

(様式1)

大槌町 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

大槌町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	173,655	0
H24	17,808,772	2,235,477	
H25	29,493,585	14,797,952	
H26	19,476,917	10,806,471	
H27	16,416,312	14,527,101	
H28	14,054,775	16,449,473	
H29	9,558,079	18,895,707	
H30	2,663,948	15,303,581	
H31	0	7,369,643	
H32	0	0	
合計	109,646,043	100,385,405	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	7,723,090	109,646,043	285	93,764,882	8,158,356

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	257,625	52,695
H24	3,455,802	337,826	
H25	4,602,366	580,013	
H26	3,936,150	1,428,648	
H27	45,000	2,676,558	
H28	12,629	313,447	
H29	494,250	3,338,200	
H30	0	2,034,759	
H31	609,700	656,499	
H32	578,908	0	
合計	13,992,430	11,418,645	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	101,487,687	109,646,043	0	0	8,158,356
都道府県交付分	11,504,060	13,413,522	▲ 1,879,805	0	29,657
合計	112,991,747	123,059,565	▲ 1,879,805	0	8,188,013

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

大槌町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
1	A	-	2	-	1	吉里吉里小学校防災施設整備事業	吉里吉里	町	町	直接	完了	45,040	24	~	25	H23			0	H25年1月設計業務委託契約																		
																H24	26,268		1,151	25,117																		
																H25	3,758			3,758	H25.11月施工契約																	
																H26			19,222	▲ 19,222	H26.8月完成																	
																H27				0																		
																H28				0																		
																H29				0																		
																H30				0																		
																H31				0																		
																H32				0																		
																累計	30,026	0	20,373	9,653																		
																2	A	-	2	-	2	吉里吉里中学校防災施設整備事業	吉里吉里	町	町	直接	完了	45,040	24	~	25	H23			0	H25年1月設計業務委託契約		
																																H24	26,268		1,298	24,970		
H25	3,758			3,758	H25.11月施工契約																																	
H26			24,772	▲ 24,772	H26.9月完成																																	
H27				0																																		
H28				0																																		
H29				0																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	30,026	0	26,070	3,956																																		
3	◆	A	-	2	-	1	スクールバス運行環境整備事業	大槌	町	町	直接	完了	15,900	24	~																	26	H23			0	H25年度実施予定	
																																	H24	12,720			12,720	
																H25				0	H26.2月購入契約																	
																H26			12,038	▲ 12,038	H26.9月納車																	
																H27				0																		
																H28				0																		
																H29				0																		
																H30				0																		
																H31				0																		
																H32				0																		
																累計	12,720	0	12,038	682																		
																4	◆	A	-	2	-	2	被災地児童生徒大会等参加支援事業	町内	町	町	直接	廃止	1,890	24	~		24	H23			0	事業廃止
																																		H24	1,512			1,512
H25			0	0																																		
H26				0																																		
H27				0																																		
H28				0																																		
H29				0																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	1,512	0	0	1,512																																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
5	A	-	4	-	1		埋蔵文化財発 掘調査事業	沢山 他	町	町	直接	継続	87,349	24	~	32	H23			0	H24年度5件委託																	
																	H24	22,500		22,500																		
																	H25	22,500		2,465	20,035	H26年度4件委託																
																	H26		4,058	▲ 4,058		試掘件数10件(個人8件、区画整理1件、復興道路1件)																
																	H27		12,911	▲ 12,911		試掘件数1件 確認調査3件																
																	H28		20,511		9,108	試掘件数2件																
																	H29				▲ 12,739	整理作業																
																	H30				▲ 2,170	整理作業																
																	H31				▲ 4,681																	
																	H32				0																	
																	累計	45,000	20,511		50,427	15,084																
																	43	A	-	4	-	2		遺跡調査事業 (震災復興支 援)	大槌町	県	県	直接	完了	61,581	24	~	29	H23			0	平成24年5月から25年1月 試掘等調査
																																		H24	6,773		3,781	2,992
H25	17,395		1,222	16,173	平成25年5月 試掘等調査																																	
H26			7,869	▲ 7,869	平成26年4月、27年2月から3月 試掘等調査																																	
H27			9,881	▲ 9,881	平成27年4~2月 試掘等																																	
H28			570	▲ 570	平成28年6月 現地協議 平成29年2月 現地確認																																	
H29			146	▲ 146	平成29年4月~平成30年3月 報告書作成																																	
H30				0																																		
H31				0																																		
H32				0																																		
累計	24,168	0	23,469	699																																		
64	A	-	1	-	1		小中一貫教育 校(小学校)整 備事業	沢山	町	町	直接	廃止	105,403	24	~	26																		H23			0	H25年度実施予定
																																		H24	49,782		49,782	
																	H25	49,782		0	49,782	災害復旧で利用見込みの為、廃止																
																	H26				0																	
																	H27				0																	
																	H28		▲ 20,511		▲ 20,511																	
																	H29				0																	
																	H30				0																	
																	H31				0																	
																	H32				0																	
																	累計	99,564	▲ 20,511	0	79,053																	
																	65	◆	A	-	1	-	1	小中一貫教育 校(小学校)整 備事業(用地 取得事業)	沢山	町	町	直接	完了	150,679	24	~	26	H23			0	H25年度実施予定
																																		H24	27,255		27,255	
H25	93,288		44,988	48,300	H25年8月設計・業務委託契約																																	
H26			35,702	▲ 35,702	H26.4月完成																																	
H27				0																																		
H28				0																																		
H29				0																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	120,543	0	80,690	39,853																																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
66	◆	A	-	2	-	2	-	3	吉里吉里中 学校仮設運動場 整備事業	吉里吉里	町	町	直接	完了	16,392	24	~	24	H23			0	H25.3月完成	
																			H24	13,113		12,889		224
																			H25					0
																			H26					0
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
																			累計	13,113	0	12,889		224
																			79	◆	A	-		4
H24	124		8	116																				
H25				0																				
H26				0																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	124	0	8	116																				

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	179,418	0	15,338	164,080	
										H25	173,086	0	47,453	125,633	
										H26	0	0	95,792	▲ 95,792	
										H27	0	0	12,911	▲ 12,911	
										H28	0	0	11,403	▲ 11,403	
										H29	0	0	12,739	▲ 12,739	
										H30	0	0	2,170	▲ 2,170	
										H31	0	0	4,681	▲ 4,681	
										H32	0	0	0	0	
								467,693	市町村交付分 計		352,504	0	202,487	150,017	
										H23	0	0	0	0	
										H24	6,897	0	3,789	3,108	
										H25	17,395	0	1,222	16,173	
										H26	0	0	7,869	▲ 7,869	
										H27	0	0	9,881	▲ 9,881	
										H28	0	0	570	▲ 570	
										H29	0	0	146	▲ 146	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								61,737	都道府県交付分 計		24,292	0	23,477	815	
										H23	0	0	0	0	
										H24	186,315	0	19,127	167,188	
										H25	190,481	0	48,675	141,806	
										H26	0	0	103,661	▲ 103,661	
										H27	0	0	22,792	▲ 22,792	
										H28	0	0	11,973	▲ 11,973	
										H29	0	0	12,885	▲ 12,885	
										H30	0	0	2,170	▲ 2,170	
										H31	0	0	4,681	▲ 4,681	
										H32	0	0	0	0	
								529,430	合計		376,796	0	225,964	150,832	

大槌町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
6	C	-	2	-	1	(仮称)沿岸営 農拠点セン ター建設事業	沢山	町	町	直接	完了	283,104	24	H23				0	H25年度実施予定	
														H24	225,000			225,000		
														H25			14,403	▲14,403		H26.1月開発行為申請
														H26			210,399	▲210,399		H27.1月工事契約締結、H27年度中に施設完成予定
														H27			▲12,474	12,474		H27.10施設完成。JAとの費用負担額確定のため。単独費負担額の整理のため。
														H28				0		
														H29		▲12,672		▲12,672		
														H30				0		
														H31				0		
														H32				0		
														累計	225,000	▲12,672	212,328			
														38	C	-	4	-	1	被災農家農業 用機械等リ ース事業
H24	7,500		4,605	2,895																
H25	7,500		6,673	827		農業用機械H25.9発注 H26.3納入														
H26			3,595	▲3,595		農業用機械H26.12発注 H27.2納入														
H27				0																
H28				0																
H29				0																
H30				0																
H31				0																
H32				0																
累計	15,000	0	14,873	127																
39	◆C	-	4	-	1	元村地区農産 物加工集会施 設改修事業	元村	県	町	間接	完了	3,750	24							
														H24	2,400	600	2,774	226		施設改修事業完了
														H25				0		
														H26				0		
														H27				0		
														H28				0		
														H29				0		
														H30				0		
														H31				0		
														H32				0		
														累計	2,400	600	2,774	226		
														40	◆C	-	4	-	2	元村地区農産 物加工集会施 設改修事業に 伴う調理資機 材購入事業
H24	800	▲600	86	114		調理資機材導入														
H25				0																
H26				0																
H27				0																
H28				0																
H29				0																
H30				0																
H31				0																
H32				0																
累計	800	▲600	86	114																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																				
41	C	-	5	-	1		吉里吉里地区 漁業集落排水 事業	吉里吉里	県	町	間接	廃止	10,000	23	~	23	H23	7,500			7,500																			
																	H24				0																			
																	H25				0																			
																	H26				0																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	7,500	0	0	7,500																			
																	42	C	-	5	-		2		浪板地区漁業 集落排水事業	浪板	県	町	間接	廃止	1,000	23	~	23	H23	750			750	
																																			H24				0	
H25				0																																				
H26				0																																				
H27				0																																				
H28				0																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	750	0	0	750																																				
62	☆	F	-	1	-	1	漁業集落復興 効果促進事業		町		継続	88,422	24	~	32	H23																					0	H25年度実施予定		
																H24						23,206															0		23,206	
																H25	173,778		2,486		171,292																			
																H26	28,891		24,811		4,080																			
																H27	251,019		30,784		220,235																			
																H28	185,268		5,900		179,368																			
																H29		▲ 591,425	2,119		▲ 593,544																			
																H30			0		0																			
																H31					0																			
																H32					0																			
																累計	662,162	▲ 591,425	66,100		4,637																			
																67	C	-	7	-	1		水産業共同利 用施設復興整 備事業(市町 村設置タイプ)	源水	町	町	直接	完了	850,502	24	~	27	H23				0		平成25年2月契約済	
																																	H24	32,250		6,693				25,557
H25	496,125		224,174		271,951																																			
H26	130,012		401,480		▲ 271,468																																			
H27					0																																			
H28					0																																			
H29		▲ 20,511	416		▲ 20,927																																			
H30					0																																			
H31					0																																			
H32					0																																			
累計	658,387	▲ 20,511	632,763		5,113																																			
68	C	-	7	-	2		水産業共同利 用施設復興整 備事業(公募 タイプ)	小枕・安 波	町	民間	間接	完了	7,578,485	24	~																		30	H23				0		第1回公募により3社決定。平成24年度交付決定。
																																		H24	3,052,500		100,823			
																H25	2,157,708		1,216,157		941,551																			
																H26			30,889		▲ 30,889																			
																H27			1,851,669		▲ 1,851,669																			
																H28			1,782,447		▲ 1,782,447																			
																H29					0																			
																H30			101,763		▲ 101,763																			
																H31					0																			
																H32					0																			
																累計	5,210,208	0	5,083,748		126,460																			

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
81	C	-	5	-	3	安渡地区漁業 集落防災機能 強化事業(直 接補助分)	安渡	町	町	直接	継続	1,754,759	24	~	32	H23			0	H24年8月契約済	
																H24	20,325		5,609	14,716	
																H25	149,538		24,307	125,231	H26年9月設計施工契約
																H26	350,283		30,296	319,987	
																H27			8,715	▲ 8,715	
																H28			140,830	▲ 140,830	
																H29	63,438	457,944	202,204	319,178	
																H30	274,539		498,627	▲ 224,088	
																H31			153,960	▲ 153,960	
																H32				0	
																累計	858,123	457,944	1,064,548	251,519	
																82	C	-	5	-	4
H24	18,705		1,720	16,985																	
H25	37,800		6,574	31,226	H25.7月設計契約																
H26	157,261		1,182	156,079																	
H27			37,356	▲ 37,356																	
H28	148,966		49,769	99,197																	
H29	14,297	44,029	173,675	▲ 115,349																	
H30			38,941	▲ 38,941																	
H31			58,508	▲ 58,508																	
H32				0																	
累計	377,029	44,029	367,725	53,333																	
83	C	-	5	-	5	吉里吉里地区 漁業集落防災 機能強化事業 (直接補助分)	吉里吉里	町	町	直接	継続	2,748,015	24	~	32						
																H24	50,250		8,594	41,656	
																H25	41,662		48,681	▲ 7,019	H25.9月施工契約
																H26			31,693	▲ 31,693	
																H27	611,964		27,819	584,145	
																H28	484,577		142,683	341,894	
																H29	158,854	33,183	579,996	▲ 387,959	
																H30	680,520		520,051	160,469	
																H31			299,531	▲ 299,531	
																H32				0	
																累計	2,027,827	33,183	1,659,048	401,962	
																84	C	-	5	-	6
H24	11,250		3,079	8,171																	
H25	78,041		16,990	61,051	H26年3月施工契約																
H26	135,429		269,784	▲ 134,355	H26年11月設計施工契約																
H27	564,693		186,390	378,303																	
H28	234,902		427,228	▲ 192,326																	
H29	288,921	89,452	144,563	233,810																	
H30			247,173	▲ 247,173																	
H31			63,025	▲ 63,025																	
H32				0																	
累計	1,313,236	89,452	1,358,232	44,456																	
100	C	-	1	-	1	漁港環境整備 事業	吉里吉里	県	県	直接	継続	310,140	25	~	32						
																H24			0		
																H25	14,250		708	13,542	H25に建築設計を実施
																H26	1,875		11,059	▲ 9,184	27年3月 工事発注
																H27	16,500		505	15,995	27年6月 監理委託発注、27年12月工事変更増額
																H28	0		13,398	▲ 13,398	28年4月 環境施設測量・設計発注、29年3月左記測量・設計完了
																H29	233,250		192,742	40,508	29年8月 建築積算発注、29年9月 建築積算完了、30年2月 工事発注
																H30		▲ 33,270	11,943	▲ 45,213	30年7月 監理委託完了
																H31			2,016	▲ 2,016	R1年10月 工事発注
																H32				0	
																累計	265,875	▲ 33,270	232,371	234	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
101	C	-	1	-	2	漁港環境整備 事業	大槌	県	県	直接	完了	430,000	25	~	31	H23				0	H25に建築設計を実施 27年3月 工事発注 27年6月 監理委託発注、27年12月工事変更増額 28年4月 環境施設測量・設計発注、29年3月左記測量・設計完了 29年8月 建築積算発注、29年9月 建築積算完了、30年2月 工事 発注 31年1月 監理委託完了 R1年7月 工事発注、R2年3月 工事完了			
																H24				0				
																H25	26,250		911	25,339				
																H26	6,750		28,011	▲ 21,261				
																H27	28,500		4,181	24,319				
																H28	0		20,014	▲ 20,014				
																H29	261,000		222,615	38,385				
																H30			42,894	▲ 42,894				
																H31			1,200	▲ 1,200				
																H32				0				
																累計	322,500	0	319,826	2,674				
																115	☆	F	-	3		-	1	-
H24				0																				
H25	19,698			19,698																				
H26				0																				
H27				0																				
H28				0																				
H29				0																				
H30		16,063	16,063	0																				
H31		6,124	6,124	0																				
H32				0																				
累計	19,698	22,187	22,187	19,698																				
120	C	-	1	-	3	農用地災害復 旧区画整理事 業計画策定	大船渡・ 釜石地区	県	県	直接	完了	10,000	25	~	27						H23			
																H24				0				
																H25	10,000		5,000	5,000				
																H26			4,697	▲ 4,697				
																H27			0	0				
																H28				0				
																H29				0				
																H30				0				
																H31				0				
																H32				0				
																累計	10,000	0	9,697	303				
																125	C	-	1	-	4	農用地災害復 旧区画整理事 業(復興基盤 整備総合整備 事業)(大船 渡・釜石地区)	大船渡・ 釜石地区	県
H24				0																				
H25				0																				
H26	221,650		0	221,650																				
H27	0		69,750	▲ 69,750																				
H28			52,312	▲ 52,312																				
H29		▲ 76,337	4,401	▲ 80,738																				
H30				0																				
H31		▲ 18,850		▲ 18,850																				
H32				0																				
累計	221,650	▲ 95,187	126,463	0																				
127	◆	C	-	7	-	2	-	1	水産業共同利 用施設設備導 入等支援事業	町内全域	町	民間	直接	完了	352,000									
																H24				0				
																H25				0				
																H26				0				
																H27	140,800		1,016	139,784				
																H28			39,622	▲ 39,622				
																H29			46,632	▲ 46,632				
																H30			27,848	▲ 27,848				
																H31				0				
																H32				0				
																累計	140,800	0	115,118	25,682				

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	3,433,486	0	126,518	3,306,968	
										H25	3,134,652	0	1,553,772	1,580,880	
										H26	801,876	0	1,000,534	▲ 198,658	
										H27	1,568,476	0	2,131,275	▲ 562,799	
										H28	1,053,713	0	2,588,479	▲ 1,534,766	
										H29	525,510	0	1,149,605	▲ 624,095	
										H30	955,059	0	1,434,403	▲ 479,344	
										H31	0	0	575,024	▲ 575,024	
										H32	0	0	0	0	
								16,086,954	市町村交付分 計		11,472,772	0	10,559,610	913,162	
										H23	8,250	0	0	8,250	
										H24	10,700	0	7,465	3,235	
										H25	77,698	0	13,292	64,406	
										H26	230,275	0	47,362	182,913	
										H27	45,000	0	74,436	▲ 29,436	
										H28	0	0	85,724	▲ 85,724	
										H29	494,250	▲ 76,337	419,758	▲ 1,845	
										H30	0	▲ 17,207	70,900	▲ 88,107	
										H31	0	▲ 12,726	9,340	▲ 22,066	
										H32	0	0	0	0	
								1,000,675	都道府県交付分 計		866,173	▲ 106,270	728,277	31,626	
										H23	8,250	0	0	8,250	
										H24	3,444,186	0	133,983	3,310,203	
										H25	3,212,350	0	1,567,064	1,645,286	
										H26	1,032,151	0	1,047,896	▲ 15,745	
										H27	1,613,476	0	2,205,711	▲ 592,235	
										H28	1,053,713	0	2,674,203	▲ 1,620,490	
										H29	1,019,760	▲ 76,337	1,569,363	▲ 625,940	
										H30	955,059	▲ 17,207	1,505,303	▲ 567,451	
										H31	0	▲ 12,726	584,364	▲ 597,090	
										H32	0	0	0	0	
								17,087,629	合計		12,338,945	▲ 106,270	11,287,887	944,788	

大槌町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
7	D	-	1	-	1	都計道町方 大ヶ口線整備 事業	沢山・大 ヶ口	町	町	直接	完了	1,178,100	24 ~ 28	H23				0	H24年8月契約済
														H24	56,347		9,528	46,819	
														H25	276,952		19,416	257,536	H26年2月設計契約
														H26	93,885		20,023	73,862	H26年11月UR都市機構契約
														H27	184,882		124,602	60,280	
														H28	141,075	218,790	559,424	▲ 199,559	
														H29			222,215	▲ 222,215	
														H30				0	
														H31				0	
														H32				0	
														累計	753,141	218,790	955,208	16,723	
														8	D	-	1	-	2
H24	86,625		19,021	67,604															
H25	185,625		209	185,416	H26年3月 UR都市機構契約														
H26	752,750		174,781	577,969															
H27	371,043		1,202,032	▲ 830,989															
H28			▲ 299,076	299,076															
H29		▲ 298,872		▲ 298,872															
H30				0															
H31				0															
H32				0															
累計	1,396,043	▲ 298,872	1,096,967	204															
9	D	-	1	-	3	(仮称)浪板幹 線(仮称)浪板 大橋整備事業	浪板	町	町	直接	完了	410,378	24 ~ 31						
														H24	20,955		3,433	17,522	
														H25	41,910		7,493	34,417	H25年9月設計施工契約
														H26	83,820		16,507	67,313	
														H27			4,820	▲ 4,820	
														H28	36,856		55,983	▲ 19,127	
														H29	123,457	31,563	174,001	▲ 18,981	
														H30			37,815	▲ 37,815	
														H31			19,130	▲ 19,130	
														H32				0	
														累計	306,998	31,563	319,182	19,379	
														10	D	-	1	-	4
H24	32,505		2,119	30,386															
H25	90,337		34,615	55,722	H25年9月設計施工契約														
H26	90,337		28,082	62,255															
H27	16,332		9,178	7,154															
H28	296,260	43,972	156,348	183,884															
H29	119,487	37,262	169,161	▲ 12,412															
H30			252,948	▲ 252,948															
H31			73,992	▲ 73,992															
H32				0															
累計	645,258	81,234	726,443	49															
11	D	-	1	-	5	町道赤浜1号 線整備事業	赤浜	町	町	直接	完了	26,907	24 ~ 28						
														H24	19,800		1,043	18,757	
														H25	61,875		21,155	40,720	H25年9月設計施工契約
														H26	61,875		0	61,875	
														H27		▲ 121,351	0	▲ 121,351	D-1-7に事業統合のため完了
														H28				0	
														H29				0	
														H30				0	
														H31				0	
														H32				0	
														累計	143,550	▲ 121,351	22,198	1	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
12	D	-	1	-	6		町道寺野線整備事業	桜木町・ 花輪田	町	町	直接	廃止	0	24	~	27	H23			0		
																	H24	34,650		34,650		
																	H25	170,362		170,362	0	
																	H26	57,750		57,750		
																	H27			0		
																	H28		▲ 262,762	▲ 262,762		
																	H29			0		
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	262,762	▲ 262,762	0	0	
																	13	D	-	1	-	7
H24	23,512		1,397	22,115																		
H25	73,425		19,064	54,361	H25.9月設計施工契約																	
H26	73,425		42,477	30,948																		
H27	2,218	121,351	7,276	116,293																		
H28	106,380		11,976	94,404																		
H29	49,953	72,096	102,635	19,414																		
H30			226,724	▲ 226,724																		
H31			67,735	▲ 67,735																		
H32			0	0																		
累計	328,913	193,447	479,284	43,076																		
14	D	-	1	-	8		(仮称)町道浪 板幹線整備事 業	浪板	町	町	直接	継続	619,488	24	~	32						
																	H24	22,275		1,102	21,173	
																	H25	48,840		14,515	34,325	H25年9月設計施工契約
																	H26	18,150		22,175	▲ 4,025	
																	H27	99,075		4,087	94,988	
																	H28	42,180		44,308	▲ 2,128	
																	H29	68,602		49,529	19,073	
																	H30	83,371		27,423	55,948	
																	H31		128,582	210,114	▲ 81,532	
																	H32			0	0	
																	累計	382,493	128,582	373,253	137,822	
																	15	D	-	4	-	1
H24	1,087,625		40,702	1,046,923																		
H25			1,089,104	▲ 1,089,104	H25.8月完成																	
H26				0																		
H27				0																		
H28				0																		
H29		▲ 12,944		▲ 12,944																		
H30		▲ 28,996	▲ 28,996	0																		
H31				0																		
H32				0																		
累計	1,142,750	▲ 41,940	1,100,810	0																		
16	D	-	4	-	2		屋敷前災害公 営住宅整備事 業	屋敷前	町	町	直接	完了	565,362	23	~	24						
																	H24	753,375		36,805	716,570	
																	H25			471,855	▲ 471,855	H25.11月完成
																	H26				0	
																	H27				0	
																	H28		▲ 281,463		▲ 281,463	
																	H29				0	
																	H30		▲ 13,969	▲ 13,970	1	
																	H31				0	
																	H32				0	
																	累計	790,125	▲ 295,432	494,690	3	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
17	D	-	5	-	1	大樋町災害公 営住宅家賃低 廉化事業	大樋町	町	町	直接	継続	2,408,402	24	~	32	H23				0	H25年実施予定																		
																H24	9,887			9,887																			
																H25	64,225			64,225																			
																H26				0																			
																H27	163,534		271,177	▲ 107,643																			
																H28	310,972		242,180	68,792																			
																H29	398,699	515,686	293,593	620,802																			
																H30		246,947	438,338	▲ 191,391																			
																H31		397,398	432,807	▲ 35,409																			
																H32				0																			
																累計	947,317	1,160,031	1,678,085	429,263																			
																18	D	-	6	-		1	大樋町東日本 大震災特別家 賃低減事業	大樋町	町	町	直接	継続	328,240	24	~	32	H23				0	H25年実施予定	
																																	H24	1,500			1,500		
H25				0																																			
H26				0																																			
H27	23,167		36,736	▲ 13,569																																			
H28	39,416		25,499	13,917																																			
H29	41,742	69,355	32,185	78,912																																			
H30		31,746	51,096	▲ 19,350																																			
H31		39,252	50,540	▲ 11,288																																			
H32				0																																			
累計	105,825	140,353	196,056	50,122																																			
19	D	-	17	-	1	町方地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	町方	町	町	直接	完了	195,820	23	~	24						H23												7,500			7,500	H24年4月一部契約済		
																					H24												423,592		146,264	277,328			
																H25			0	0																			
																H26				0																			
																H27				0																			
																H28		▲ 284,227		▲ 284,227																			
																H29				0																			
																H30				0																			
																H31				0																			
																H32				0																			
																累計	431,092	▲ 284,227	146,264	601																			
																20	◆	D	-	17	-	1	産業復興アク ションプラン作 成事業	町方	町	町	直接	完了	23,000	23	~	24	H23	2,400				2,400	市街地復興効果促進事業で実施
																																	H24	16,000		9,456		6,544	
H25			0	0																																			
H26				0																																			
H27				0																																			
H28				0																																			
H29				0																																			
H30				0																																			
H31				0																																			
H32				0																																			
累計	18,400	0	9,456	8,944																																			
21	D	-	17	-	2	安渡地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	安渡	町	町	直接	完了	39,464	23	~	24																		H23	10,213			10,213	H24年4月一部契約済	
																																	H24	83,892		29,597	54,295		
																H25			0	0																			
																H26				0																			
																H27		▲ 64,508		▲ 64,508																			
																H28				0																			
																H29				0																			
																H30				0																			
																H31				0																			
																H32				0																			
																累計	94,105	▲ 64,508	29,597	0																			

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
22	D	-	17	-	3	赤浜地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	赤浜	町	町	直接	完了	42,730	23	~	24	H23	7,001			7,001	H24年4月一部契約済																	
																H24	77,834		32,046	45,788																		
																H25			0	0																		
																H26				0																		
																H27		▲ 52,788		▲ 52,788																		
																H28				0																		
																H29				0																		
																H30				0																		
																H31				0																		
																H32				0																		
																累計	84,835	▲ 52,788	32,046	1																		
																23	D	-	17	-		4	吉里吉里地区 都市再生区画 整理事業(都 市再生事業計 画案作成事業)	吉里吉里	町	町	直接	完了	51,578	23	~	24	H23	8,718			8,718	H24年4月一部契約済
																																	H24	133,310		38,679	94,631	
H25			0	0																																		
H26				0																																		
H27		▲ 94,630		▲ 94,630																																		
H28				0																																		
H29				0																																		
H30		▲ 8,715		▲ 8,715																																		
H31				0																																		
H32				0																																		
累計	142,028	▲ 103,345	38,679	4																																		
24	D	-	17	-	5	沢山地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	沢山	町	町	直接	完了	5,106	23	~	24						H23												4,173			4,173	H24年4月一部契約済	
																					H24												21,908		3,829	18,079		
																H25			0	0																		
																H26				0																		
																H27				0																		
																H28		▲ 22,252		▲ 22,252																		
																H29				0																		
																H30				0																		
																H31				0																		
																H32				0																		
																累計	26,081	▲ 22,252	3,829	0																		
																25	D	-	21	-	1	町方地区下水 道事業	町方	町	町	直接	完了	1,852,044	24	~	31	H23				0		H24年8月契約済
																																H24	60,000		27,501	32,499		
H25	727,500		25,245	702,255																																		
H26			33,251	▲ 33,251																																		
H27			88,332	▲ 88,332																																		
H28			254,738	▲ 254,738																																		
H29	601,533		726,439	▲ 124,906																																		
H30			74,504	▲ 74,504																																		
H31			76,507	▲ 76,507																																		
H32				0																																		
累計	1,389,033	0	1,306,517	82,516																																		
26	D	-	21	-	2	沢山・大ヶ口 地区下水道事 業	沢山・大 ヶ口	町	町	直接	完了	3,023,886	24	~	31																	H23				0	H24年7月契約済	
																																H24	87,000		5,588	81,412		
																H25	815,250		87,855	727,395																		
																H26			241,064	▲ 241,064																		
																H27			91,011	▲ 91,011																		
																H28	724,785		561,137	163,648																		
																H29	577,314	63,564	874,728	▲ 233,850																		
																H30			104,308	▲ 104,308																		
																H31			122,788	▲ 122,788																		
																H32				0																		
																累計	2,204,349	63,564	2,088,479	179,434																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
27	D	-	21	-	3	安渡地区下水道事業	安渡	町	町	直接	完了	3,884,467	24 ~ 31	H23				0	H25年度実施予定	
														H24	17,250			17,250		
														H25	158,250		46,280	111,970	H25年9月設計施工契約	
														H26			97,069	▲ 97,069		
														H27	735,909		33,229	702,680		
														H28	694,724		498,224	196,500		
														H29	1,001,361	112,637	1,248,479	▲ 134,481		
														H30	193,218		679,194	▲ 485,976		
														H31			250,399	▲ 250,399		
														H32				0		
														累計	2,800,712	112,637	2,852,874	60,475		
														28	D	-	21	-	4	赤浜地区下水道事業
H24	6,750			6,750																
H25	62,955		53,893	9,062	H25年9月設計施工契約															
H26			8,369	▲ 8,369																
H27	550,356		143,753	406,603																
H28	739,065		122,796	616,269																
H29			331,847	▲ 331,847																
H30		▲ 22,560	340,185	▲ 362,745																
H31			164,495	▲ 164,495																
H32				0																
累計	1,359,126	▲ 22,560	1,165,338	171,228																
29	D	-	21	-	5	臼沢地区雨水排水事業	臼沢	町	町	直接	完了	80,560	24 ~ 25							
														H24	69,000		55,598	13,402		
														H25			4,820	▲ 4,820		
														H26				0		
														H27				0		
														H28				0		
														H29				0		
														H30		▲ 8,580		▲ 8,580		
														H31				0		
														H32				0		
														累計	69,000	▲ 8,580	60,418	2		
														30	D	-	23	-	1	安渡地区防災集団移転促進事業計画案作成事業
H24	64,725		39,850	24,875																
H25			0	0																
H26				0																
H27		▲ 37,699		▲ 37,699																
H28				0																
H29				0																
H30				0																
H31				0																
H32				0																
累計	77,550	▲ 37,699	39,850	1																
31	◆ D	-	23	-	1 - 1	水産加工流通高度化推進事業	安渡	町	町	直接	廃止	4,000	24 ~ 24							
														H24	3,200			3,200		
														H25			0	0		
														H26				0		
														H27				0		
														H28				0		
														H29				0		
														H30				0		
														H31				0		
														H32				0		
														累計	3,200	0	0	3,200		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
32	◆	D	-	23	-	1	-	2	地域水産物の 活用推進事業	安渡	町	町	直接	完了	15,000	24	~	24	H23			0	H24年度実施済み、H25年度継続予定		
																			H24	12,000		8,492		3,508	
																			H25			0		0	H24年度完了
																			H26			0		0	
																			H27			0		0	
																			H28			0		0	
																			H29			0		0	
																			H30			0		0	
																			H31			0		0	
																			H32			0		0	
																			累計	12,000	0	8,492		3,508	
																			H23			0		0	
33	◆	D	-	23	-	1	-	3	水産業・水産 加工流通業ア クションプラン 作成事業	安渡	町	町	直接	完了	20,000	24	~	25	H23			0	H25年7月業務委託契約		
																			H24	16,000		7,980		8,020	
																			H25			7,896		▲ 7,896	
																			H26			0		0	
																			H27			0		0	
																			H28			0		0	
																			H29			0		0	
																			H30			0		0	
																			H31			0		0	
																			H32			0		0	
																			累計	16,000	0	15,876		124	
																			34		D	-		23	-
H24	42,675		15,631	27,044																					
H25			0	0																					
H26			0	0																					
H27		▲ 21,278		▲ 21,278																					
H28				0																					
H29		▲ 16,376		▲ 16,376																					
H30				0																					
H31				0																					
H32				0																					
累計	53,325	▲ 37,654	15,631	40																					
35		D	-	23	-		3	吉里吉里地区 防災集団移転 促進事業計画 案作成事業	吉里吉里	町	町	直接	完了	27,621	23	~	24	H23					11,700		
																		H24	48,300		20,714	27,586			
																		H25			0	0			
																		H26			0	0			
																		H27		▲ 39,284		▲ 39,284			
																		H28				0			
																		H29				0			
																		H30				0			
																		H31				0			
																		H32				0			
																		累計	60,000	▲ 39,284	20,714	2			
																		36		D	-	23	-		4
H24	40,125		6,195	33,930																					
H25			0	0																					
H26			0	0																					
H27		▲ 40,530		▲ 40,530																					
H28				0																					
H29				0																					
H30				0																					
H31				0																					
H32				0																					
累計	46,725	▲ 40,530	6,195	0																					

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
44	D	-	1	-	9	まちづくり連携 道路整備事業	赤浜	県	県	直接	完了	248,059	24	~	30	H23			0	0	詳細設計実施中
																H24	24,750		0	24,750	
																H25	132,000		9,900	122,100	25年7月測量設計発注、26年2月完了
																H26	255,750		2,000	253,750	26年6月用地測量発注、実施中
																H27			12,364	▲ 12,364	用地補償実施中
																H28			63,297	▲ 63,297	工事実施中
																H29			113,900	▲ 113,900	工事完了
																H30		▲ 181,039	3,189	▲ 184,228	道路台帳整備完了、事業完了
																H31		▲ 26,811		▲ 26,811	
																H32				0	
																累計	412,500	▲ 207,850	204,650	0	
																45	D	-	4	-	3
H24	503,125		113,562	389,563	24年10月、本体工事発注。																
H25	201,250		402,581	▲ 201,331	H25年8月 完成																
H26				0																	
H27				0																	
H28		▲ 124,728		▲ 124,728																	
H29		▲ 260,177		▲ 260,177																	
H30				0																	
H31				0																	
H32				0																	
累計	953,750	▲ 384,905	568,838	7																	
46	D	-	4	-	4	災害公営住宅 整備事業	大槌	県	県	直接	完了	9,922,971	24	~	30						
																H24	2,716,875		211,699	2,505,176	
																H25	3,421,250		131,474	3,289,776	屋敷前151戸建設中
																H26	3,450,125		1,370,374	2,079,751	屋敷前変更契約、柱内設計発注
																H27			2,524,589	▲ 2,524,589	安渡(C)、三枚堂、町方1、町方2 未着手
																H28			38,298	▲ 38,298	安渡(C)、町方1・町方2 設計着手
																H29			2,606,485	▲ 2,606,485	町方1・町方2工事着手
																H30		▲ 847,818	1,799,681	▲ 2,647,499	
																H31		▲ 57,832		▲ 57,832	
																H32				0	
																累計	9,588,250	▲ 905,650	8,682,600	0	
																47	D	-	4	-	5
H24	65,625		0	65,625																	
H25	0		0	0																	
H26			0	0	応募なし																
H27			0	0	応募なし																
H28			0	0	応募なし																
H29			0	0	応募なし																
H30			0	0	応募なし																
H31		▲ 65,625		▲ 65,625																	
H32				0																	
累計	65,625	▲ 65,625	0	0																	
48	D	-	5	-	2	災害公営住宅 家賃低廉化事 業	町内4か 所	県	県	直接	継続	749,064	24	~	32						
																H24	14,070		0	14,070	
																H25	103,766		0	103,766	
																H26			0	0	災害公営住宅が未完成のため、未実施
																H27			30,385	▲ 30,385	入居103戸分
																H28	12,629	112,319	102,130	22,818	入居116戸分
																H29		169,045	124,159	44,886	入居145戸分。事業は平成31年度以降も実施
																H30			117,428	▲ 117,428	
																H31	163,675		184,020	▲ 20,345	
																H32	79,923			79,923	
																累計	374,063	281,364	558,122	97,305	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
49	D	-	6	-	2	東日本大震災 特別家賃低減 事業	町内4か 所	県	県	直接	継続	89,411	24	~	32	H23				0	
																H24	2,160			2,160	
																H25	15,930		0	15,930	
																H26			0	0	災害公営住宅が未完成のため、未実施
																H27			3,816	▲ 3,816	入居81戸分
																H28		12,409	10,024	2,385	入居92戸分
																H29		10,744	12,222	▲ 1,478	入居111戸分。事業は平成31年度以降も実施
																H30		15,063	11,366	3,697	
																H31			17,114	▲ 17,114	
																H32	10,751			10,751	
																累計	28,841	38,216	54,542	12,515	
																50	◆	D	-	1	9
H24	4,000		0	4,000																	
H25			0	0	区画整理内の道路であるため、町と公管金の取り扱いも含めて検討中																
H26			0	0																	
H27			0	0																	
H28			0	0																	
H29			0	0																	
H30		▲ 4,000		▲ 4,000																	
H31				0																	
H32				0																	
累計	4,000	▲ 4,000	0	0																	
51	◆	D	-	1	9	まちづくり連携 道路調査事業 (街路)	大槌町	県	県	直接	廃止	0	24	~	24						
																H24	80,000			80,000	
																H25			0	0	
																H26			0	0	
																H27			0	0	
																H28			0	0	
																H29			0	0	
																H30		▲ 80,000		▲ 80,000	
																H31				0	
																H32				0	
																累計	80,000	▲ 80,000	0	0	
																52	◆	D	-	4	3
H24	25,600	▲ 264		25,336																	
H25	30,720		223	30,497	屋敷前H25年7月工事契約・工事中																
H26				0																	
H27			11,966	▲ 11,966	柱内																
H28			0	0																	
H29			15,262	▲ 15,262	三枚堂工事着手																
H30		▲ 5,866	6,907	▲ 12,773	安渡、町方1(大町)、町方2(本庁)完成																
H31		▲ 15,832		▲ 15,832																	
H32				0																	
累計	56,320	▲ 21,962	34,358	0																	
53	◆	D	-	4	3	県営住宅シス テム改修事業	大槌町	県	県	直接	完了	1,330	24	~	25						
																H24	800	264	1,064	0	
																H25	0	0	0	0	
																H26	0	0	0	0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	800	264	1,064	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
54	D	-	4	-	6	大ヶ口二丁目 地区災害公営 住宅整備事業	沢山・大 ヶ口	町	町	直接	完了	643,272	24	~	25	H23				0	H24年度着手
																H24	120,662		18,954	101,708	
																H25	851,602		701,405	150,197	H26.7月建物買取契約
																H26			▲ 96,249	96,249	H26.9月完成
																H27				0	
																H28		▲ 250,865		▲ 250,865	
																H29		▲ 97,289		▲ 97,289	
																H30		▲ 61,247	▲ 61,247	0	
																H31				0	
																H32				0	
																累計	972,264	▲ 409,401	562,863	0	
																55	D	-	4	-	7
H24	33,993		22,269	11,724																	
H25	221,401		540,458	▲ 319,057	H26.10月建物買取契約																
H26	177,461		▲ 152,405	329,866	H26.12月完成 買取額減額で確定																
H27				0																	
H28				0																	
H29		▲ 22,533		▲ 22,533																	
H30		▲ 51,118	▲ 51,118	0																	
H31				0																	
H32				0																	
累計	432,855	▲ 73,651	359,204	0																	
56	D	-	4	-	8	三枚堂地区災害 公営住宅整備 事業	三枚堂	町	町	直接	完了	599,050	24	~	29						
																H24	64,618			64,618	
																H25	459,550		81,801	377,749	H26.3月用地買取契約
																H26			88,696	▲ 88,696	用地取得完了
																H27			0	0	用地取得完了、H28建設予定
																H28			0	0	
																H29			2,195	▲ 2,195	街路灯設置工事を実施
																H30				0	
																H31				0	
																H32				0	
																累計	524,168	0	172,692	351,476	
																57	D	-	15	-	1
H24	82,650		44,774	37,876																	
H25			0	0																	
H26				0																	
H27				0																	
H28		▲ 37,875		▲ 37,875																	
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	82,650	▲ 37,875	44,774	1																	
58	D	-	20	-	1	大樋町復興ま ちづくり計画策 定支援・災害 危険度判定調 査(津波シミュ レーション)	大樋町	町	町	直接	完了	23,200	24	~	25						
																H24	15,466			15,466	
																H25			15,466	▲ 15,466	H26.1月業務委託契約
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	15,466	0	15,466	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
59	D	-	20	-	2	大槌町復興まちづくり計画策定支援コーディネート事業	大槌町	町	町	直接	完了	37,519	24	~	25	H23			0	H24年11月契約済			
																H24	19,500		8,820	10,680			
																H25	14,250		10,609	3,641	H25.8月業務委託契約		
																H26		▲ 5,551		▲ 5,551			
																H27				0			
																H28				0			
																H29				0			
																H30		▲ 60		▲ 60			
																H31				0			
																H32				0			
累計	33,750	▲ 5,611	19,429	8,710																			
60	D	-	23	-	5	小枕地区防災集団移転促進事業計画案作成事業	小枕	町	町	直接	完了	16,566	24	~	24	H23			0	H24年一部6月契約済			
																H24	40,875		12,424	28,451			
																H25			0	0			
																H26				0			
																H27		▲ 28,450		▲ 28,450			
																H28				0			
																H29				0			
																H30				0			
																H31				0			
																H32				0			
累計	40,875	▲ 28,450	12,424	1																			
61	D	-	23	-	6	赤浜地区防災集団移転促進事業	赤浜	町	町	直接	継続	4,344,715	24	~	32	H23			0	H24年6月一部契約済			
																H24	263,028		52,889	210,139			
																H25	1,451,278		388,087	1,063,191	H25.4月用地測量及び建物調査契約、H25年9月設計施工契約		
																H26	584,675		363,005	221,670			
																H27	1,357	21,278	247,553	▲ 224,918			
																H28	774,939		772,594	2,345			
																H29	576,122	72,599	927,112	▲ 278,391			
																H30			536,474	▲ 536,474			
																H31			250,021	▲ 250,021			
																H32				0			
累計	3,651,399	93,877	3,537,735	207,541																			
63	★	F	-	2	-	1	-	1	市街地復興効果促進事業	町	町	直接	継続	13,627,937	24	~	32	H23			0		
																		H24	5,901,587		38,935	5,862,652	
																		H25	295,452		641,884	▲ 346,432	
																		H26	2,222,517		971,655	1,250,862	
																		H27	1,893,066		875,363	1,017,703	
																		H28	1,426,155		1,116,337	309,818	
																		H29	0	▲ 836,432	1,259,637	▲ 2,096,069	
																		H30	0		788,916	▲ 788,916	
																		H31			787,788	▲ 1,560,283	
																		H32				0	
累計	11,738,777	▲ 836,432	6,480,515	3,649,335																			
69	D	-	1	-	10	町道新町末広町線整備事業	町方	町	町	直接	完了	151,287	24	~	31	H23			0	H24年8月契約済			
																H24	8,775		610	8,165			
																H25	87,037		1,010	86,027	H25年7月予備設計・測量及び地質調査契約		
																H26	28,998		456	28,542	H26年3月 UR都市機構契約		
																H27			0	0	H28.9より着工予定		
																H28			4,534	▲ 4,534			
																H29			56,254	▲ 56,254			
																H30			9,857	▲ 9,857			
																H31			21,222	▲ 21,222			
																H32				0			
累計	124,810	0	93,943	30,867																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
70	D	-	4	-	9	町方地区災害 公営住宅整備 事業	町方	町	町	直接	完了	5,848,676	24	~	30	H23				0	H25年度実施予定																	
																H24	292,717			292,717																		
																H25	1,017,343		579,842	437,501	H25.4月用地買収契約																	
																H26	3,378,929		237,344	3,141,585	H26.9月RC52戸をURと買取契約締結																	
																H27			1,782,994	▲ 1,782,994	H27.6月RC23戸及びH28.3月木造12戸をURと買取契約締結																	
																H28		117,999	226,083	▲ 108,084	H29.3月木造12戸をURと買取確定契約締結																	
																H29		635,375	940,419	▲ 305,044	RC造24戸、木造21戸完成																	
																H30		▲ 324,771	1,336,566	▲ 1,661,337	木造81戸完成																	
																H31				0																		
																H32				0																		
																累計	4,688,989	428,603	5,103,248	14,344																		
																71	D	-	4	-	10	吉里吉里地区 災害公営住宅 整備事業	吉里吉里	町	町	直接	完了	353,900	24	~	30	H23				0	H25年度実施予定	
																																H24	50,689			50,689		
H25	644,160		32,070	612,090	H25.4月用地買収契約																																	
H26	443,397		59,435	383,962	用地取得(精査)完了																																	
H27			57,056	▲ 57,056	H28.3月木造3戸を町内事業者と買取契約締結																																	
H28			2,762	▲ 2,762	基盤整備工事を実施																																	
H29		▲ 828,584	158,158	▲ 986,742	木造18戸完成																																	
H30			0	0																																		
H31				0																																		
H32				0																																		
累計	1,138,246	▲ 828,584	309,481	181																																		
72	D	-	23	-	7	町方地区防災 集団移転促進 事業計画案作 成事業	町方	町	町	直接	完了	42,635	24	~	24																	H23				0	H24年4月一部契約済	
																																H24	48,369		30,969	17,400		
																H25			0	0																		
																H26				0																		
																H27				0																		
																H28				0																		
																H29		▲ 11,497		▲ 11,497																		
																H30		▲ 4,896		▲ 4,896																		
																H31				0																		
																H32				0																		
																累計	48,369	▲ 16,393	30,969	1,007																		
																73	◆	D	-	23	-	7	町方地区都市 公園基本構想 策定事業	町方	町	町	直接	完了	25,000	24	~	25	H23				0	H24年10月契約済
																																	H24	20,000		12,541	7,459	
H25			461	▲ 461	H25.7月業務委託契約																																	
H26				0																																		
H27				0																																		
H28				0																																		
H29				0																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	20,000	0	13,002	6,998																																		
74	D	-	23	-	8	町方地区防災 集団移転促進 事業	町方	町	町	直接	継続	14,950,574	24	~	32																		H23				0	H24年9月一部契約済
																																	H24	1,505,175		340,479	1,164,696	
																H25	8,410,885		3,792,193	4,618,692	H25.8月 用地測量及び建物調査契約																	
																H26	3,367,586		1,604,561	1,763,025	H26年4月UR都市機構 変更契約																	
																H27			1,388,335	▲ 1,388,335																		
																H28			650,049	▲ 650,049																		
																H29		▲ 201,894	505,041	▲ 706,935																		
																H30			3,611,744	▲ 3,611,744																		
																H31			926,224	▲ 926,224																		
																H32				0																		
																累計	13,283,646	▲ 201,894	12,818,626	263,126																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
75	D	-	23	-	9	小枕地区防災 集団移転促進 事業	小枕	町	町	直接	継続	2,016,494	24	~	32	H23			0	H24年10月一部契約済				
																H24	121,975		60,721	61,254				
																H25	586,687		255,372	331,315	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約			
																H26	259,962		186,523	73,439				
																H27	101,676	28,450	71,072	59,054				
																H28	418,120		621,999	▲ 203,879				
																H29	242,817	4,742	101,825	▲ 145,734				
																H30			179,255	▲ 179,255				
																H31			171,869	▲ 171,869				
																H32			0	0				
																累計	1,731,237	33,192	1,648,636	115,793				
																76	D	-	23	-	10	安渡地区防災 集団移転促進 事業	安渡	町
H24	630,000		157,631	472,369																				
H25	2,416,050		1,039,047	1,377,003	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約																			
H26	499,450		1,078,491	▲ 579,041																				
H27	514,372	37,699	433,463	118,608																				
H28	1,129,394		803,221	326,173																				
H29	144,832	466,099	593,971	16,960																				
H30			347,465	▲ 347,465																				
H31		▲ 178,648	1,051,207	▲ 1,229,855																				
H32			0	0																				
累計	5,334,098	325,150	5,504,496	154,752																				
77	D	-	23	-	11	吉里吉里地区 防災集団移転 促進事業	吉里吉里	町	町	直接	継続	5,477,196	24	~	32									
																H24	191,625		81,040	110,585				
																H25	1,204,612		934,010	270,602	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約			
																H26	642,250		605,075	37,175				
																H27	1,827,014	39,284	535,565	1,330,733				
																H28	1,099,962		988,764	111,198				
																H29		6,547	596,951	▲ 590,404				
																H30			430,057	▲ 430,057				
																H31		▲ 218,750	496,424	▲ 715,174				
																H32			0	0				
																累計	4,965,463	▲ 172,919	4,667,886	124,658				
																78	D	-	23	-	12	浪板地区防災 集団移転促進 事業	浪板	町
H24	107,450		44,803	62,647																				
H25	394,800		153,445	241,355	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約																			
H26			76,864	▲ 76,864																				
H27	256,685	40,530	193,417	103,798																				
H28	37,814		235,236	▲ 197,422																				
H29		6,755	25,261	▲ 18,506																				
H30			▲ 19,240	19,240																				
H31			6,719	▲ 6,719																				
H32			0	0																				
累計	796,749	47,285	716,505	127,529																				
80	◆	D	-	4	-	3	-	3	住宅再建相談 会	大槌町内	県	県	直接	完了	3,000									
																H24	1,200		247	953				
																H25	1,200		162	1,038	H25年度 3回開催			
																H26	0		851	▲ 851	H26年度 12回開催			
																H27	0		1,140	▲ 1,140	H27年度 12回開催			
																H28			0	0				
																H29			0	0				
																H30			0	0				
																H31			0	0				
																H32			0	0				
																累計	2,400	0	2,400	0				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
85	D	-	1	-	11		沢山地域道路 整備事業	沢山	町	町	直接	完了	882,589	24	~	29	H23			0	H25年度実施予定			
																	H24	6,187		6,187				
																	H25	215,581	548	215,033	H25.7月岩手県土地開発公社委託契約			
																	H26	125,268	122,166	3,102				
																	H27	322,250	152,086	170,164				
																	H28	58,847	180,702	▲ 121,855				
																	H29		198,522	▲ 198,522				
																	H30			0				
																	H31			0				
																	H32			0				
																	累計	728,133	0	654,024	74,109			
																	86	D	-	4	-	11		赤浜地区災害 公営住宅整備 事業
H24	40,197		40,197																					
H25	164,587	0	164,587	H26年度用地取得予定																				
H26	229,768	0	229,768	防集事業内、災害公営分の費用なし																				
H27		0	0	防集事業内、災害公営分の費用なし																				
H28		6,274	▲ 6,274	基礎整備工事を実施																				
H29	453,509	332,913	120,596	木造29戸完成																				
H30	79,241	439,108	▲ 359,867	造成工事費アロケを実施																				
H31		▲ 19,446	19,446																					
H32			0																					
累計	434,552	532,750	758,849	208,453																				
87	D	-	4	-	12		浪板地区災害 公営住宅整備 事業	浪板	町	町	直接	完了	352,295	24	~	31								
																	H24	19,628		19,628				
																	H25	98,437	1,045	97,392	H25.10月用地測量契約			
																	H26	165,637	4,328	161,309	基礎整備にかかる業務委託を実施し、工事を発注			
																	H27		16,573	▲ 16,573	H28.3月木造3戸を町内事業者と買取契約締結			
																	H28	24,555	110,531	▲ 85,976	H28.6月木造3戸が完成(町内事業者)			
																	H29		141,128	▲ 141,128	木造11戸完成、造成工事費アロケを実施			
																	H30		11,010	▲ 11,010	造成工事費アロケを実施			
																	H31		7,305	▲ 7,305				
																	H32			0				
																	累計	283,702	24,555	291,920	16,337			
																	88	◆	D	-	4	-	9	-
H24	7,200		7,200																					
H25	36,000	0	36,000	H26年度実施予定																				
H26		3,559	▲ 3,559	町方地区災害公営住宅整備事業基本計画検討																				
H27		0	0	町方地区災害公営住宅整備事業(工事)に併せ実施予定																				
H28		0	0	H29.12月完成予定(町方地区RC23戸)																				
H29		11,355	▲ 11,355	RC造(御社地)店舗スペース完成																				
H30			0																					
H31			0																					
H32			0																					
累計	43,200	0	14,914	28,286																				
89	D	-	13	-	1		がけ地近接等 危険住宅移転 事業	大槌町	町	町	直接	継続	642,903	25	~	32								
																	H24	413,829		413,829				
																	H25	827,658	16,679	810,979	H25年実績 6件			
																	H26		69,002	▲ 69,002	H26年実績 21件			
																	H27		68,067	▲ 68,067	H27年実績 27件			
																	H28		42,395	▲ 42,395	H28年実績 14件			
																	H29	▲ 759,308	38,449	▲ 797,757	H29年実績 11件			
																	H30		27,652	▲ 27,652	H30年実績 8件			
																	H31		219,935	▲ 219,935				
																	H32			0				
																	累計	1,241,487	▲ 759,308	482,179	0			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
90	D	-	17	-	6	町方地区震災復興土地区画整理事業(緊急防災空地整備事業)	町方	町	町	直接	完了	169,202	24	~	24	H23			0	用地買収(27件)
																H24	246,975		126,901	120,074
																H25				0
																H26		▲ 120,074		▲ 120,074
																H27				0
																H28				0
																H29				0
																H30				0
																H31				0
																H32				0
																累計	246,975	▲ 120,074	126,901	0
																91	D	-	17	-
H24	525		195,929	▲ 195,404																
H25	2,025,000		1,274,203	750,797																
H26	2,250,000	125,625	2,125,234	250,391																
H27	2,513,850		2,623,091	▲ 109,241																
H28	2,617,500	306,479	1,983,507	940,472																
H29	1,564,770		3,062,056	▲ 1,497,286																
H30			109,906	▲ 109,906																
H31			▲ 27,960	27,960																
H32				0																
累計	10,971,645	432,104	11,345,966	57,783																
92	D	-	17	-	8	安渡地区震災復興土地区画整理事業(緊急防災空地整備事業)	安渡	町	町	直接	完了	3,083	24	~	24					
																H24	130,500		2,312	128,188
																H25			0	0
																H26				0
																H27		▲ 128,187		▲ 128,187
																H28				0
																H29				0
																H30				0
																H31				0
																H32				0
																累計	130,500	▲ 128,187	2,312	1
																93	D	-	17	-
H24	19,500		82,159	▲ 62,659																
H25	187,500		142,504	44,996																
H26	186,000		83,935	102,065																
H27	1,366,609	192,695	111,572	1,447,732																
H28	344,172		780,852	▲ 436,680																
H29	520,371		855,154	▲ 334,783																
H30	387,804		928,048	▲ 540,244																
H31			219,702	▲ 219,702																
H32				0																
累計	3,011,956	192,695	3,203,926	725																
94	D	-	17	-	10	赤浜地区震災復興土地区画整理事業(緊急防災空地整備事業)	赤浜	町	町	直接	完了	22,646	24	~	24					
																H24	41,025		16,983	24,042
																H25				0
																H26				0
																H27		▲ 24,040		▲ 24,040
																H28				0
																H29				0
																H30				0
																H31				0
																H32				0
																累計	41,025	▲ 24,040	16,983	2

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
95	D	-	17	-	11	赤浜地区震災復興土地地区画整理事業(都市再生区画整理事業)	赤浜	町	町	直接	完了	7,175,878	24	~	31	H23			0	H24年6月一部契約済	
																H24	56,475		80,087	▲ 23,612	
																H25	375,000		102,420	272,580	H25.7月用地取得等支援業務委託契約、H25年9月設計施工契約
																H26	450,000		438,973	11,027	
																H27	1,799,305	76,828	423,950	1,452,183	
																H28	1,019,911		1,307,066	▲ 287,155	
																H29	1,337,510	147,489	1,439,259	45,740	
																H30	119,388		1,110,890	▲ 991,502	
																H31			476,185	▲ 476,185	
																H32				0	
																累計	5,157,589	224,317	5,378,830	3,076	
																96	D	-	17	-	12
H24	265,500			265,500																	
H25				0																	
H26				0																	
H27		▲ 265,500		▲ 265,500																	
H28				0																	
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	265,500	▲ 265,500	0	0																	
97	D	-	17	-	13	吉里吉里地区震災復興土地地区画整理事業(都市再生区画整理事業)	吉里吉里	町	町	直接	完了	3,460,158	24	~	31						
																H24	13,500		93,274	▲ 79,774	
																H25	375,000		308,304	66,696	H25.7月用地取得等支援業務委託契約、H25年9月設計施工契約
																H26	450,000		233,762	216,238	
																H27	738,330	360,130	215,682	882,778	
																H28	120,846		605,501	▲ 484,655	
																H29	576,563		324,743	251,820	
																H30		▲ 39,252	847,739	▲ 886,991	
																H31			▲ 36,961	36,961	
																H32				0	
																累計	2,274,239	320,878	2,592,044	3,073	
																98	D	-	21	-	6
H24	10,500			10,500																	
H25	39,000			39,000	H25.12月設計契約																
H26			7,168	▲ 7,168																	
H27			41,318	▲ 41,318																	
H28			0	0																	
H29			0	0																	
H30			0	0																	
H31			0	0																	
H32			0	0																	
累計	49,500	0	48,486	1,014																	
99	D	-	21	-	7	町方地区下水道事業(施設増設)	町方・花輪田	町	町	直接	完了	486,486	24	~	27						
																H24	7,750			7,750	
																H25	77,500		0	77,500	H26年度実施予定
																H26			8,912	▲ 8,912	
																H27	325,500		368,115	▲ 42,615	H28.3事業完了
																H28				0	
																H29		▲ 33,723		▲ 33,723	
																H30				0	
																H31				0	
																H32				0	
																累計	410,750	▲ 33,723	377,027	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																									
102	D	-	4	-	13		寺野地区災害 公営住宅整備 事業	寺野	町	町	直接	完了	979,420	25	~	30	H23				0																								
																	H24				0																								
																	H25	27,562		0	27,562	H26年4月UR都市再生機構行委託契約予定																							
																	H26	505,732		365,728	140,004	H26.12月16戸分についてURと買取契約を締結																							
																	H27			246,812	▲ 246,812	H27.6月木造11戸についてURと買取契約締結																							
																	H28	325,143		▲ 16,791	341,934	H28.4月木造11戸についてURと買取確定契約締結																							
																	H29		201,894	106,019	95,875	擁壁設置工事、造成工事費アロケを実施																							
																	H30		▲ 203,339	155,222	▲ 358,561	木造11戸完成、造成工事費アロケを実施																							
																	H31				0																								
																	H32				0																								
																	累計	858,437	▲ 1,445	856,990	2																								
																	103	D	-	4	-	14		安渡地区災害 公営住宅整備 事業	安渡	町	町	直接	完了	829,134	25	~	31	H23				0							
																																		H24				0							
H25	8,225		113,328	▲ 105,103	H25.4月用地取得契約																																								
H26	335,082		77,833	257,249	用地取得完了																																								
H27			2,251	▲ 2,251																																									
H28		389,774	5,274	384,500	H30.3月木造8戸(町内事業者)が完成予定																																								
H29		14,651	472,381	▲ 457,730	木造33戸完成																																								
H30			▲ 34,223	34,223	公共施設(道路)の効果促進への切出し等を実施																																								
H31		▲ 22,241	34,995	▲ 57,236																																									
H32				0																																									
累計	343,307	382,184	671,839	53,652																																									
104	◆	D	-	4	-	1	-	1		公営住宅長寿 命化計画策定 事業	大槌町	町	町	直接	完了	9,925																		25	~	25	H23				0				
																																					H24				0				
																	H25	7,940		4,956	2,984	H25.7月業務委託契約																							
																	H26				0																								
																	H27				0																								
																	H28				0																								
																	H29				0																								
																	H30				0																								
																	H31				0																								
																	H32				0																								
																	累計	7,940	0	4,956	2,984																								
																	105	◆	D	-	4	-	1	-	2		災害公営住宅 駐車場整備事 業(大ケ口地 区)	大ケ口	町	町	直接	完了	4,480				25	~	25	H23				0	
																																								H24				0	
H25	3,584		3,239	345	H25.7月買取契約																																								
H26				0																																									
H27				0																																									
H28				0																																									
H29				0																																									
H30				0																																									
H31				0																																									
H32				0																																									
累計	3,584	0	3,239	345																																									
106	◆	D	-	4	-	2	-	1		災害公営住宅 駐車場整備事 業(屋敷前地 区)	屋敷前	町	町	直接	完了	1,344																		25	~	25				H23				0	
																																								H24				0	
																	H25	1,075		911	164	H25.10月買取契約																							
																	H26				0																								
																	H27				0																								
																	H28				0																								
																	H29				0																								
																	H30				0																								
																	H31				0																								
																	H32				0																								
																	累計	1,075	0	911	164																								

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	◆	D	-	4	-	6	-															1		
107	◆	D	-	4	-	6	-	1	災害公営住宅 駐車場整備事 業(大ケロ二 丁目地区)	沢山・大 ケロ	町	町	直接	廃止	3,200	25	~	25	H23			0	H26年度実施予定 事業が不要となった。	
																			H24			0		
																			H25	2,560		0		2,560
																			H26			0		0
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
																			累計	2,560	0	0		2,560
																			108	◆	D	-		4
H24			0																					
H25	665		0	665																				
H26			0	0																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	665	0	0	665																				
109	◆	D	-	4	-	8	-	1	災害公営住宅 駐車場整備事 業(三枚堂地 区)	三枚堂	町	町	直接	廃止	1,728	25	~	28					H23	
																			H24			0		
																			H25	1,382		0	1,382	
																			H26			0	0	
																			H27			0	0	
																			H28			0	0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	1,382	0	0	1,382	
																			110	◆	D	-	4	-
H24			0																					
H25	2,560		0	2,560																				
H26			0	0																				
H27	1,920		0	1,920																				
H28	960		0	960																				
H29			5,440	▲ 5,440																				
H30			0	0																				
H31				0																				
H32				0																				
累計	5,440	0	5,440	0																				
111	◆	D	-	4	-	10	-	1	災害公営住宅 駐車場整備事 業(吉里吉里 地区)	吉里吉里	町	町	直接	廃止	3,392	25	~	30						
																			H24			0		
																			H25	1,331		0	1,331	
																			H26			0	0	
																			H27			0	0	
																			H28			0	0	
																			H29			0	0	
																			H30			0	0	
																			H31			0	0	
																			H32			0	0	
																			累計	1,331	0	0	1,331	

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
112	◆	D	-	4	-	11	-	災害公営住宅 駐車場整備事業 (赤浜地区)	赤浜	町	町	直接	廃止	1,408	25	~	30	H23			0	H26年度用地取得予定	
																		H24			0		
																		H25	563	0	563		
																		H26			0		
																		H27			0		
																		H28			0		
																		H29			0		
																		H30			0		
																		H31			0		
																		H32			0		
																		累計	563	0	563		
																		113	◆	D	-		4
H24			0																				
H25	358	0	358																				
H26			0																				
H27			0																				
H28			0																				
H29			0																				
H30			0																				
H31			0																				
H32			0																				
累計	358	0	358																				
114		D	-	15	-	2		安渡地区津波 復興拠点整備 事業	安渡	町	町	直接	継続	4,957,460	25	~	32					H23	
																		H24			0		
																		H25	661,170	98,263	562,907		
																		H26	785,172	294,678	490,494		
																		H27	382,038	306,135	75,903		
																		H28		37,875	841,054	▲ 803,179	
																		H29	698,671		717,746	▲ 19,075	
																		H30	782,858	370,307	745,576	407,589	
																		H31			301,239	▲ 301,239	
																		H32				0	
																		累計	3,309,909	408,182	3,304,691	413,400	
																		116	★	F	-	4	-
H24			0																				
H25	601,157	21,159	579,998																				
H26		192	▲ 192																				
H27		7,981	▲ 7,981																				
H28		▲ 171,122	13,404	▲ 184,526																			
H29		▲ 207,000	46,268	▲ 253,268																			
H30		▲ 45,265	25,288	▲ 70,553																			
H31				0																			
H32				0																			
累計	601,157	▲ 423,387	114,292	63,478																			
117		D	-	15	-	3		町方地区津波 復興拠点整備 事業	町方	町	町	直接	完了	1,429,401	25	~	31						
																		H24			0		
																		H25	89,250		41,819	47,431	
																		H26	213,150		130,547	82,603	
																		H27	148,240		178,733	▲ 30,493	
																		H28	296,770		236,281	60,489	
																		H29	276,864		429,197	▲ 152,333	
																		H30		47,775	22,481	25,294	
																		H31			30,546	▲ 30,546	
																		H32				0	
																		累計	1,024,274	47,775	1,069,604	2,445	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	◆	D	-	21	-	2															-	1		
118	◆	D	-	21	-	2	-	1	沢山地区内水 排除事業	沢山	町	町	直接	完了	153,135	25	~	29	H23			0	H26.9月 設計施工契約予定	
																			H24			0		
																			H25	96,140		0		96,140
																			H26	26,368		0		26,368
																			H27			4,906		▲ 4,906
																			H28			4,406		▲ 4,406
																			H29			96,895		▲ 96,895
																			H30					0
																			H31					0
																			H32					0
																			累計	122,508	0	106,207		16,301
																			119	◆	D	-		4
H24			0																					
H25	2,800		2,795	5																				
H26			▲ 5	5																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	2,800	0	2,790	10																				
121		D	-	1	-	12			(仮称)浪板地 区高台移転連 絡道路整備事 業	浪板	町	町	直接	完了	316,166	25	~	31					H23	
																			H24			0		
																			H25			0		
																			H26	2,219		0	2,219	
																			H27	152,301		7,640	144,661	
																			H28	121,765		40,721	81,044	
																			H29	56,274	56,859	52,012	61,121	
																			H30		▲ 128,582	40,960	▲ 169,542	
																			H31			10,403	▲ 10,403	
																			H32				0	
																			累計	332,559	▲ 71,723	151,736	109,100	
																			122	◆	D	-	4	-
H24			0																					
H25			0																					
H26	11,440		11,172	268																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	11,440	0	11,172	268																				
123	◆	D	-	23	-	8	-	1	大槌町防集宅 地賃借管理シ ステム整備事 業	大槌町	町	町	直接	完了	8,400	26	~	26						
																			H24			0		
																			H25			0		
																			H26	6,720		6,713	7	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	6,720	0	6,713	7	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																						
124	◆	D	-	15	-	3	-	1	大槌町震災遺構保存調査事業	大槌町	町	町	直接	完了	9,000	26	~	27	H23				0	検討の遅れから、27年度に結論が出る予定。 平成28年3月31日事業完了																			
																			H24				0																				
																			H25				0																				
																			H26	7,200		7,197	3																				
																			H27				0																				
																			H28				0																				
																			H29				0																				
																			H30				0																				
																			H31				0																				
																			H32				0																				
																			累計	7,200	0	7,197	3																				
																			126		D	-	20		-	3		赤浜地区復興まちづくり支援施設整備事業	赤浜	町	町	直接	完了	660,509	26	~	31	H23				0	用地の確保・入札の遅れから、H27年度内の完成は困難な状況。 用地の確保・入札の遅れから、H28年度以降の発注予定。
																																						H24				0	
H25				0																																							
H26	88,068			88,068																																							
H27	352,271		5,363	346,908																																							
H28			2,364	▲ 2,364																																							
H29				0																																							
H30			119,425	▲ 119,425																																							
H31			300,494	▲ 300,494																																							
H32				0																																							
累計	440,339	0	427,646	12,693																																							
128	◆	D	-	15	-	3	-	2	町方地区津波復興拠点支援施設多目的空間整備事業	町方	町	町	直接	完了	139,067	28	~	29						H23																	0		
																								H24																	0		
																			H25				0																				
																			H26				0																				
																			H27				0																				
																			H28	55,626		55,626	0																				
																			H29	55,627		54,484	1,143																				
																			H30				0																				
																			H31				0																				
																			H32				0																				
																			累計	111,253	0	110,110	1,143																				
																			129		D	-	5	-	3		大槌町災害公営住宅家賃低廉化事業	大槌町	町	町	直接	継続	320,996	30	~	32	H23				0		
																																					H24				0		
H25				0																																							
H26				0																																							
H27				0																																							
H28				0																																							
H29				0																																							
H30	142,250		43,596	98,654																																							
H31		125,246	93,520	31,726																																							
H32				0																																							
累計	142,250	125,246	137,116	130,380																																							
130	◆	D	-	23	-	12	-	1	浪板海岸砂浜再生事業	浪板	県	県	直接	継続	1,116,592	31	~	32																			H23				0	R1年7月 工事発注	
																																					H24				0		
																			H25				0																				
																			H26				0																				
																			H27				0																				
																			H28				0																				
																			H29				0																				
																			H30				0																				
																			H31	446,025		446,025	0																				
																			H32	447,248			447,248																				
																			累計	893,273	0	446,025	447,248																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
131	D	-	5	-	4	-	災害公営住宅 家賃低廉化事業【補助率変更分】	町内4か所	県	県	直接	継続	49,184	32	~	32	H23				0																	
																	H24				0																	
																	H25				0																	
																	H26				0																	
																	H27				0																	
																	H28				0																	
																	H29				0																	
																	H30				0																	
																	H31				0																	
																	H32	40,986			40,986																	
																	累計	40,986	0	0	40,986																	
																																市町村交付分	各年度別合計	H23	173,655	0	0	173,655
																																		H24	14,171,062	0	2,088,074	12,082,988
																	H25	26,161,041	0	13,181,589	12,979,452																	
																	H26	18,675,041	0	9,698,151	8,976,890																	
																	H27	14,843,300	0	12,373,345	2,469,955																	
																	H28	12,979,637	0	13,840,879	▲ 861,242																	
																	H29	9,032,569	▲ 150,770	17,729,379	▲ 8,847,580																	
																	H30	1,708,889	▲ 120,069	13,865,688	▲ 12,276,868																	
																	H31	0	270,839	6,789,938	▲ 7,291,594																	
																	H32	0	0	0	0																	
															121,550,094	市町村交付分 計	97,745,194	0	89,567,043	7,405,656																		
															都道県交付分		各年度別合計		H23	249,375	0	52,695	196,680															
																	H24	3,438,205	0	326,572	3,111,633																	
																	H25	4,507,273	0	565,499	3,941,774																	
																	H26	3,705,875	0	1,373,417	2,332,458																	
																	H27	0	0	2,592,241	▲ 2,592,241																	
																	H28	12,629	▲ 171,122	227,153	▲ 385,646																	
																	H29	0	▲ 287,388	2,918,296	▲ 3,205,684																	
																	H30	0	▲ 1,148,925	1,963,859	▲ 3,112,784																	
																	H31	609,700	▲ 166,100	647,159	▲ 203,559																	
																	H32	578,908	0	0	578,908																	
															13,094,873	都道県交付分 計	13,101,965	▲ 1,773,535	10,666,891	661,539																		
															市町村都道県計		各年度別合計		H23	423,030	0	52,695	370,335															
																	H24	17,609,267	0	2,414,646	15,194,621																	
																	H25	30,668,314	0	13,747,088	16,921,226																	
																	H26	22,380,916	0	11,071,568	11,309,348																	
																	H27	14,843,300	0	14,965,586	▲ 122,286																	
																	H28	12,992,266	▲ 171,122	14,068,032	▲ 1,246,888																	
																	H29	9,032,569	▲ 438,158	20,647,675	▲ 12,053,264																	
																	H30	1,708,889	▲ 1,268,994	15,829,547	▲ 15,389,652																	
																	H31	609,700	104,739	7,437,097	▲ 7,495,153																	
																	H32	578,908	0	0	578,908																	
															134,644,967	合計	110,847,159	▲ 1,773,535	100,233,934	8,067,195																		

(様式2E)

大槌町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 環境省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況															
	24	～	30																																
37	E	-	1	-	1	低炭素社会対 応浄化槽導入 事業	大槌町	町	町	直接	完了	132,300	24	～	30	H23				0															
																H24	24,806		5,547	19,259															
																H25	24,806		15,138	9,668	H25年度49件実施														
																H26			11,994	▲ 11,994	H26年度38件実施														
																H27	4,536		9,570	▲ 5,034	H27年度33件実施														
																H28	21,425		8,712	12,713	H28年度40件実施														
																H29			3,984	▲ 3,984	H29年度13件実施														
																H30			1,320	▲ 1,320	H30年度5件実施														
																H31				0															
																H32				0															
																累計	75,573	0	56,265	19,308															
																市町村 交付分												各年度 別合計		H23	0	0	0	0	
																市町村 交付分												各年度 別合計		H24	24,806	0	5,547	19,259	
																市町村 交付分												各年度 別合計		H25	24,806	0	15,138	9,668	
市町村 交付分												各年度 別合計		H26	0	0	11,994	▲ 11,994																	
市町村 交付分												各年度 別合計		H27	4,536	0	9,570	▲ 5,034																	
市町村 交付分												各年度 別合計		H28	21,425	0	8,712	12,713																	
市町村 交付分												各年度 別合計		H29	0	0	3,984	▲ 3,984																	
市町村 交付分												各年度 別合計		H30	0	0	1,320	▲ 1,320																	
市町村 交付分												各年度 別合計		H31	0	0	0	0																	
市町村 交付分												各年度 別合計		H32	0	0	0	0																	
132,300												市町村交付分 計			75,573	0	56,265	19,308																	
都道府 県交付分												各年度 別合計		H23	0	0	0	0																	
都道府 県交付分												各年度 別合計		H24	0	0	0	0																	
都道府 県交付分												各年度 別合計		H25	0	0	0	0																	
都道府 県交付分												各年度 別合計		H26	0	0	0	0																	
都道府 県交付分												各年度 別合計		H27	0	0	0	0																	
都道府 県交付分												各年度 別合計		H28	0	0	0	0																	
都道府 県交付分												各年度 別合計		H29	0	0	0	0																	
都道府 県交付分												各年度 別合計		H30	0	0	0	0																	
都道府 県交付分												各年度 別合計		H31	0	0	0	0																	
都道府 県交付分												各年度 別合計		H32	0	0	0	0																	
0												都道府県交付分 計			0	0	0	0																	
市町村 都道府 県計												各年度 別合計		H23	0	0	0	0																	
市町村 都道府 県計												各年度 別合計		H24	24,806	0	5,547	19,259																	
市町村 都道府 県計												各年度 別合計		H25	24,806	0	15,138	9,668																	
市町村 都道府 県計												各年度 別合計		H26	0	0	11,994	▲ 11,994																	
市町村 都道府 県計												各年度 別合計		H27	4,536	0	9,570	▲ 5,034																	
市町村 都道府 県計												各年度 別合計		H28	21,425	0	8,712	12,713																	
市町村 都道府 県計												各年度 別合計		H29	0	0	3,984	▲ 3,984																	
市町村 都道府 県計												各年度 別合計		H30	0	0	1,320	▲ 1,320																	
市町村 都道府 県計												各年度 別合計		H31	0	0	0	0																	
市町村 都道府 県計												各年度 別合計		H32	0	0	0	0																	
132,300												合計			75,573	0	56,265	19,308																	