

(様式1)

野田村 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

野田村 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	175,000	115,761
H24	3,385,514	555,544	
H25	4,039,256	2,008,531	
H26	2,092,467	5,643,737	
H27	981,692	1,252,878	
H28	423,790	856,695	
H29	0	216,542	
H30	0	147,551	
H31	0	113,148	
H32	16,761	90,922	
合計	11,114,480	11,001,309	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	11,114,480	0	11,001,309	113,171

(単位:千円)

<参考> 都道県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	46,625	115,380
H24	1,591,865	431,828	
H25	662,541	1,352,421	
H26	2,906,025	1,464,001	
H27	204,505	974,764	
H28	44,956	484,991	
H29	62,983	326,149	
H30	0	209,836	
H31	0	10,126	
H32	0	1,814	
合計	5,519,500	5,371,310	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	11,001,309	11,114,480	0	0	113,171
都道県交付分	5,371,310	5,519,500	▲ 91,033	0	57,157
合計	16,372,619	16,633,980	▲ 91,033	0	170,328

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

野田村 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
18	A	-	4	-	1	-	遺跡調査事業 (震災復興支 援)	野田村	県	県	直接	完了	13,434	24	~	26	H23			0	24年6月から24年9月 試掘等調査	
																	H24	2,816		1,577	1,239	
																	H25	7,259		1,221	6,038	平成25年9月 試掘・整理作業
																	H26			7,277	▲ 7,277	平成26年4月から5月、7月 分布等調査
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	10,075	0	10,075	0	
																	37	A	-	4	-	2
H24	61,574		14,705	46,869	H24.7月~復興事業埋文試掘調査																	
H25	133,733		74,592	59,141	H25.4月~個人住宅埋文調査 H25.4月~復興事業埋文試掘調査																	
H26			24,502	▲ 24,502	H25.4月~発電施設(バイオマス)造成埋文試掘調査 H26.4月~個人住宅埋文調査 H26.4月~復興事業埋文試掘調査 H26.4月~発電施設(バイオマス)造成埋文調査報告書作成業 務																	
H27			17,687	▲ 17,687	H26.4月~発電施設(バイオマス)造成埋文調査報告書作成業 務																	
H28			12,673	▲ 12,673	H27.4月~発電施設(バイオマス)造成埋文調査報告書作成業 務																	
H29			4,349	▲ 4,349	H27.5月~個人住宅埋文調査 報告書作成																	
H30			6,501	▲ 6,501	報告書作成																	
H31			847	▲ 847	報告書作成																	
H32				0	事業完了																	
累計	195,307	0	155,856	39,451																		
39	◆	A	-	4	-	1	埋蔵文化財発 掘調査迅速化 事業	野田村	県	県	直接	完了	38	24	~	24						
																	H24	30		1	29	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	30	0	1	29	
																	64	◆	A	-	4	-
H24				0																		
H25				0																		
H26				0																		
H27				0																		
H28	4,432		2,064	2,368	設置完了																	
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	4,432	0	2,064	2,368																		

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	61,574	0	14,705	46,869	
										H25	133,733	0	74,592	59,141	
										H26	0	0	24,502	▲ 24,502	
										H27	0	0	17,687	▲ 17,687	
										H28	4,432	0	14,737	▲ 10,305	
										H29	0	0	4,349	▲ 4,349	
										H30	0	0	6,501	▲ 6,501	
										H31	0	0	847	▲ 847	
										H32	0	0	0	0	
								265,950	市町村交付分 計		199,739	0	157,920	41,819	
										H23	0	0	0	0	
										H24	2,846	0	1,578	1,268	
										H25	7,259	0	1,221	6,038	
										H26	0	0	7,277	▲ 7,277	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								13,472	都道府県交付分 計		10,105	0	10,076	29	
										H23	0	0	0	0	
										H24	64,420	0	16,283	48,137	
										H25	140,992	0	75,813	65,179	
										H26	0	0	31,779	▲ 31,779	
										H27	0	0	17,687	▲ 17,687	
										H28	4,432	0	14,737	▲ 10,305	
										H29	0	0	4,349	▲ 4,349	
										H30	0	0	6,501	▲ 6,501	
										H31	0	0	847	▲ 847	
										H32	0	0	0	0	
								279,422	合計		209,844	0	167,996	41,848	

(様式2C)

野田村 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
1	C	-	7	-	1	-	水産業共同利 用施設復興整 備事業	玉川地区	村	村	直接	完了	19,000	24	~	24	H23			0	24年6月契約 測量・調査・設計 24年11月 発注 工事 25 年3月完成	
																	H24	14,250		10,575		3,675
																	H25					0
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	14,250	0	10,575		3,675
15	C	-	4	-	1	-	被災地域農業 復興総合支援 事業	野田・玉 川地区	県	村	間接	完了	152,543	24	~	27	H23			0	24年9月契約、着手 25年1月検収、農業機械導入 格納庫:25年4月発注、11月竣工。ハウス:25年12月発注、26年 1月納品。	
																	H24	84,257		72,883		11,374
																	H25	30,150		27,405		2,745
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	114,407	0	100,288		14,119
16	C	-	5	-	1	-	漁業集落防災 機能強化事業	下安家地 区	県	村	間接	完了	315,000	23	~	24	H23	30,000		27,735	2,265	24年3月、測量調査設計発注。24年10月、実施設計発注。 25年8月工事発注。実施中 外業務委託、移転補償等
																	H24	206,250		26,987	179,263	
																	H25			181,515	▲ 181,515	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	236,250	0	236,237	13	
17	C	-	6	-	2	-	漁港施設機能 強化事業	玉川地区	県	村	間接	完了	50,000	24	~	25	H23			0	委託 契約24年7月 履行期間24年7月~25年3月 工事 契約24年12月 履行期間24年12月~25年3月 委託 契約25年7月23日 履行期間25年7月24日~25年10月25 日 工事 契約25年11月19日 履行期間25年11月20日~26年3月 25日	
																	H24	30,000		20,738		9,262
																	H25	7,500		7,114		386
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	37,500	0	27,852		9,648
31	C	-	1	-	1	-	農用地災害復 旧関連区画整 理事業(復興 整備実施計 画)	(野田村) 宇部川地 区	県	県	直接	完了	3,800	24	~	24	H23			0	H24.6から計画策定を実施。H25.3事業完了 事業完了	
																	H24	3,800		3,800		0
																	H25			0		0
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	3,800	0	3,800		0

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
34	C	-	1	-	2	-	農用地災害復旧関連区画整理事業(農地整備事業)	(野田村)宇部川地区	県	県	直接	完了	693,000	24	~	32	H23				0	・H25.8、境界測量調査委託契約。H26.2、完了。 ・H25.8、全体実施設計策定委託契約。H26.2、完了。 ・H25.9、頭首工測量調査設計委託契約。H26.2、完了。 ・H25.10、ほ場整備・用水路測量実施設計委託契約。H26.2、完了。 ・H25.10、換地計画設計委託契約。26年3月、完了。 H26.6からほ場整備工事実施予定 ほ場整備工事実施中 H28.4ほ場整備工事完了(全21ha) 確定測量実等の換地業務を実施中。 換地計画書作成等の換地業務を実施。 換地計画書作成等の換地業務を継続実施。 換地業務継続実施のほか台風災害復旧工事実施中。 台風災害復旧工事実施
																	H24	299,770		0	299,770	
																	H25	0		22,858	▲ 22,858	
																	H26	109,275		200,205	▲ 90,930	
																	H27	80,755		194,432	▲ 113,677	
																	H28			48,608	▲ 48,608	
																	H29	15,345	23,715	37,975	1,085	
																	H30		8,215	14,887	▲ 6,672	
																	H31			10,126	▲ 10,126	
																	H32			1,814	▲ 1,814	
																	累計	505,145	31,930	530,905	6,170	
35	☆	F	-	1	-	1	漁業集落復興効果促進事業	村			完了	152,489	24	~	28	H23				0	今後用途協議見込が無いため、H29.3.31で事業完了	
																H24	96,449		1,818	94,631		
																H25			2,112	▲ 2,112		
																H26	23,072		2,160	20,912		
																H27	2,469		58,962	▲ 56,493		
																H28			0	0		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	121,990	0	65,052	56,938		
38	C	-	5	-	2	-	漁業集落防災機能強化事業	中沢地区	県	村	間接	完了	6,594	24	~	24	H23				0	24年9月、測量調査設計発注。 事業完了
																	H24	4,945		3,937	1,008	
																	H25			1,008	▲ 1,008	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	4,945	0	4,945	0	
51	◆	C	-	5	-	1	漁業集落排水污水運搬事業	下安家地区	村	村	直接	完了	3,000	24	~	24	H23				0	25年1月開始 25年3月終了
																	H24	2,400		992	1,408	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	2,400	0	992	1,408	
52	C	-	5	-	3	-	漁業集落防災機能強化事業(直接補助分)	下安家地区	村	村	直接	完了	392,063	25	~	28	H23				0	26年2月工事発注。実施中 外取得補償、用地買収等 工事継続中。移転補償、業務委託等 工事継続中
																	H24				0	
																	H25	185,897		9,205	176,692	
																	H26	108,150		188,682	▲ 80,532	
																	H27			15,404	▲ 15,404	
																	H28			79,870	▲ 79,870	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	294,047	0	293,161	886	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
53	C	-	5	-	4	-	漁業集落防災 機能強化事業 (直接補助分)	中沢地区	村	村	直接	完了	48,792	24	~	26	H23			0	24年度分の執行額については25年度に実施予定 25年7月実施設計発注。外取得補償、用地買収等 26年6月工事発注 27年3月完成。業務委託、用地買収等	
																	H24	1,189		1,185		4
																	H25	23,828		3,464		20,364
																	H26	11,576		31,829		▲ 20,253
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	36,593	0	36,478		115
54	◆	C	-	4	-	1	被災地域農業 復興効果促進 事業	野田地区	村	村	直接	完了	1,650	25	~	25	H23			0	25年6月発注、11月納品	
																	H24					0
																	H25	660		201		459
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	660	0	201		459
57	☆	F	-	3	-	1	漁業集落復興 効果促進事業 (県分)	野田村	県	県	直接	完了	12,056	25	~	32	H23			0		
																	H24					0
																	H25	9,644		0		9,644
																	H26			0		0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	9,644	0	0		9,644

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	114,288	0	14,570	99,718	
										H25	210,385	0	14,982	195,403	
										H26	142,798	0	222,671	▲ 79,873	
										H27	2,469	0	74,366	▲ 71,897	
										H28	0	0	79,870	▲ 79,870	
										H29	0	0	0	0	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								616,994	市町村交付分 計		469,940	0	406,459	63,481	
										H23	30,000	0	27,735	2,265	
										H24	629,022	0	128,345	500,677	
										H25	47,294	0	239,900	▲ 192,606	
										H26	109,275	0	200,205	▲ 90,930	
										H27	80,755	0	194,432	▲ 113,677	
										H28	0	0	48,608	▲ 48,608	
										H29	15,345	23,715	37,975	1,085	
										H30	0	8,215	14,887	▲ 6,672	
										H31	0	0	10,126	▲ 10,126	
										H32	0	0	1,814	▲ 1,814	
								1,232,993	都道府県交付分 計		911,691	31,930	904,027	39,594	
										H23	30,000	0	27,735	2,265	
										H24	743,310	0	142,915	600,395	
										H25	257,679	0	254,882	2,797	
										H26	252,073	0	422,876	▲ 170,803	
										H27	83,224	0	268,798	▲ 185,574	
										H28	0	0	128,478	▲ 128,478	
										H29	15,345	23,715	37,975	1,085	
										H30	0	8,215	14,887	▲ 6,672	
										H31	0	0	10,126	▲ 10,126	
										H32	0	0	1,814	▲ 1,814	
								1,849,987	合計		1,381,631	31,930	1,310,486	103,075	

野田村 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
2	D	-	1	-	1	-	道路事業	城内・米田・南浜地区	村	村	直接	完了	536,871	24	～	26	H23				0	24年7月発注 測量・調査・設計	
																	H24	30,506		14,542	15,964		
																	H25	310,200		166,945	143,255		25年7月工事発注、実施中 25年12月用地買収開始
																	H26	41,207	105,153	261,430	▲ 115,070		27年1月工事完了
																	H27		▲ 2,858		▲ 2,858		
																	H28		▲ 29,886		▲ 29,886		
																	H29		▲ 8,577		▲ 8,577		
																	H30		▲ 2,827		▲ 2,827		
																	H31				0		
																	H32				0		
																	累計	381,913	61,005	442,917	1		
3	D	-	1	-	2	-	道路事業	城内地区	村	村	直接	完了	90,216	24	～	28	H23				0	24年9月発注 路線測量・概略及び詳細設計	
																	H24	8,428		1,417	7,011		
																	H25	47,336		14,217	33,119		25年5月 用地買収開始
																	H26	16,034		58,541	▲ 42,507		26年5月工事発注
																	H27	2,450		0	2,450		工事継続中
																	H28	1,275		330	945		工事完了
																	H29				0		
																	H30		▲ 1,016		▲ 1,016		
																	H31				0		
																	H32				0		
																	累計	75,523	▲ 1,016	74,505	2		
4	D	-	1	-	3	-	道路事業	城内地区	村	村	直接	完了	66,203	24	～	28	H23				0	24年9月発注 路線、用地及び現地測量・概略及び詳細設計	
																	H24	8,167		885	7,282		
																	H25	27,818		7,578	20,240		25年5月 用地買収開始
																	H26	12,353		45,888	▲ 33,535		26年5月工事発注
																	H27	6,196		0	6,196		工事継続中
																	H28	1,105		453	652		工事完了
																	H29				0		
																	H30		▲ 833		▲ 833		
																	H31				0		
																	H32				0		
																	累計	55,639	▲ 833	54,804	2		
5	D	-	1	-	4	-	道路事業	泉沢地区	村	村	直接	完了	96,651	24	～	28	H23				0	24年9月発注 路線、用地及び現地測量・概略及び詳細設計	
																	H24	11,852		5,544	6,308		
																	H25	39,480		8,748	30,732		25年5月 用地買収開始 7月 業務委託発注
																	H26	16,339		31,619	▲ 15,280		26年5月工事発注
																	H27	7,810	2,858	30,339	▲ 19,671		工事継続中
																	H28		2,032	3,849	▲ 1,817		工事完了
																	H29				0		
																	H30		▲ 144		▲ 144		
																	H31		▲ 127		▲ 127		
																	H32				0		
																	累計	75,481	4,619	80,099	1		
6	D	-	1	-	5	-	道路事業	南浜地区	村	村	直接	完了	449,371	24	～	30	H23				0	24年9月発注 路線、用地及び現地測量・概略及び詳細設計	
																	H24	30,407		12,549	17,858		
																	H25	186,481		2,939	183,542		25年5月 用地買収開始 7月 業務委託発注
																	H26	34,821		99,571	▲ 64,750		26年5月工事発注
																	H27	104,257		50,724	53,533		工事継続中
																	H28		18,802	119,958	▲ 101,156		工事継続中(南浜線・蒲沢線及び排水路は完成)
																	H29			46,261	▲ 46,261		
																	H30			42,333	▲ 42,333		31年3月工事完了
																	H31		▲ 432		▲ 432		
																	H32				0		
																	累計	355,966	18,370	374,335	1		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
7	D	-	17	-	1	-	都市再生事業 計画案作成事業	城内地区	村	村	直接	完了	208,250	23	~	25	H23	37,500		27,562	9,938	24年2月～発注 測量・基本設計・事業計画・換地、交差点及び 一般構造物設計・事業管理・不動産鑑定・地質調査
																	H24	176,314		128,625	47,689	
																	H25			0	0	
																	H26			0	0	
																	H27			0	0	
																	H28		▲ 57,627		▲ 57,627	
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	213,814	▲ 57,627	156,187	0	
																	8	D	-	22	-	
H24	285,000		42,453	242,547																		
H25			46,772	▲ 46,772																		
H26		▲ 7,959	0	▲ 7,959																		
H27		▲ 193,777	0	▲ 193,777																		
H28			0	0																		
H29			0	0																		
H30			0	0																		
H31			0	0																		
H32			0	0																		
累計	307,500	▲ 201,736	105,762	2																		
9	D	-	22	-	2	-	都市公園事業	城内地区	村	村	直接	完了	18,014	24	~	27						H23
																	H24	22,500		6,014	16,486	
																	H25			7,496	▲ 7,496	
																	H26			0	0	
																	H27		▲ 8,990	0	▲ 8,990	
																	H28			0	0	
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	22,500	▲ 8,990	13,510	0	
																	10	D	-	22	-	3
H24	22,500		19,722	2,778																		
H25			10,737	▲ 10,737																		
H26		7,959	0	7,959																		
H27			0	0																		
H28			0	0																		
H29			0	0																		
H30			0	0																		
H31			0	0																		
H32			0	0																		
累計	22,500	7,959	30,459	0																		
11	D	-	23	-	1	-	防災集団移転 促進事業	米田・南 浜地区	村	村	直接	完了	328,532	23	~	28						
																	H24	209,755		27,720	182,035	
																	H25	191,091		230,426	▲ 39,335	
																	H26		▲ 110,266	20,431	▲ 130,697	
																	H27		▲ 13,482	5,829	▲ 19,311	
																	H28		2,363	3,057	▲ 694	
																	H29				0	
																	H30		▲ 745		▲ 745	
																	H31				0	
																	H32				0	
																	累計	409,596	▲ 122,130	287,463	3	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
12	D	-	23	-	2	-	防災集団移転 促進事業	米田・南 浜地区	村	村	直接	完了	48,795	23	~	27	H23	45,000		33,075	11,925	24年2月契約 測量、調査、下水道認可、土地価格評価																	
																	H24	37,950		2,812	35,138																		
																	H25			708	▲ 708	25年8月発注 公共下水道管渠工事資料作成業務																	
																	H26			0	0																		
																	H27		▲ 46,353	0	▲ 46,353																		
																	H28				0																		
																	H29				0																		
																	H30				0																		
																	H31				0																		
																	H32				0																		
																	累計	82,950	▲ 46,353	36,595	2																		
																	13	D	-	23	-	3	-	防災集団移転 促進事業	城内地区	村	村	直接	完了	1,114,765	23	~	30	H23	8,750		0	8,750	24年4月契約 土地開発公社業務委託 高台造成業務
																																		H24	732,802		39,187	693,615	24年5月~ 物件移転補償費 24年10月~ 埋蔵文化財調査
H25	548,172		327	547,845	高台造成業務																																		
H26			831,603	▲ 831,603	高台造成業務 27年1月完成																																		
H27		▲ 290,079	62,573	▲ 352,652	利子補給、集会所建設																																		
H28		▲ 13,124	37,010	▲ 50,134	利子補給																																		
H29		▲ 7,206	4,716	▲ 11,922																																			
H30		▲ 3,894	0	▲ 3,894	事業完了																																		
H31				0																																			
H32				0																																			
累計	1,289,724	▲ 314,303	975,416	5																																			
14	D	-	23	-	4	-	防災集団移転 促進事業	城内地区	村	村	直接	完了	88,082	23	~	27																		H23	52,500		38,587	13,913	24年2月契約 測量、調査、下水道認可、防集計画変更業務
																																		H24	55,500		19,778	35,722	
																	H25			0	0																		
																	H26			7,695	▲ 7,695	26年6月 污水管実施設計 26年9月計画変更業務委託																	
																	H27		▲ 41,808	0	▲ 41,808																		
																	H28				0																		
																	H29				0																		
																	H30		▲ 130		▲ 130																		
																	H31				0																		
																	H32				0																		
																	累計	108,000	▲ 41,938	66,060	2																		
																	19	D	-	1	-	6	-	まちづくり連携 道路整備事業	(野田村) (一)安家 玉川線 下安家	県	県	直接	完了	2,226,345	24	~	30	H23				0	25年1月用地測量発注、実施中
																																		H24	66,000		66,000	0	
H25	247,500		286,299	▲ 38,799	25年9月工事発注、実施中																																		
H26	1,485,000		832,781	652,219	25年度に引き続き工事を実施中																																		
H27			410,726	▲ 410,726	26年度に引き続き工事を実施中																																		
H28		51,362	142,812	▲ 91,450	27年度に引き続き工事を実施中。見込み値。																																		
H29	47,638		98,117	▲ 50,479	28年度に引き続き工事を実施中。見込み値。																																		
H30		▲ 45,525		▲ 45,525	工事完了、道路台帳補正完了、事業完了																																		
H31		▲ 15,240		▲ 15,240																																			
H32				0																																			
累計	1,846,138	▲ 9,403	1,836,735	0																																			
20	◆	D	-	1	-	6	まちづくり連携 道路調査事業 (道路)	野田村	県	県	直接	完了	8,096	24	~	24																		H23				0	24年6月概略・予備設計発注、25年5月完了
																																		H24	24,000		9,600	14,400	
																	H25			▲ 3,124	3,124																		
																	H26				0																		
																	H27				0																		
																	H28		▲ 17,523		▲ 17,523																		
																	H29				0																		
																	H30				0																		
																	H31				0																		
																	H32				0																		
																	累計	24,000	▲ 17,523	6,476	1																		

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																				
21	D	-	1	-	7	-	まちづくり連携 道路整備事業	(野田村) (一)野田 港線 野 田	県	県	直接	廃止	0	24	~	24	H23				0	検討中。																			
																	H24	24,750		0	24,750																				
																	H25			0	0																				
																	H26			0	0																				
																	H27				0																				
																	H28		▲ 24,750		▲ 24,750																				
																	H29				0																				
																	H30				0																				
																	H31				0																				
																	H32				0																				
																	累計	24,750	▲ 24,750	0	0																				
																	22	D	-	4	-		1	-	災害復興公営 住宅等整備事 業	(野田村) 野田地区	県	県	直接	完了	661,621	23	~	25	H23	16,625	87,645	▲ 71,020	25年3月、本体工事発注。(18戸) 25年3月、完成(8戸) H26.3月 完成(18戸)		
																																			H24	732,229	143,035	589,194			
H25		348,235	▲ 348,235																																						
H26			0																																						
H27			0																																						
H28		▲ 169,935	▲ 169,935																																						
H29			0																																						
H30			0																																						
H31			0																																						
H32			0																																						
累計	748,854	▲ 169,935	578,915	4																																					
23	◆	D	-	4	-	1	災害復興公営 住宅駐車場整 備事業	(野田村) 野田地区	県	県	直接	完了	3,548	24	~	25						H23																0		門前第一団地 16台、第二団地 36台 第2団地 18台完成	
																						H24													4,800	770	4,030				
																	H25		2,068	▲ 2,068																					
																	H26			0																					
																	H27			0																					
																	H28		▲ 1,961	▲ 1,961																					
																	H29			0																					
																	H30			0																					
																	H31			0																					
																	H32			0																					
																	累計	4,800	▲ 1,961	2,838	1																				
																	24	◆	D	-	4	-	1	2	県営住宅シス テム改修事業	野田村	県	県	直接	廃止	0	24	~	24	H23				0		
																																			H24	800		0	800		
H25			0	0																																					
H26				0																																					
H27				0																																					
H28		▲ 800		▲ 800																																					
H29				0																																					
H30				0																																					
H31				0																																					
H32				0																																					
累計	800	▲ 800	0	0																																					
25	D	-	4	-	2	-	災害復興型地 域優良賃貸住 宅整備事業	野田村	県	県	直接	廃止	0	24	~	30																			H23				0	募集しているが、提案者がいないため執行済み額なし。 同上	
																																			H24	21,875			21,875		
																	H25			0	0																				
																	H26			0	0																				
																	H27			0	0																				
																	H28			0	0																				
																	H29			0	0																				
																	H30			0	0																				
																	H31		▲ 21,875		▲ 21,875																				
																	H32				0																				
																	累計	21,875	▲ 21,875	0	0																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																					
	0	1	2	3	4	5							6	7							8	9																			
26	D	-	5	-	1	-	災害復興公営 住宅家賃低廉 化事業	野田村	県	県	直接	廃止	0	24	~	27	H23			0																					
																	H24	2,638		2,638																					
																	H25			0																					
																	H26			0																					
																	H27			0																					
																	H28		▲ 2,638	▲ 2,638																					
																	H29			0																					
																	H30			0																					
																	H31			0																					
																	H32			0																					
																	累計	2,638	▲ 2,638	0	0																				
																	27	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	野田村	県	県	直接	廃止	0	24	~	27	H23			0				
																																		H24	405		405				
H25			0																																						
H26			0																																						
H27			0																																						
H28		▲ 405	▲ 405																																						
H29			0																																						
H30			0																																						
H31			0																																						
H32			0																																						
累計	405	▲ 405	0	0																																					
28	◆	D	-	4	-	1	-	3	災害公営住宅 整備推進事業	城内・米 田・南浜 地区	村	村	直接	完了	14,921	24																		~	24	H23			0	24年7月契約 災害公営住宅整備調査業務委託(25年3月まで)	
																																				H24	30,912		11,936		18,976
																	H25			0	0																				
																	H26			0	0																				
																	H27			0	0																				
																	H28		▲ 18,974	▲ 18,974																					
																	H29			0	0																				
																	H30			0	0																				
																	H31			0	0																				
																	H32			0	0																				
																	累計	30,912	▲ 18,974	11,936	2																				
																	29	D	-	20	-	1	-	被災地におけ る復興まちづ くり総合支援 事業(復興まち づくり計画策 定支援)	野田・玉 川地区	村	村	直接	完了	82,959	24	~	27			H23			0		24年6月発注 計画策定支援(24,384千円)(25年3月まで) 24年6月契約 復興まちづくり計画策定業務(32,918千円)
																																				H24	63,395		57,302		
H25			0	0																																					
H26			0	0																																					
H27			4,916	▲ 4,916																																					
H28		▲ 1,176	▲ 1,176																																						
H29			0	0																																					
H30			0	0																																					
H31			0	0																																					
H32			0	0																																					
累計	63,395	▲ 1,176	62,218	1																																					
30	◆	D	-	20	-	1	-	1	復興基盤統合 GIS整備事業	野田・玉 川地区	村	村	直接	完了	14,574	24																		~	25	H23			0	24年10月契約及び発注(契約額5,439千円、納品及び検収25年2 月) H25.9.5着工 H26.3.28完了	
																																				H24	4,444		4,351		
																	H25	7,667		7,308	359																				
																	H26			0	0																				
																	H27			0	0																				
																	H28		▲ 452	▲ 452																					
																	H29			0	0																				
																	H30			0	0																				
																	H31			0	0																				
																	H32			0	0																				
																	累計	12,111	▲ 452	11,659	0																				

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
32	D	-	1	-	8	-	まちづくり連携 道路整備事業	(野田村) (主)野田 山形線 野田	県	県	直接	完了	2,363,082	24	~	30	H23				0	25年1月工事発注、実施中
																	H24	82,500		82,500	0	25年6月用地測量発注、実施中
																	H25	297,000		442,246	▲ 145,246	24年度に引き続き、工事を実施中
																	H26	1,311,750		422,109	889,641	25年度に引き続き、工事を実施中
																	H27	123,750		353,594	▲ 229,844	26年度に引き続き、工事を実施中
																	H28	41,250	166,650	282,636	▲ 74,736	27年度に引き続き工事を実施中。見込み値。
																	H29			176,050	▲ 176,050	26年度に引き続き、工事を実施中
																	H30		▲ 57,750	190,409	▲ 248,159	工事完了、道路台帳補正完了、事業完了
																	H31		▲ 15,606		▲ 15,606	
																	H32				0	
																	累計	1,856,250	93,294	1,949,544	0	
33	D	-	13	-	1	-	がけ地近接等 危険住宅移転 事業	城内・泉 沢・米田・ 南浜・玉 川地区	村	村	直接	完了	41,037	24	~	30	H23			0	24年度分の執行額については25年度に実施予定	
																	H24	59,535		0	59,535	
																	H25			7,953	▲ 7,953	2件分 執行残額については26年度以降に実施予定
																	H26			7,101	▲ 7,101	4件分 執行残額については27年度以降に実施予定
																	H27			7,108	▲ 7,108	5件分 執行残額については28年度以降に実施予定
																	H28		▲ 22,500	73	▲ 22,573	1件分 執行残額については29年度以降に実施予定
																	H29			70	▲ 70	1件分 執行残額については30年度以降に実施予定
																	H30			8,469	▲ 8,469	3件分、事業完了
																	H31		▲ 6,257		▲ 6,257	
																	H32				0	
																	累計	59,535	▲ 28,757	30,774	4	
36	★	F	-	2	-	1	市街地復興効 果促進事業	村				完了	1,259,620	24	~	29	H23			0		
																	H24	535,960		70,590	465,370	
																	H25	98,932		412,469	▲ 313,537	
																	H26	37,462		154,497	▲ 117,035	
																	H27	420,489		260,297	160,192	
																	H28			161,015	▲ 161,015	
																	H29			5,600	▲ 5,600	
																	H30		▲ 38,510	▲ 56,787	18,277	事業完了
																	H31		▲ 46,641		▲ 46,641	
																	H32				0	
																	累計	1,092,843	▲ 85,151	1,007,681	11	
40	D	-	1	-	9	-	道路事業	北区地区	村	村	直接	完了	79,068	24	~	31	H23			0	24年度分の執行額については25年度に実施予定	
																	H24	9,906		0	9,906	
																	H25	41,071		0	41,071	24、25年度分の執行残額については26年度に実施予定
																	H26			0	0	24、25年度分の執行残額については27年度以降に実施予定
																	H27			8,963	▲ 8,963	27年5月概略設計発注、27年12月路線用地測量・詳細設計発注
																	H28		24,219	3,029	21,190	詳細設計完了
																	H29			46,152	▲ 46,152	29年12月工事発注
																	H30			4,829	▲ 4,829	
																	H31		▲ 9,535	2,686	▲ 12,221	工事完了
																	H32				0	
																	累計	50,977	14,684	65,659	2	
41	D	-	1	-	10	-	道路事業	南浜地区	村	村	直接	完了	46,396	24	~	28	H23			0	24年度分の執行額については25年度に実施予定	
																	H24	4,125		0	4,125	
																	H25	2,475		3,667	▲ 1,192	25年7月発注 路線、用地及び現地測量・概略及び詳細設計
																	H26	33,000		34,119	▲ 1,119	27年1月工事発注 2月用地買収
																	H27			0	0	工事継続中
																	H28		1,054	490	564	工事完了
																	H29				0	
																	H30		▲ 2,377		▲ 2,377	
																	H31				0	
																	H32				0	
																	累計	39,600	▲ 1,323	38,276	1	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
42	D	-	1	-	11	-	道路事業	城内地区	村	村	直接	完了	131,262	24	~	32	H23			0	25年2月発注 路線、用地及び現地測量・概略及び詳細設計		
																	H24	48,132		6,275		41,857	
																	H25	43,682		0		43,682	
																	H26			38,246		▲ 38,246	27年3月工事発注
																	H27	108,589		2,204		106,385	工事継続中
																	H28			25,984		▲ 25,984	工事継続中
																	H29		▲ 72,303	6,806		▲ 79,109	工事継続中
																	H30			20,179		▲ 20,179	
																	H31		▲ 19,309	9,012		▲ 28,321	
																	H32			▲ 2,985		2,985	工事完了
																	累計	200,403	▲ 91,612	105,721		3,070	
43	D	-	4	-	3	-	災害公営住宅 整備事業	野田・玉 川地区	村	村	直接	完了	2,791,170	24	~	27	H23			0	24年4月契約 土地開発公社業務委託 公営住宅用地造成業務 (74戸) 26年3月発注 7戸 公営住宅用地造成等 26年7月7戸完成 26年10月13戸発注3月完成 27年3月54戸発 注 造成、買収等 28年3月工事完了(54戸)		
																	H24	710,847		34,032		676,815	
																	H25	740,051		195,433		544,618	
																	H26	633,542		2,203,540		▲ 1,569,998	
																	H27		370,703	9,267		361,436	
																	H28		▲ 8,521	0		▲ 8,521	
																	H29					0	
																	H30		▲ 4,348			▲ 4,348	
																	H31					0	
																	H32					0	
																	累計	2,084,440	357,834	2,442,272		2	
44	D	-	5	-	2	-	災害公営住宅 家賃低廉化事 業	野田・玉 川地区	村	村	直接	完了	562,787	25	~	32	H23			0	H25.4.1~H26.3.31 H26.4.1~H27.3.31 H27.4.1~H28.3.31 H28.4.1~H29.3.31 H29.4.1~H30.3.31 H30.4.1~H31.3.31 H31.4.1~R2.3.31 R2.4.1~R3.3.31 事業完了		
																	H24					0	
																	H25	19,372		7,931		11,441	
																	H26	19,858		26,842		▲ 6,984	
																	H27	40,107		43,722		▲ 3,615	
																	H28	113,568	102,884	109,635		106,817	
																	H29		72,303	87,178		▲ 14,875	
																	H30		67,006	89,337		▲ 22,331	
																	H31		57,337	70,148		▲ 12,811	
																	H32			54,225		▲ 54,225	
																	累計	192,905	299,530	489,018		3,417	
45	D	-	6	-	2	-	東日本大震災 特別家賃低減 事業	野田・玉 川地区	村	村	直接	完了	71,913	25	~	32	H23			0	H25.4.1~H26.3.31 H26.4.1~H27.3.31 H27.4.1~H28.3.31 H28.4.1~H29.3.31 H29.4.1~H30.3.31 H30.4.1~H31.3.31 H31.4.1~R2.3.31 R2.4.1~R3.3.31 事業完了		
																	H24					0	
																	H25	1,998		969		1,029	
																	H26	3,202		4,230		▲ 1,028	
																	H27	6,911		5,525		1,386	
																	H28	13,410	7,502	11,235		9,677	
																	H29		7,206	9,069		▲ 1,863	
																	H30		7,036	8,959		▲ 1,923	
																	H31		6,667	7,306		▲ 639	
																	H32			6,352		▲ 6,352	
																	累計	25,521	28,411	53,645		287	
46	D	-	17	-	2	-	被災市街地復 興土地区画整 理事業	城内地区	村	村	直接	完了	1,190,088	25	~	29	H23			0	25年10月工事発注。実施中 工事継続中 工事継続中 工事継続中 工事完了		
																	H24					0	
																	H25	199,500		196,109		3,391	
																	H26	541,608		317,056		224,552	
																	H27	184,392		358,118		▲ 173,726	
																	H28			21,280		▲ 21,280	
																	H29			0		0	
																	H30		▲ 32,933			▲ 32,933	
																	H31					0	
																	H32					0	
																	累計	925,500	▲ 32,933	892,563		4	

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
47	◆	D	-	17	-	2	-	1	市街地整備上 下水道事業	城内地区	村	村	直接	完了	126,711	25	~	28	H23			0	25年度分の執行額については26年度に実施予定 26年5月工事発注 工事継続中 工事完了	
																			H24			0		
																			H25	48,120		0		48,120
																			H26	53,272		67,547		▲ 14,275
																			H27			9,334		▲ 9,334
																			H28			24,485		▲ 24,485
																			H29					0
																			H30		▲ 23			▲ 23
																			H31					0
																			H32					0
																			累計	101,392	▲ 23	101,366		3
																			48		D	-		23
H24	99,750		12,818	86,932																				
H25	541,038		478,265	62,773																				
H26			36,359	▲ 36,359																				
H27		▲ 102,493	146	▲ 102,639																				
H28			0	0																				
H29				0																				
H30		▲ 10,705		▲ 10,705																				
H31				0																				
H32				0																				
累計	640,788	▲ 113,198	527,588	2																				
49	◆	D	-	23	-	5	-	1	団地高台簡易 水道整備事業	城内・米 田・南浜 地区	村	村	直接	完了	43,818	25	~	27					H23	
																			H24			0		
																			H25	43,176		5,853	37,323	
																			H26			9,554	▲ 9,554	
																			H27			19,646	▲ 19,646	
																			H28		▲ 8,121	0	▲ 8,121	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	43,176	▲ 8,121	35,053	2	
																			50		D	-	21	-
H24	10,965		7,717	3,248																				
H25	66,204		0	66,204																				
H26		5,113	59,774	▲ 54,661																				
H27			5,269	▲ 5,269																				
H28		▲ 9,000	312	▲ 9,312																				
H29				0																				
H30		▲ 208		▲ 208																				
H31				0																				
H32				0																				
累計	77,169	▲ 4,095	73,072	2																				
55		D	-	22	-	4	-		都市公園(津 波防災緑地) 施設整備事業	城内・泉 沢・米田・ 南浜地区	村	村	直接	完了	1,899,715	25	~	29						
																			H24			0		
																			H25	428,058		55,972	372,086	
																			H26	505,318		1,069,737	▲ 564,419	
																			H27	98,022	202,767	165,758	135,031	
																			H28	150,600	40,019	131,822	58,797	
																			H29			1,495	▲ 1,495	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	1,181,998	242,786	1,424,784	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	事業 種別	種別 番号	種別 番号	種別 番号	種別 番号	種別 番号							事業 費	事業 期間									
63	◆	D	-	22	-	4	-	3	都市公園台帳 整備事業	城内・泉 沢・米田・ 南浜地区	村	村	直接	完了	3,964	28	~	29	H23			0	
																			H24			0	
																			H25			0	
																			H26			0	
																			H27			0	
																			H28	3,200		0	3,200
																			H29			3,170	▲ 3,170
																			H30		▲ 28		▲ 28
																			H31			0	
																			H32			0	
																			累計	3,200	▲ 28	3,170	2
																			整備完了				
65		D	-	5	-	3	-		災害公営住宅 家賃低廉化事 業[補助率変 更分]	野田地区	村	村	直接	完了	78,193	30	~	32	H23			0	
																			H24			0	
																			H25			0	
																			H26			0	
																			H27			0	
																			H28			0	
																			H29		8,577	0	8,577
																			H30		21,525	7,712	13,813
																			H31		18,297	23,149	▲ 4,852
																			H32	16,761		33,330	▲ 16,569
																			累計	16,761	48,399	64,191	969
																			H29.4.1~H30.3.31				
																			H30.4.1~H31.3.31				
																			H31.4.1~R2.3.31				
																			R2.4.1~R3.3.31 事業完了				
66		D	-	1	-	12	-		道路事業[H30 年度補助率変 更分]	南浜地区	村	村	直接	完了	19,417	30	~	30	H23			0	
																			H24			0	
																			H25			0	
																			H26			0	
																			H27			0	
																			H28			0	
																			H29			0	
																			H30		16,019	16,019	0
																			H31				0
																			H32				0
																			累計	0	16,019	16,019	0
																			31年3月工事完了				
67	◆	D	-	4	-	3	-	1	災害公営住宅 内公共施設整 備事業	野田・玉 川地区	村	村	直接	完了	141,158	27	~	27	H23			0	
																			H24			0	
																			H25			0	
																			H26			0	
																			H27		112,926	112,926	0
																			H28				0
																			H29				0
																			H30				0
																			H31				0
																			H32				0
																			累計	0	112,926	112,926	0

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	175,000	0	115,761	59,239	
										H24	3,209,652	0	526,269	2,683,383	
										H25	3,695,138	0	1,918,957	1,776,181	
										H26	1,948,016	0	5,395,639	▲ 3,447,623	
										H27	979,223	▲ 10,586	1,160,163	▲ 191,526	
										H28	419,358	0	762,088	▲ 342,730	
										H29	0	0	212,193	▲ 212,193	
										H30	0	10,586	141,050	▲ 130,464	
										H31	0	0	112,301	▲ 112,301	
										H32	16,761	0	90,922	▲ 74,161	
								12,750,570	市町村交付分 計		10,443,148	0	10,435,343	7,805	
										H23	16,625	0	87,645	▲ 71,020	
										H24	959,997	0	301,905	658,092	
										H25	607,988	0	1,111,300	▲ 503,312	
										H26	2,796,750	0	1,256,519	1,540,231	
										H27	123,750	0	780,332	▲ 656,582	
										H28	44,956	33,033	436,383	▲ 358,394	
										H29	47,638	0	288,174	▲ 240,536	
										H30	0	▲ 103,275	194,949	▲ 298,224	
										H31	0	▲ 52,721	0	▲ 52,721	
										H32	0	0	0	0	
								5,387,978	都道府県交付分 計		4,597,704	▲ 122,963	4,457,207	17,534	
										H23	191,625	0	203,406	▲ 11,781	
										H24	4,169,649	0	828,174	3,341,475	
										H25	4,303,126	0	3,030,257	1,272,869	
										H26	4,744,766	0	6,652,158	▲ 1,907,392	
										H27	1,102,973	▲ 10,586	1,940,495	▲ 848,108	
										H28	464,314	33,033	1,198,471	▲ 701,124	
										H29	47,638	0	500,367	▲ 452,729	
										H30	0	▲ 92,689	335,999	▲ 428,688	
										H31	0	▲ 52,721	112,301	▲ 165,022	
										H32	16,761	0	90,922	▲ 74,161	
								18,138,548	合計		15,040,852	▲ 122,963	14,892,550	25,339	

(様式2E)

野田村 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																																																							
59	E - 1 - 1 -	浄化槽設置整備事業	野田、玉川地区	村	村	直接	完了	2,205	26 ~ 27	H23				0	H26.4.1~H27.3.31 事業完了																																																							
										H24				0																																																								
										H25				0																																																								
										H26	1,653		925	728																																																								
										H27			662	▲ 662																																																								
										H28				0																																																								
										H29				0																																																								
										H30				0																																																								
										H31				0																																																								
										H32				0																																																								
										累計	1,653	0	1,587	66																																																								
												市町村 交付分	各年度 別合計	H23		0	0	0	0	0	H24	0	0	0	0	H25	0	0	0	0	H26	1,653	0	925	728	H27	0	0	662	▲ 662	H28	0	0	0	0	H29	0	0	0	0	H30	0	0	0	0	H31	0	0	0	0	H32	0	0	0	0	2,205 市町村交付分 計	1,653	0	1,587	66
												都道府県 交付分	各年度 別合計	H23		0	0	0	0	0	H24	0	0	0	0	H25	0	0	0	0	H26	0	0	0	0	H27	0	0	0	0	H28	0	0	0	0	H29	0	0	0	0	H30	0	0	0	0	H31	0	0	0	0	H32	0	0	0	0	0 都道府県交付分 計	0	0	0	0
												市町村 都道府県 計	各年度 別合計	H23		0	0	0	0	0	H24	0	0	0	0	H25	0	0	0	0	H26	1,653	0	925	728	H27	0	0	662	▲ 662	H28	0	0	0	0	H29	0	0	0	0	H30	0	0	0	0	H31	0	0	0	0	H32	0	0	0	0	2,205 合計	1,653	0	1,587	66

(様式2A)

野田村 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
18	A	-	4	-	1	-	遺跡調査事業 (震災復興支 援)	野田村	県	県	直接	完了	13,434	24	~	26	H23			0	24年6月から24年9月 試掘等調査																	
																	H24	2,816		1,577	1,239																	
																	H25	7,259		1,221	6,038	平成25年9月 試掘・整理作業																
																	H26			7,277	▲ 7,277	平成26年4月から5月、7月 分布等調査																
																	H27				0																	
																	H28				0																	
																	H29				0																	
																	H30				0																	
																	H31				0																	
																	H32				0																	
																	累計	10,075	0	10,075	0																	
																	37	A	-	4	-	2	-	埋蔵文化財発 掘調査事業	野田・玉 川地区	村	村	直接	完了	260,410	24	~	31	H23			0	H24.7月~個人住宅埋文調査
																																		H24	61,574		14,705	46,869
H25	133,733		74,592	59,141	H25.4月~個人住宅埋文調査																																	
H26			24,502	▲ 24,502	H25.4月~復興事業埋文試掘調査																																	
					H25.4月~発電施設(バイオマス)造成埋文試掘調査																																	
H27			17,687	▲ 17,687	H26.4月~個人住宅埋文調査																																	
					H26.4月~復興事業埋文試掘調査																																	
H28			12,673	▲ 12,673	H26.4月~発電施設(バイオマス)造成埋文調査報告書作成業 務																																	
					H26.4月~復興事業埋文試掘調査																																	
H29			4,349	▲ 4,349	H27.4月~発電施設(バイオマス)造成埋文調査報告書作成業 務																																	
H30			6,501	▲ 6,501	H27.5月~個人住宅埋文調査																																	
H31			847	▲ 847	報告書作成																																	
H32				0	報告書作成																																	
累計	195,307	0	155,856	39,451	報告書作成 事業完了																																	
39	◆	A	-	4	-	1	埋蔵文化財発 掘調査迅速化 事業	野田村	県	県	直接	完了	38	24	~	24	H23			0	24年11月 測量機器操作説明会																	
																	H24	30		1	29																	
																	H25				0																	
																	H26				0																	
																	H27				0																	
																	H28				0																	
																	H29				0																	
																	H30				0																	
																	H31				0																	
																	H32				0																	
累計	30	0	1	29																																		
64	◆	A	-	4	-	2	埋蔵文化財収 蔵棚整備事業	野田地区	村	村	直接	完了	5,540	28	~	28	H23			0																		
																	H24				0																	
																	H25				0																	
																	H26				0																	
																	H27				0																	
																	H28	4,432		2,064	2,368	設置完了																
																	H29				0																	
																	H30				0																	
																	H31				0																	
																	H32				0																	
累計	4,432	0	2,064	2,368																																		

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	61,574	0	14,705	46,869	
										H25	133,733	0	74,592	59,141	
										H26	0	0	24,502	▲ 24,502	
										H27	0	0	17,687	▲ 17,687	
										H28	4,432	0	14,737	▲ 10,305	
										H29	0	0	4,349	▲ 4,349	
										H30	0	0	6,501	▲ 6,501	
										H31	0	0	847	▲ 847	
										H32	0	0	0	0	
								265,950	市町村交付分 計		199,739	0	157,920	41,819	
										H23	0	0	0	0	
										H24	2,846	0	1,578	1,268	
										H25	7,259	0	1,221	6,038	
										H26	0	0	7,277	▲ 7,277	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								13,472	都道府県交付分 計		10,105	0	10,076	29	
										H23	0	0	0	0	
										H24	64,420	0	16,283	48,137	
										H25	140,992	0	75,813	65,179	
										H26	0	0	31,779	▲ 31,779	
										H27	0	0	17,687	▲ 17,687	
										H28	4,432	0	14,737	▲ 10,305	
										H29	0	0	4,349	▲ 4,349	
										H30	0	0	6,501	▲ 6,501	
										H31	0	0	847	▲ 847	
										H32	0	0	0	0	
								279,422	合計		209,844	0	167,996	41,848	

(様式2C)

野田村 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
1	C	7	-	1	-	水産業共同利 用施設復興整 備事業	玉川地区	村	村	直接	完了	19,000	24	~	24	H23				0	24年6月契約 測量・調査・設計 24年11月 発注 工事 25 年3月完成																	
																H24	14,250		10,575	3,675																		
																H25				0																		
																H26				0																		
																H27				0																		
																H28				0																		
																H29				0																		
																H30				0																		
																H31				0																		
																H32				0																		
																累計	14,250	0	10,575	3,675																		
																15	C	4	-	1		-	被災地域農業 復興総合支援 事業	野田・玉 川地区	県	村	間接	完了	152,543	24	~	27	H23				0	24年9月契約、着手 25年1月検収、農業機械導入 格納庫：25年4月発注、11月竣工。ハウス：25年12月発注、26年 1月納品。
																																	H24	84,257		72,883	11,374	
H25	30,150		27,405	2,745																																		
H26				0																																		
H27				0																																		
H28				0																																		
H29				0																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	114,407	0	100,288	14,119																																		
16	C	5	-	1	-	漁業集落防災 機能強化事業	下安家地 区	県	村	間接	完了	315,000	23	~	24						H23												30,000		27,735	2,265	24年3月、測量調査設計発注。24年10月、実施設計発注。 25年8月工事発注。実施中 外業務委託、移転補償等	
																					H24												206,250		26,987	179,263		
																H25			181,515	▲ 181,515																		
																H26				0																		
																H27				0																		
																H28				0																		
																H29				0																		
																H30				0																		
																H31				0																		
																H32				0																		
																累計	236,250	0	236,237	13																		
																17	C	6	-	2	-	漁港施設機能 強化事業	玉川地区	県	村	間接	完了	50,000	24	~	25	H23				0		委託 契約24年7月 履行期間24年7月~25年3月 工事 契約24年12月 履行期間24年12月~25年3月 委託 契約25年7月23日 履行期間25年7月24日~25年10月25 日 工事 契約25年11月19日 履行期間25年11月20日~26年3月 25日
																																H24	30,000		20,738	9,262		
H25	7,500		7,114	386																																		
H26				0																																		
H27				0																																		
H28				0																																		
H29				0																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	37,500	0	27,852	9,648																																		
31	C	1	-	1	-	農用地災害復 旧関連区画整 理事業(復興 整備実施計 画)	(野田村) 宇部川地 区	県	県	直接	完了	3,800	24	~	24																	H23				0	H24.6から計画策定を実施。H25.3事業完了 事業完了	
																																H24	3,800		3,800	0		
																H25			0	0																		
																H26				0																		
																H27				0																		
																H28				0																		
																H29				0																		
																H30				0																		
																H31				0																		
																H32				0																		
																累計	3,800	0	3,800	0																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
34	C	1	2		農用地災害復 旧関連区画整 理事業(農地 整備事業)	(野田村) 宇部川地 区	県	県	直接	完了	693,000	24	~	32	H23				0	・H25.8、境界測量調査委託契約。H26.2、完了。 ・H25.8、全体実施設計策定委託契約。H26.2、完了。 ・H25.9、頭首工測量調査設計委託契約。H26.2、完了。 ・H25.10、ほ場整備・用水路測量実施設計委託契約。H26.2、完 了。 ・H25.10、換地計画設計委託契約。26年3月、完了。 H26.6からほ場整備工事実施予定 ほ場整備工事実施中 H28.4ほ場整備工事完了(全21ha) 確定測量実等の換地業務を実施中。 換地計画書作成等の換地業務を実施。 換地計画書作成等の換地業務を継続実施。 換地業務継続実施のほか台風災害復旧工事実施中。 台風災害復旧工事実施
															H24	299,770		0	299,770	
															H25	0		22,858	▲ 22,858	
															H26	109,275		200,205	▲ 90,930	
															H27	80,755		194,432	▲ 113,677	
															H28			48,608	▲ 48,608	
															H29	15,345	23,715	37,975	1,085	
															H30		8,215	14,887	▲ 6,672	
															H31			10,126	▲ 10,126	
															H32			1,814	▲ 1,814	
															累計	505,145	31,930	530,905	6,170	
35	☆	F	1	1	漁業集落復興 効果促進事業	村				完了	152,489	24	~	28	H23				0	今後使途協議見込が無いため、H29.3.31で事業完了
															H24	96,449		1,818	94,631	
															H25			2,112	▲ 2,112	
															H26	23,072		2,160	20,912	
															H27	2,469		58,962	▲ 56,493	
															H28			0	0	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	121,990	0	65,052	56,938	
38	C	5	2		漁業集落防災 機能強化事業	中沢地区	県	村	間接	完了	6,594	24	~	24	H23				0	24年9月、測量調査設計発注。 事業完了
															H24	4,945		3,937	1,008	
															H25			1,008	▲ 1,008	
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	4,945	0	4,945	0	
51	◆	C	5	1	漁業集落排水 污水運搬事業	下安家地 区	村	村	直接	完了	3,000	24	~	24	H23				0	25年1月開始 25年3月終了
															H24	2,400		992	1,408	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	2,400	0	992	1,408	
52	C	5	3		漁業集落防災 機能強化事業 (直接補助分)	下安家地 区	村	村	直接	完了	392,063	25	~	28	H23				0	26年2月工事発注。実施中 外取得補償、用地買取等 工事継続中。移転補償、業務委託等 工事継続中
															H24				0	
															H25	185,897		9,205	176,692	
															H26	108,150		188,682	▲ 80,532	
															H27			15,404	▲ 15,404	
															H28			79,870	▲ 79,870	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	294,047	0	293,161	886	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																				
53	C	-	5	-	4	-	漁業集落防災 機能強化事業 (直接補助分)	中沢地区	村	村	直接	完了	48,792	24	~	26	H23				0	24年度分の執行額については25年度に実施予定 25年7月実施設計発注。外取得補償、用地買収等 26年6月工事発注 27年3月完成。業務委託、用地買収等																		
																	H24	1,189		1,185	4																			
																	H25	23,828		3,464	20,364																			
																	H26	11,576		31,829	▲ 20,253																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	36,593	0	36,478	115																			
																	54	◆	C	-	4		-	1	被災地域農業 復興効果促進 事業	野田地区	村	村	直接	完了	1,650	25	~	25	H23				0	25年6月発注、11月納品
																																			H24				0	
H25	660		201	459																																				
H26				0																																				
H27				0																																				
H28				0																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	660	0	201	459																																				
57	☆	F	-	3	-	1	漁業集落復興 効果促進事業 (県分)	野田村	県	県	直接	完了	12,056	25	~	32						H23																0		
																						H24																0		
																	H25	9,644		0	9,644																			
																	H26			0	0																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	9,644	0	0	9,644																			

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
										H23	0	0	0	0		
										H24	114,288	0	14,570	99,718		
										H25	210,385	0	14,982	195,403		
										H26	142,798	0	222,671	▲ 79,873		
										H27	2,469	0	74,366	▲ 71,897		
										H28	0	0	79,870	▲ 79,870		
										H29	0	0	0	0		
										H30	0	0	0	0		
										H31	0	0	0	0		
										H32	0	0	0	0		
										616,994	市町村交付分 計	469,940	406,459	63,481		
										H23	30,000	0	27,735	2,265		
										H24	629,022	0	128,345	500,677		
										H25	47,294	0	239,900	▲ 192,606		
										H26	109,275	0	200,205	▲ 90,930		
										H27	80,755	0	194,432	▲ 113,677		
										H28	0	0	48,608	▲ 48,608		
										H29	15,345	23,715	37,975	1,085		
										H30	0	8,215	14,887	▲ 6,672		
										H31	0	0	10,126	▲ 10,126		
										H32	0	0	1,814	▲ 1,814		
										1,232,993	都道府県交付分 計	911,691	31,930	904,027		39,594
										H23	30,000	0	27,735	2,265		
										H24	743,310	0	142,915	600,395		
										H25	257,679	0	254,882	2,797		
										H26	252,073	0	422,876	▲ 170,803		
										H27	83,224	0	268,798	▲ 185,574		
										H28	0	0	128,478	▲ 128,478		
										H29	15,345	23,715	37,975	1,085		
										H30	0	8,215	14,887	▲ 6,672		
										H31	0	0	10,126	▲ 10,126		
										H32	0	0	1,814	▲ 1,814		
										1,849,987	合計	1,381,631	31,930	1,310,486	103,075	

(様式2D)

野田村 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
2	D	-	1	-	1	道路事業	城内・米田・南浜地区	村	村	直接	完了	536,871	24	～	26	H23				0	24年7月発注 測量・調査・設計
																H24	30,506		14,542	15,964	
																H25	310,200		166,945	143,255	25年7月工事発注、実施中、25年12月用地買収開始
																H26	41,207	105,153	261,430	▲ 115,070	27年1月工事完了
																H27		▲ 2,858		▲ 2,858	
																H28		▲ 29,886		▲ 29,886	
																H29		▲ 8,577		▲ 8,577	
																H30		▲ 2,827		▲ 2,827	
																H31				0	
																H32				0	
																累計	381,913	61,005	442,917	1	
																3	D	-	1	-	2
H24	8,428		1,417	7,011																	
H25	47,336		14,217	33,119	25年5月 用地買収開始																
H26	16,034		58,541	▲ 42,507	26年5月工事発注																
H27	2,450		0	2,450	工事継続中																
H28	1,275		330	945	工事完了																
H29				0																	
H30		▲ 1,016		▲ 1,016																	
H31				0																	
H32				0																	
累計	75,523	▲ 1,016	74,505	2																	
4	D	-	1	-	3	道路事業	城内地区	村	村	直接	完了	66,203	24	～	28						
																H24	8,167		885	7,282	
																H25	27,818		7,578	20,240	25年5月 用地買収開始
																H26	12,353		45,888	▲ 33,535	26年5月工事発注
																H27	6,196		0	6,196	工事継続中
																H28	1,105		453	652	工事完了
																H29				0	
																H30		▲ 833		▲ 833	
																H31				0	
																H32				0	
																累計	55,639	▲ 833	54,804	2	
																5	D	-	1	-	4
H24	11,852		5,544	6,308																	
H25	39,480		8,748	30,732	25年5月 用地買収開始、7月 業務委託発注																
H26	16,339		31,619	▲ 15,280	26年5月工事発注																
H27	7,810	2,858	30,339	▲ 19,671	工事継続中																
H28		2,032	3,849	▲ 1,817	工事完了																
H29				0																	
H30		▲ 144		▲ 144																	
H31		▲ 127		▲ 127																	
H32				0																	
累計	75,481	4,619	80,099	1																	
6	D	-	1	-	5	道路事業	南浜地区	村	村	直接	完了	449,371	24	～	30						
																H24	30,407		12,549	17,858	
																H25	186,481		2,939	183,542	25年5月 用地買収開始、7月 業務委託発注
																H26	34,821		99,571	▲ 64,750	26年5月工事発注
																H27	104,257		50,724	53,533	工事継続中
																H28		18,802	119,958	▲ 101,156	工事継続中(南浜線・蒲沢線及び排水路は完成)
																H29			46,261	▲ 46,261	
																H30			42,333	▲ 42,333	31年3月工事完了
																H31		▲ 432		▲ 432	
																H32				0	
																累計	355,966	18,370	374,335	1	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
7	D	-	17	-	1	-	都市再生事業 計画案作成事業	城内地区	村	村	直接	完了	208,250	23	~	25	H23	37,500		27,562	9,938	24年2月～発注 測量・基本設計・事業計画・換地、交差点及び 一般構造物設計・事業管理・不動産鑑定・地質調査
																	H24	176,314		128,625	47,689	
																	H25			0	0	
																	H26			0	0	
																	H27			0	0	
																	H28		▲ 57,627		▲ 57,627	
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	213,814	▲ 57,627	156,187	0	
																	8	D	-	22	-	
H24	285,000		42,453	242,547																		
H25			46,772	▲ 46,772																		
H26		▲ 7,959	0	▲ 7,959																		
H27		▲ 193,777	0	▲ 193,777																		
H28			0	0																		
H29			0	0																		
H30			0	0																		
H31			0	0																		
H32			0	0																		
累計	307,500	▲ 201,736	105,762	2																		
9	D	-	22	-	2	-	都市公園事業	城内地区	村	村	直接	完了	18,014	24	~	27						H23
																	H24	22,500		6,014	16,486	
																	H25			7,496	▲ 7,496	
																	H26			0	0	
																	H27		▲ 8,990	0	▲ 8,990	
																	H28			0	0	
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	22,500	▲ 8,990	13,510	0	
																	10	D	-	22	-	3
H24	22,500		19,722	2,778																		
H25			10,737	▲ 10,737																		
H26		7,959	0	7,959																		
H27			0	0																		
H28			0	0																		
H29			0	0																		
H30			0	0																		
H31			0	0																		
H32			0	0																		
累計	22,500	7,959	30,459	0																		
11	D	-	23	-	1	-	防災集団移転 促進事業	米田・南 浜地区	村	村	直接	完了	328,532	23	~	28						
																	H24	209,755		27,720	182,035	
																	H25	191,091		230,426	▲ 39,335	
																	H26		▲ 110,266	20,431	▲ 130,697	
																	H27		▲ 13,482	5,829	▲ 19,311	
																	H28		2,363	3,057	▲ 694	
																	H29			0	0	
																	H30		▲ 745		▲ 745	
																	H31			0	0	
																	H32			0	0	
																	累計	409,596	▲ 122,130	287,463	3	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
12	D	-	23	-	2	-	防災集団移転 促進事業	米田・南 浜地区	村	村	直接	完了	48,795	23	~	27	H23	45,000		33,075	11,925	24年2月契約 測量、調査、下水道認可、土地価格評価	
																	H24	37,950		2,812	35,138		
																	H25			708	▲ 708		25年8月発注 公共下水道管渠工事資料作成業務
																	H26			0	0		
																	H27		▲ 46,353	0	▲ 46,353		
																	H28			0	0		
																	H29			0	0		
																	H30			0	0		
																	H31			0	0		
																	H32			0	0		
																	累計	82,950	▲ 46,353	36,595	2		
																	H23	8,750		0	8,750		
H24	732,802		39,187	693,615																			
H25	548,172		327	547,845																			
H26			831,603	▲ 831,603																			
H27		▲ 290,079	62,573	▲ 352,652																			
H28		▲ 13,124	37,010	▲ 50,134																			
H29		▲ 7,206	4,716	▲ 11,922																			
H30		▲ 3,894	0	▲ 3,894																			
H31			0	0																			
H32			0	0																			
累計	1,289,724	▲ 314,303	975,416	5																			
14	D	-	23	-	4	-	防災集団移転 促進事業	城内地区	村	村	直接	完了	88,082	23	~	27	H23	52,500		38,587	13,913	24年2月契約 測量、調査、下水道認可、防集計画変更業務 26年6月 污水管実施設計 26年9月計画変更業務委託	
																	H24	55,500		19,778	35,722		
																	H25			0	0		
																	H26			7,695	▲ 7,695		
																	H27		▲ 41,808	0	▲ 41,808		
																	H28			0	0		
																	H29			0	0		
																	H30		▲ 130		▲ 130		
																	H31			0	0		
																	H32			0	0		
																	累計	108,000	▲ 41,938	66,060	2		
																	19	D	-	1	-		6
H24	66,000		66,000	0																			
H25	247,500		286,299	▲ 38,799																			
H26	1,485,000		832,781	652,219																			
H27			410,726	▲ 410,726																			
H28		51,362	142,812	▲ 91,450																			
H29	47,638		98,117	▲ 50,479																			
H30		▲ 45,525		▲ 45,525																			
H31		▲ 15,240		▲ 15,240																			
H32			0	0																			
累計	1,846,138	▲ 9,403	1,836,735	0																			
20	◆	D	-	1	-	6	-	まちづくり連携 道路調査事業 (道路)	野田村	県	県	直接	完了	8,096	24	~						24	
																	H24	24,000		9,600	14,400		
																	H25			▲ 3,124	3,124		
																	H26			0	0		
																	H27			0	0		
																	H28		▲ 17,523		▲ 17,523		
																	H29			0	0		
																	H30			0	0		
																	H31			0	0		
																	H32			0	0		
																	累計	24,000	▲ 17,523	6,476	1		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
21	D	-	1	-	7	-	まちづくり連携 道路整備事業	(野田村) (一)野田 港線 野 田	県	県	直接	廃止	0	24	~	24	H23				0	検討中。																		
																	H24	24,750		0	24,750																			
																	H25			0	0																			
																	H26			0	0																			
																	H27			0	0																			
																	H28		▲ 24,750		▲ 24,750																			
																	H29			0	0																			
																	H30			0	0																			
																	H31			0	0																			
																	H32			0	0																			
																	累計	24,750	▲ 24,750	0	0																			
																	22	D	-	4	-		1	-	災害復興公営 住宅等整備事 業	(野田村) 野田地区	県	県	直接	完了	661,621	23	~	25	H23	16,625		87,645	▲ 71,020	25年3月、本体工事発注。(18戸) 25年3月、完成(8戸) H26.3月 完成(18戸)
																																			H24	732,229		143,035	589,194	
H25			348,235	▲ 348,235																																				
H26			0	0																																				
H27			0	0																																				
H28		▲ 169,935		▲ 169,935																																				
H29			0	0																																				
H30			0	0																																				
H31			0	0																																				
H32			0	0																																				
累計	748,854	▲ 169,935	578,915	4																																				
23	◆	D	-	4	-	1	災害復興公営 住宅駐車場整 備事業	(野田村) 野田地区	県	県	直接	完了	3,548	24	~	25						H23															0	門前第一団地 16台、第二団地 36台 第2団地 18台完成		
																						H24													4,800		770		4,030	
																	H25			2,068	▲ 2,068																			
																	H26			0	0																			
																	H27			0	0																			
																	H28		▲ 1,961		▲ 1,961																			
																	H29			0	0																			
																	H30			0	0																			
																	H31			0	0																			
																	H32			0	0																			
																	累計	4,800	▲ 1,961	2,838	1																			
																	24	◆	D	-	4	-	1	2	県営住宅シス テム改修事業	野田村	県	県	直接	廃止	0	24	~	24	H23				0	
																																			H24	800			0	
H25			0	0																																				
H26			0	0																																				
H27			0	0																																				
H28		▲ 800		▲ 800																																				
H29			0	0																																				
H30			0	0																																				
H31			0	0																																				
H32			0	0																																				
累計	800	▲ 800	0	0																																				
25	D	-	4	-	2	-	災害復興型地 域優良賃貸住 宅整備事業	野田村	県	県	直接	廃止	0	24	~	30																			H23			0	募集しているが、提案者がいないため執行済み額なし。 同上	
																																			H24	21,875		0		
																	H25			0	0																			
																	H26			0	0																			
																	H27			0	0																			
																	H28			0	0																			
																	H29			0	0																			
																	H30			0	0																			
																	H31		▲ 21,875		▲ 21,875																			
																	H32			0	0																			
																	累計	21,875	▲ 21,875	0	0																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
26	D	-	5	-	1	-	災害復興公営住宅家賃低廉化事業	野田村	県	県	直接	廃止	0	24	~	27	H23			0		
																	H24	2,638		2,638		
																	H25			0	0	
																	H26			0	0	
																	H27			0	0	
																	H28		▲ 2,638	▲ 2,638		
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	2,638	▲ 2,638	0	0	
27	D	-	6	-	1	-	東日本大震災特別家賃低減事業	野田村	県	県	直接	廃止	0	24	~	27	H23			0		
																	H24	405		405		
																	H25			0	0	
																	H26			0	0	
																	H27			0	0	
																	H28		▲ 405	▲ 405		
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	405	▲ 405	0	0	
28	◆	D	-	4	-	1	3	災害公営住宅整備推進事業	城内・米田・南浜地区	村	村	直接	完了	14,921	24	~	24	H23			0	24年7月契約 災害公営住宅整備調査業務委託(25年3月まで)
																		H24	30,912		11,936	18,976
																		H25			0	0
																		H26			0	0
																		H27			0	0
																		H28		▲ 18,974	▲ 18,974	
																		H29			0	0
																		H30			0	0
																		H31			0	0
																		H32			0	0
																		累計	30,912	▲ 18,974	11,936	2
29	D	-	20	-	1	-	被災地における復興まちづくり総合支援事業(復興まちづくり計画策定支援)	野田・玉川地区	村	村	直接	完了	82,959	24	~	27	H23			0	24年6月発注 計画策定支援(24,384千円)(25年3月まで)	
																	H24	63,395		57,302	6,093	
																	H25			0	0	
																	H26			0	0	
																	H27			4,916	▲ 4,916	
																	H28		▲ 1,176	▲ 1,176		
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	63,395	▲ 1,176	62,218	1	
30	◆	D	-	20	-	1	1	復興基盤統合GIS整備事業	野田・玉川地区	村	村	直接	完了	14,574	24	~	25	H23			0	24年10月契約及び発注(契約額5,439千円、納品及び検収25年2月)
																		H24	4,444		4,351	93
																		H25	7,667		7,308	359
																		H26			0	0
																		H27			0	0
																		H28		▲ 452	▲ 452	
																		H29			0	0
																		H30			0	0
																		H31			0	0
																		H32			0	0
																		累計	12,111	▲ 452	11,659	0

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
32	D	-	1	-	8	-	まちづくり連携 道路整備事業	(野田村) (主)野田 山形線 野田	県	県	直接	完了	2,363,082	24	~	30	H23				0	25年1月工事発注、実施中
																	H24	82,500		82,500	0	25年6月用地測量発注、実施中
																	H25	297,000		442,246	▲ 145,246	24年度に引き続き、工事を実施中
																	H26	1,311,750		422,109	889,641	25年度に引き続き、工事を実施中
																	H27	123,750		353,594	▲ 229,844	26年度に引き続き、工事を実施中
																	H28	41,250	166,650	282,636	▲ 74,736	27年度に引き続き工事を実施中。見込み値。
																	H29			176,050	▲ 176,050	26年度に引き続き、工事を実施中
																	H30		▲ 57,750	190,409	▲ 248,159	工事完了、道路台帳補正完了、事業完了
																	H31		▲ 15,606		▲ 15,606	
																	H32				0	
																	累計	1,856,250	93,294	1,949,544	0	
33	D	-	13	-	1	-	がけ地近接等 危険住宅移転 事業	城内・泉 沢・米田・ 南浜・玉 川地区	村	村	直接	完了	41,037	24	~	30	H23				0	24年度分の執行額については25年度に実施予定
																	H24	59,535		0	59,535	
																	H25			7,953	▲ 7,953	2件分 執行残額については26年度以降に実施予定
																	H26			7,101	▲ 7,101	4件分 執行残額については27年度以降に実施予定
																	H27			7,108	▲ 7,108	5件分 執行残額については28年度以降に実施予定
																	H28		▲ 22,500	73	▲ 22,573	1件分 執行残額については29年度以降に実施予定
																	H29			70	▲ 70	1件分 執行残額については30年度以降に実施予定
																	H30			8,469	▲ 8,469	3件分、事業完了
																	H31		▲ 6,257		▲ 6,257	
																	H32				0	
																	累計	59,535	▲ 28,757	30,774	4	
36	★	F	-	2	-	1	市街地復興効 果促進事業	村			完了	1,259,620	24	~	29	H23				0		
																H24	535,960		70,590	465,370		
																H25	98,932		412,469	▲ 313,537		
																H26	37,462		154,497	▲ 117,035		
																H27	420,489		260,297	160,192		
																H28			161,015	▲ 161,015		
																H29			5,600	▲ 5,600		
																H30		▲ 38,510	▲ 56,787	18,277	事業完了	
																H31		▲ 46,641		▲ 46,641		
																H32				0		
																累計	1,092,843	▲ 85,151	1,007,681	11		
40	D	-	1	-	9	-	道路事業	北区地区	村	村	直接	完了	79,068	24	~	31	H23				0	24年度分の執行額については25年度に実施予定
																	H24	9,906		0	9,906	
																	H25	41,071		0	41,071	24、25年度分の執行残額については26年度に実施予定
																	H26			0	0	24、25年度分の執行残額については27年度以降に実施予定
																	H27			8,963	▲ 8,963	27年5月概略設計発注、27年12月路線用地測量・詳細設計発
																	H28		24,219	3,029	21,190	詳細設計完了
																	H29			46,152	▲ 46,152	29年12月工事発注
																	H30			4,829	▲ 4,829	
																	H31		▲ 9,535	2,686	▲ 12,221	工事完了
																	H32				0	
																	累計	50,977	14,684	65,659	2	
41	D	-	1	-	10	-	道路事業	南浜地区	村	村	直接	完了	46,396	24	~	28	H23				0	24年度分の執行額については25年度に実施予定
																	H24	4,125		0	4,125	
																	H25	2,475		3,667	▲ 1,192	25年7月発注 路線、用地及び現地測量・概略及び詳細設計
																	H26	33,000		34,119	▲ 1,119	27年1月工事発注 2月用地買収
																	H27			0	0	工事継続中
																	H28		1,054	490	564	工事完了
																	H29				0	
																	H30		▲ 2,377		▲ 2,377	
																	H31				0	
																	H32				0	
																	累計	39,600	▲ 1,323	38,276	1	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
42	D	-	1	-	11	-	道路事業	城内地区	村	村	直接	完了	131,262	24	~	32	H23			0	25年2月発注 路線、用地及び現地測量・概略及び詳細設計		
																	H24	48,132		6,275		41,857	
																	H25	43,682		0		43,682	
																	H26			38,246		▲ 38,246	27年3月工事発注
																	H27	108,589		2,204		106,385	工事継続中
																	H28			25,984		▲ 25,984	工事継続中
																	H29		▲ 72,303	6,806		▲ 79,109	工事継続中
																	H30			20,179		▲ 20,179	
																	H31		▲ 19,309	9,012		▲ 28,321	
																	H32			▲ 2,985		2,985	工事完了
																	累計	200,403	▲ 91,612	105,721		3,070	
																	43	D	-	4		-	3
H24	710,847		34,032	676,815																			
H25	740,051		195,433	544,618																			
H26	633,542		2,203,540	▲ 1,569,998																			
H27		370,703	9,267	361,436																			
H28		▲ 8,521	0	▲ 8,521																			
H29				0																			
H30		▲ 4,348		▲ 4,348																			
H31				0																			
H32				0																			
累計	2,084,440	357,834	2,442,272	2																			
44	D	-	5	-	2	-	災害公営住宅 家賃低廉化事 業	野田・玉 川地区	村	村	直接	完了	562,787	25	~	32					H23		
																	H24			0			
																	H25	19,372		7,931	11,441		
																	H26	19,858		26,842	▲ 6,984		
																	H27	40,107		43,722	▲ 3,615		
																	H28	113,568	102,884	109,635	106,817		
																	H29		72,303	87,178	▲ 14,875		
																	H30		67,006	89,337	▲ 22,331		
																	H31		57,337	70,148	▲ 12,811		
																	H32			54,225	▲ 54,225		
																	累計	192,905	299,530	489,018	3,417		
																	45	D	-	6	-	2	-
H24			0																				
H25	1,998		969	1,029																			
H26	3,202		4,230	▲ 1,028																			
H27	6,911		5,525	1,386																			
H28	13,410	7,502	11,235	9,677																			
H29		7,206	9,069	▲ 1,863																			
H30		7,036	8,959	▲ 1,923																			
H31		6,667	7,306	▲ 639																			
H32			6,352	▲ 6,352																			
累計	25,521	28,411	53,645	287																			
46	D	-	17	-	2	-	被災市街地復 興土地区画整 理事業	城内地区	村	村	直接	完了	1,190,088	25	~	29							
																	H24			0			
																	H25	199,500		196,109	3,391		
																	H26	541,608		317,056	224,552		
																	H27	184,392		358,118	▲ 173,726		
																	H28			21,280	▲ 21,280		
																	H29			0	0		
																	H30		▲ 32,933		▲ 32,933		
																	H31				0		
																	H32				0		
																	累計	925,500	▲ 32,933	892,563	4		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																							
47	◆	D	-	17	-	2	-	1	市街地整備上 下水道事業	城内地区	村	村	直接	完了	126,711	25	～	28	H23			0	25年度分の執行額については26年度に実施予定 26年5月工事発注 工事継続中 工事完了																			
																			H24			0																				
																			H25	48,120		0		48,120																		
																			H26	53,272		67,547		▲ 14,275																		
																			H27			9,334		▲ 9,334																		
																			H28			24,485		▲ 24,485																		
																			H29					0																		
																			H30		▲ 23			▲ 23																		
																			H31					0																		
																			H32					0																		
																			累計	101,392	▲ 23	101,366		3																		
																			H23					0																		
																			48	D	-	23		-	5	-	1	防災集団移転 促進事業	城内・米 田・南浜 地区	村	村	直接	完了	602,960	23	～	27	H23			0	24年10月～ 埋蔵文化財調査 25年5月 用地買収開始 用地買収 不動産鑑定評価、境界復元業務委託等 用地買収に係る不動産評価時点修正
H24	99,750		12,818	86,932																																						
H25	541,038		478,265	62,773																																						
H26			36,359	▲ 36,359																																						
H27		▲ 102,493	146	▲ 102,639																																						
H28			0	0																																						
H29			0	0																																						
H30		▲ 10,705		▲ 10,705																																						
H31				0																																						
H32				0																																						
累計	640,788	▲ 113,198	527,588	2																																						
49	◆	D	-	23	-	5	-	1	団地高台簡易 水道整備事業	城内・米 田・南浜 地区	村	村	直接	完了	43,818	25	～	27					H23																	0	工事請負費5,853千円 米田・南浜地区 H25.10.17契約 H26.3.10変更契約、H26.3.18完成 工事請負費21,276千円(繰越11,468千円) 城内地区 H26.12.19契約 H27.3.17変更契約、H27.5.29完成予定 配水管敷設工事完了	
																							H24																			
																			H25	43,176		5,853	37,323																			
																			H26			9,554	▲ 9,554																			
																			H27			19,646	▲ 19,646																			
																			H28		▲ 8,121	0	▲ 8,121																			
																			H29			0	0																			
																			H30			0	0																			
																			H31			0	0																			
																			H32			0	0																			
																			累計	43,176	▲ 8,121	35,053	2																			
																			50	D	-	21	-	1	-	1	下水道事業	城内・米 田・南浜 地区	村	村	直接	完了	97,432	24	～	27	H23			0		24年度分の執行額については25年度に実施予定 25年1月発注 実施設計 25年9月3日着工、26年3月28日完了 岩手県土地開発公社支払分 管渠施設工事完了
																																					H24	10,965		7,717		
H25	66,204		0	66,204																																						
H26		5,113	59,774	▲ 54,661																																						
H27			5,269	▲ 5,269																																						
H28		▲ 9,000	312	▲ 9,312																																						
H29			0	0																																						
H30		▲ 208		▲ 208																																						
H31			0	0																																						
H32			0	0																																						
累計	77,169	▲ 4,095	73,072	2																																						
55	D	-	22	-	4	-	1	都市公園(津 波防災緑地) 施設整備事業	城内・泉 沢・米田・ 南浜地区	村	村	直接	完了	1,899,715	25	～	29	H23																					0	25年5月工事発注。実施中 26年11月工事発注 工事継続中 工事継続中(H29.6完了予定) 工事完了		
																		H24																							0	
																		H25	428,058		55,972	372,086																				
																		H26	505,318		1,069,737	▲ 564,419																				
																		H27	98,022	202,767	165,758	135,031																				
																		H28	150,600	40,019	131,822	58,797																				
																		H29			1,495	▲ 1,495																				
																		H30			0	0																				
																		H31			0	0																				
																		H32			0	0																				
																		累計	1,181,998	242,786	1,424,784	0																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
56	D	-	22	-	5	-	都市公園(津波防災緑地)用地取得事業	城内・泉沢・米田・南浜地区	村	村	直接	完了	86,840	25 ~ 27	H23				0	25年5月用地買収開始 用地買収 物件移転補償 用地買収における面積確定による減額 完了	
															H24				0		
															H25	63,216		50,135	13,081		
															H26			10,259	▲ 10,259		
															H27			▲ 2,501	2,501		
															H28		▲ 3,866	0	▲ 3,866		
															H29				0		
															H30		▲ 1,457		▲ 1,457		
															H31				0		
															H32				0		
															累計	63,216	▲ 5,323	57,893	0		
58	★	F	-	4	-	1	市街地復興効果促進事業(県分)	野田村	県	県	直接	完了	125,286	25 ~ 32	H23				0		
															H24				0		
															H25	63,488		35,576	27,912		
															H26			1,629	▲ 1,629		
															H27			16,012	▲ 16,012		
															H28	3,706	33,033	10,935	25,804		
															H29			14,007	▲ 14,007		
															H30			4,540	▲ 4,540		
															H31				0		
															H32				0		
															累計	67,194	33,033	82,699	17,528		
60	◆	D	-	17	-	2	土地利用計画策定促進事業	城内地区	村	村	直接	完了	89,070	28 ~ 28	H23				0	次年度については効果促進事業一括配分に切り替え	
															H24				0		
															H25				0		
															H26				0		
															H27				0		
															H28	97,600	▲ 25,628	71,254	718		
															H29				0		
															H30		▲ 716		▲ 716		
															H31				0		
															H32				0		
															累計	97,600	▲ 26,344	71,254	2		
61	◆	D	-	22	-	4	都市公園備品整備事業	城内・泉沢・米田・南浜地区	村	村	直接	完了	2,317	28 ~ 29	H23				0	入札実施 整備完了	
															H24				0		
															H25				0		
															H26				0		
															H27				0		
															H28	1,960		177	1,783		
															H29			1,676	▲ 1,676		
															H30		▲ 106		▲ 106		
															H31				0		
															H32				0		
															累計	1,960	▲ 106	1,853	1		
62	◆	D	-	22	-	4	都市公園避難誘導板及び公園案内板整備事業	城内・泉沢・米田・南浜地区	村	村	直接	完了	45,800	28 ~ 29	H23				0	発注済み 整備完了	
															H24				0		
															H25				0		
															H26				0		
															H27				0		
															H28	36,640		36,640	0		
															H29			0	0		
															H30				0		
															H31				0		
															H32				0		
															累計	36,640	0	36,640	0		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
63	◆	D	-	22	-	4	-	3	都市公園台帳 整備事業	城内・泉 沢・米田・ 南浜地区	村	村	直接	完了	3,964	28	~	29	H23				0	整備完了
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28	3,200		0	3,200	
																			H29			3,170	▲ 3,170	
																			H30		▲ 28		▲ 28	
																			H31				0	
																			H32				0	
																			累計	3,200	▲ 28	3,170	2	
																			65		D	-	5	
H24				0																				
H25				0																				
H26				0																				
H27				0																				
H28				0																				
H29	8,577		0	8,577																				
H30	21,525		7,712	13,813																				
H31	18,297		23,149	▲ 4,852																				
H32	16,761		33,330	▲ 16,569																				
累計	16,761	48,399	64,191	969																				
66		D	-	1	-	12	-	道路事業[H30 年度補助率変 更分]	南浜地区	村	村	直接	完了	19,417	30	~	30	H23						
																		H24				0		
																		H25				0		
																		H26				0		
																		H27				0		
																		H28				0		
																		H29				0		
																		H30			16,019	16,019		
																		H31				0		
																		H32				0		
																		累計	0	16,019	16,019	0		
																		67	◆	D	-	4	-	3
H24				0																				
H25				0																				
H26				0																				
H27			112,926	112,926																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	0		112,926	112,926																				

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
										H23	175,000	0	115,761	59,239			
										H24	3,209,652	0	526,269	2,683,383			
										H25	3,695,138	0	1,918,957	1,776,181			
										H26	1,948,016	0	5,395,639	▲ 3,447,623			
										H27	979,223	▲ 10,586	1,160,163	▲ 191,526			
										H28	419,358	0	762,088	▲ 342,730			
										H29	0	0	212,193	▲ 212,193			
										H30	0	10,586	141,050	▲ 130,464			
										H31	0	0	112,301	▲ 112,301			
										H32	16,761	0	90,922	▲ 74,161			
										12,750,570	市町村交付分 計	10,443,148	0	10,435,343		7,805	
										H23	16,625	0	87,645	▲ 71,020			
										H24	959,997	0	301,905	658,092			
										H25	607,988	0	1,111,300	▲ 503,312			
										H26	2,796,750	0	1,256,519	1,540,231			
										H27	123,750	0	780,332	▲ 656,582			
										H28	44,956	33,033	436,383	▲ 358,394			
										H29	47,638	0	288,174	▲ 240,536			
										H30	0	▲ 103,275	194,949	▲ 298,224			
										H31	0	▲ 52,721	0	▲ 52,721			
										H32	0	0	0	0			
										5,387,978	都道府県交付分 計	4,597,704	▲ 122,963	4,457,207			17,534
										H23	191,625	0	203,406	▲ 11,781			
										H24	4,169,649	0	828,174	3,341,475			
										H25	4,303,126	0	3,030,257	1,272,869			
										H26	4,744,766	0	6,652,158	▲ 1,907,392			
										H27	1,102,973	▲ 10,586	1,940,495	▲ 848,108			
										H28	464,314	33,033	1,198,471	▲ 701,124			
										H29	47,638	0	500,367	▲ 452,729			
										H30	0	▲ 92,689	335,999	▲ 428,688			
										H31	0	▲ 52,721	112,301	▲ 165,022			
										H32	16,761	0	90,922	▲ 74,161			
										18,138,548	合計	15,040,852	▲ 122,963	14,892,550	25,339		

(様式2E)

野田村 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																
	～	～																																		
59	E	-	1	-	1	浄化槽設置整備事業	野田、玉川地区	村	村	直接	完了	2,205	26	～	27	H23				0	H26.4.1～H27.3.31 事業完了															
																H24				0																
																H25				0																
																H26	1,653		925	728																
																H27			662	▲662																
																H28				0																
																H29				0																
																H30				0																
																H31				0																
																H32				0																
																累計	1,653	0	1,587	66																
																												市町村 交付分	各年度 別合計	H23	0	0	0	0		
																H24	0	0	0	0																
																H25	0	0	0	0																
H26	1,653	0	925	728																																
H27	0	0	662	▲662																																
H28	0	0	0	0																																
H29	0	0	0	0																																
H30	0	0	0	0																																
H31	0	0	0	0																																
H32	0	0	0	0																																
2,205	市町村交付分 計	1,653	0	1,587	66																															
												都道府県 交付分	各年度 別合計	H23	0	0	0	0																		
H24	0	0	0	0																																
H25	0	0	0	0																																
H26	0	0	0	0																																
H27	0	0	0	0																																
H28	0	0	0	0																																
H29	0	0	0	0																																
H30	0	0	0	0																																
H31	0	0	0	0																																
H32	0	0	0	0																																
0	都道府県交付分 計	0	0	0	0																															
												市町村 都道府県 計	各年度 別合計	H23	0	0	0	0																		
H24	0	0	0	0																																
H25	0	0	0	0																																
H26	1,653	0	925	728																																
H27	0	0	662	▲662																																
H28	0	0	0	0																																
H29	0	0	0	0																																
H30	0	0	0	0																																
H31	0	0	0	0																																
H32	0	0	0	0																																
2,205	合計	1,653	0	1,587	66																															