

(様式1)

大槌町 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

大槌町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	173,655	0
	H24	17,808,772	2,235,477
	H25	29,493,585	14,797,952
	H26	19,476,917	10,806,471
	H27	16,416,312	14,527,101
	H28	14,054,775	16,449,473
	H29	9,558,079	18,895,707
	H30	2,663,948	15,303,581
	H31	0	7,369,643
	H32	0	▲ 3,772,631
合計	109,646,043	96,612,774	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	109,646,043	0	97,960,649	11,685,394

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	257,625	52,695
	H24	3,455,802	337,826
	H25	4,602,366	559,314
	H26	3,936,150	1,449,173
	H27	45,000	2,674,978
	H28	12,629	306,358
	H29	494,250	3,333,528
	H30	0	2,017,722
	H31	609,700	668,056
	H32	578,908	508,614
合計	13,992,430	11,908,264	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	97,960,649	109,646,043	0	0	11,685,394
都道府県交付分	11,969,862	13,992,430	▲ 1,931,907	0	90,661
合計	109,930,511	123,638,473	▲ 1,931,907	0	11,776,055

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

大槌町

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																							
1	A	-	2	-	1	吉里吉里小学 校防災施設整 備事業	吉里吉里	町	町	直接	完了	45,040	24	～	25	H23			0	H25年1月設計業務委託契約																						
																H24	26,268		1,151	25,117																						
																H25	3,758			3,758	H25.11月施工契約																					
																H26			19,222	▲ 19,222	H26.8月完成																					
																H27				0																						
																H28				0																						
																H29				0																						
																H30				0																						
																H31				0																						
																H32				0																						
																累計	30,026	0	20,373	9,653																						
																2	A	-	2	-	2	吉里吉里中学 校防災施設整 備事業	吉里吉里	町	町	直接	完了	45,040	24	～	25	H23			0	H25年1月設計業務委託契約						
																																H24	26,268		1,298	24,970						
H25	3,758			3,758	H25.11月施工契約																																					
H26			24,772	▲ 24,772	H26.9月完成																																					
H27				0																																						
H28				0																																						
H29				0																																						
H30				0																																						
H31				0																																						
H32				0																																						
累計	30,026	0	26,070	3,956																																						
3	◆	A	-	2	-	2	-	1	スクールバス 運行環境整備 事業	大槌	町	町	直接	完了	15,900																	24	～	26	H23			0	H25年度実施予定			
																																			H24	12,720			12,720			
																H25				0	H26.2月購入契約																					
																H26			12,038	▲ 12,038	H26.9月納車																					
																H27				0																						
																H28				0																						
																H29				0																						
																H30				0																						
																H31				0																						
																H32				0																						
																累計	12,720	0	12,038	682																						
																4	◆	A	-	2	-	2	-	2	被災地児童生 徒大会等参加 支援事業	町内	町	町	直接	廃止	1,890				24	～	24	H23			0	事業廃止
																																						H24	1,512			1,512
H25			0	0																																						
H26				0																																						
H27				0																																						
H28				0																																						
H29				0																																						
H30				0																																						
H31				0																																						
H32				0																																						
累計	1,512	0	0	1,512																																						
5	A	-	4	-	1	埋蔵文化財発 掘調査事業	沢山 他	町	町	直接	完了	87,349	24	～	32																	H23						0	H24年度5件委託			
																																H24	22,500					0	22,500			
																H25	22,500		2,465	20,035	H26年度4件委託																					
																H26			4,058	▲ 4,058	試掘件数10件(個人8件、区画整理1件、復興道路1件)																					
																H27			12,911	▲ 12,911	試掘件数1件 確認調査3件																					
																H28		20,511	11,403	9,108	試掘件数2件																					
																H29			12,739	▲ 12,739	整理作業																					
																H30			2,170	▲ 2,170	整理作業																					
																H31			4,681	▲ 4,681																						
																H32			455	▲ 455																						
																累計	45,000	20,511	50,882	14,629																						

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																				
43	A	-	4	-	2		遺跡調査事業 (震災復興支 援)	大槌町	県	県	直接	完了	32,226	24	~	29	H23				0	平成24年5月から25年1月 試掘等調査																		
																	H24	6,773		3,781	2,992																			
																	H25	17,395		1,222	16,173																			
																	H26			7,869	▲ 7,869																			
																	H27			9,881	▲ 9,881																			
																	H28			570	▲ 570																			
																	H29			146	▲ 146																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	24,168	0	23,469	699																			
																	64	A	-	1	-		1		小中一貫教育 校(小学校)整 備事業	沢山	町	町	直接	廃止	105,403	24	~	26	H23				0	H25年度実施予定
																																			H24	49,782			49,782	
H25	49,782		0	49,782																																				
H26				0																																				
H27				0																																				
H28		▲ 20,511		▲ 20,511																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	99,564	▲ 20,511	0	79,053																																				
65	◆	A	-	1	-	1	小中一貫教育 校(小学校)整 備事業(用地 取得事業)	沢山	町	町	直接	完了	150,679	24	~	26						H23																0	H25年度実施予定	
																						H24													27,255			27,255		
																	H25	93,288		44,988	48,300																			
																	H26			35,702	▲ 35,702																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	120,543	0	80,690	39,853																			
																	66	◆	A	-	2	-	2	吉里吉里中 学校仮設運動場 整備事業	吉里吉里	町	町	直接	完了	16,392	24	~	24	H23				0		H25.3月完成
																																		H24	13,113		12,889	224		
H25				0																																				
H26				0																																				
H27				0																																				
H28				0																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	13,113	0	12,889	224																																				
79	◆	A	-	4	-	2	埋蔵文化財発 掘調査迅速化 事業	(大槌町)	県	県	直接	完了	156	24	~	24																		H23				0	平成24年11月 測量機器操作説明会	
																																		H24	124		8	116		
																	H25				0																			
																	H26				0																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
																	累計	124	0	8	116																			

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	179,418	0	15,338	164,080	
										H25	173,086	0	47,453	125,633	
										H26	0	0	95,792	▲ 95,792	
										H27	0	0	12,911	▲ 12,911	
										H28	0	0	11,403	▲ 11,403	
										H29	0	0	12,739	▲ 12,739	
										H30	0	0	2,170	▲ 2,170	
										H31	0	0	4,681	▲ 4,681	
										H32	0	0	455	▲ 455	
								467,693	市町村交付分 計		352,504	0	202,942	149,562	
										H23	0	0	0	0	
										H24	6,897	0	3,789	3,108	
										H25	17,395	0	1,222	16,173	
										H26	0	0	7,869	▲ 7,869	
										H27	0	0	9,881	▲ 9,881	
										H28	0	0	570	▲ 570	
										H29	0	0	146	▲ 146	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								32,382	都道府県交付分 計		24,292	0	23,477	815	
										H23	0	0	0	0	
										H24	186,315	0	19,127	167,188	
										H25	190,481	0	48,675	141,806	
										H26	0	0	103,661	▲ 103,661	
										H27	0	0	22,792	▲ 22,792	
										H28	0	0	11,973	▲ 11,973	
										H29	0	0	12,885	▲ 12,885	
										H30	0	0	2,170	▲ 2,170	
										H31	0	0	4,681	▲ 4,681	
										H32	0	0	455	▲ 455	
								500,075	合計		376,796	0	226,419	150,377	

(様式2C)

大槌町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
6	C	-	2	-	1		(仮称)沿岸営 農拠点セン ター建設事業	沢山	町	町	直接	完了	283,104	24	~	27	H23			0	H25年度実施予定 H26.1月開発行為申請 H27. 1月工事契約締結、H27年度中に施設完成予定 H27.10施設完成。・JAとの費用負担額確定のため。単独費負担 額の整理のため。	
																	H24	225,000		225,000		
																	H25		14,403	▲ 14,403		
																	H26		210,399	▲ 210,399		
																	H27		▲ 12,474	12,474		
																	H28			0		
																	H29	▲ 12,672		▲ 12,672		
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	225,000	▲ 12,672	212,328		0
38	C	-	4	-	1		被災農家農業 用機械等リ ース事業	町方	県	町	間接	完了	20,000	24	~	25	H23			0	平成24年10月 契約 平成25年3月 農業機械導入 農業用機械H25.9発注 H26.3納入 農業用機械H26.12発注 H27.2納入	
																	H24	7,500		4,605		2,895
																	H25	7,500		6,673		827
																	H26			3,595		▲ 3,595
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	15,000	0	14,873		127
39	◆	C	-	4	-	1	元村地区農産 物加工集会施 設改修事業	元村	県	町	間接	完了	3,750	24	~	24	H23			0	事業着手 平成24年10月 事業完了 平成25年3月 施設改修事業完了	
																	H24	2,400	600	2,774		226
																	H25					0
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	2,400	600	2,774		226
40	◆	C	-	4	-	1	元村地区農産 物加工集会施 設改修事業に 伴う調理資機 材購入事業	元村	県	町	間接	完了	250	24	~	24	H23			0	事業着手 平成24年10月 事業完了 平成25年3月 調理資機材導入	
																	H24	800	▲ 600	86		114
																	H25					0
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	800	▲ 600	86		114
41	C	-	5	-	1		吉里吉里地区 漁業集落排水 事業	吉里吉里	県	町	間接	廃止	10,000	23	~	23	H23	7,500			7,500	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	7,500	0	0	7,500	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
42	C	-	5	-	2		浪板地区漁業 集落排水事業	浪板	県	町	間接	廃止	1,000	23	~	23	H23	750		750																		
																	H24			0																		
																	H25			0																		
																	H26			0																		
																	H27			0																		
																	H28			0																		
																	H29			0																		
																	H30			0																		
																	H31			0																		
																	H32			0																		
																	累計	750	0	0	750																	
																	62	☆	F	-	1	-	1	漁業集落復興 効果促進事業		町		完了	88,422	24	~	32	H23			0	H25年度実施予定	
																																	H24	23,206		0	23,206	
H25	173,778		2,486	171,292																																		
H26	28,891		24,811	4,080																																		
H27	251,019		30,784	220,235																																		
H28	185,268		5,900	179,368																																		
H29		▲ 591,425	2,119	▲ 593,544																																		
H30			0	0																																		
H31			0	0																																		
H32			0	0																																		
累計	662,162	▲ 591,425	66,100	4,637																																		
67	C	-	7	-	1		水産業共同利 用施設復興整 備事業(市町 村設置タイプ)	源水	町	町	直接	完了	850,502	24	~	27																	H23			0	平成25年2月契約済	
																																	H24	32,250		6,693	25,557	
																	H25	496,125		224,174	271,951																	
																	H26	130,012		401,480	▲ 271,468																	
																	H27			0	0																	
																	H28			0	0																	
																	H29		▲ 20,511	416	▲ 20,927																	
																	H30			0	0																	
																	H31			0	0																	
																	H32			0	0																	
																	累計	658,387	▲ 20,511	632,763	5,113																	
																	68	C	-	7	-	2		水産業共同利 用施設復興整 備事業(公募タ イプ)	小枕・安 渡	町	民間	間接	完了	7,578,485	24	~	30	H23			0	第1回公募により3社決定。平成24年度交付決定。
																																		H24	3,052,500		100,823	2,951,677
H25	2,157,708		1,216,157	941,551																																		
H26			30,889	▲ 30,889																																		
H27			1,851,669	▲ 1,851,669																																		
H28			1,782,447	▲ 1,782,447																																		
H29			0	0																																		
H30			101,763	▲ 101,763																																		
H31			0	0																																		
H32			0	0																																		
累計	5,210,208	0	5,083,748	126,460																																		
81	C	-	5	-	3		安渡地区漁業 集落防災機能 強化事業(直 接補助分)	安渡	町	町	直接	継続	1,754,759	24	~	33																		H23			0	H24年8月契約済
																																		H24	20,325		5,609	14,716
																	H25	149,538		24,307	125,231																	
																	H26	350,283		30,296	319,987																	
																	H27			8,715	▲ 8,715																	
																	H28			140,830	▲ 140,830																	
																	H29	63,438	457,944	202,204	319,178																	
																	H30	274,539		498,627	▲ 224,088																	
																	H31			153,960	▲ 153,960																	
																	H32			109,961	▲ 109,961																	
																	累計	858,123	457,944	1,174,509	141,558																	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
82	C	-	5	-	4	赤浜地区漁業 集落防災機能 強化事業(直 接補助分)	赤浜	町	町	直接	完了	561,413	24	~	32	H23			0	H24年8月契約済	
																H24	18,705		1,720	16,985	
																H25	37,800		6,574	31,226	H25.7月設計契約
																H26	157,261		1,182	156,079	
																H27			37,356	▲ 37,356	
																H28	148,966		49,769	99,197	
																H29	14,297	44,029	173,675	▲ 115,349	
																H30			38,941	▲ 38,941	
																H31			58,508	▲ 58,508	
																H32			46,640	▲ 46,640	
																累計	377,029	44,029	414,365	6,693	
																83	C	-	5	-	5
H24	50,250		8,594	41,656																	
H25	41,662		48,681	▲ 7,019	H25.9月施工契約																
H26			31,693	▲ 31,693																	
H27	611,964		27,819	584,145																	
H28	484,577		142,683	341,894																	
H29	158,854	33,183	579,996	▲ 387,959																	
H30	680,520		520,051	160,469																	
H31			299,531	▲ 299,531																	
H32			49,385	▲ 49,385																	
累計	2,027,827	33,183	1,708,433	352,577																	
84	C	-	5	-	6	浪板地区漁業 集落防災機能 強化事業(直 接補助分)	浪板	町	町	直接	完了	1,870,254	24	~	32						
																H24	11,250		3,079	8,171	
																H25	78,041		16,990	61,051	H26年3月施工契約
																H26	135,429		269,784	▲ 134,355	H26年11月設計施工契約
																H27	564,693		186,390	378,303	
																H28	234,902		427,228	▲ 192,326	
																H29	288,921	89,452	144,563	233,810	
																H30			247,173	▲ 247,173	
																H31			63,025	▲ 63,025	
																H32			32,665	▲ 32,665	
																累計	1,313,236	89,452	1,390,897	11,791	
																100	C	-	1	-	1
H24			0																		
H25	14,250		708	13,542	H25に建築設計を実施																
H26	1,875		11,059	▲ 9,184	27年3月 工事発注																
H27	16,500		505	15,995	27年6月 監理委託発注、27年12月工事変更増額																
H28	0		13,398	▲ 13,398	28年4月 環境施設測量・設計発注、29年3月左記測量・設計完了																
H29	233,250		192,742	40,508	29年8月 建築積算発注、29年9月 建築積算完了、30年2月 工事発注																
H30		▲ 33,270	11,943	▲ 45,213	30年7月 監理委託完了																
H31			2,016	▲ 2,016	R1年10月 工事発注																
H32			0	0	R3年3月 完了																
累計	265,875	▲ 33,270	232,371	234																	
101	C	-	1	-	2	漁港環境整備 事業	大槌	県	県	直接	完了	430,000	25	~	31						
																H24			0		
																H25	26,250		911	25,339	H25に建築設計を実施
																H26	6,750		28,011	▲ 21,261	27年3月 工事発注
																H27	28,500		4,181	24,319	27年6月 監理委託発注、27年12月工事変更増額
																H28	0		20,014	▲ 20,014	28年4月 環境施設測量・設計発注、29年3月左記測量・設計完了
																H29	261,000		222,615	38,385	29年8月 建築積算発注、29年9月 建築積算完了、30年2月 工事発注
																H30			42,894	▲ 42,894	31年1月 監理委託完了
																H31			1,200	▲ 1,200	R1年7月 工事発注、R2年3月 工事完了
																H32			0	0	
																累計	322,500	0	319,826	2,674	

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～																					
115	☆	F	-	3	-	1	-	1	漁業集落復興 効果促進事業 (県分)	大槌町	県	県	直接	完了	58,782	25	～	32	H23			0	
																			H24			0	
																			H25	19,698		19,698	
																			H26			0	
																			H27			0	
																			H28			0	
																			H29			0	
																			H30		16,063	16,063	
																			H31		6,124	▲ 11,557	
																			H32		5,139	871	
																			累計	19,698	27,326	25,075	
																			120	C	-	1	
H24			0																				
H25	10,000		5,000																				
H26			▲ 4,697																				
H27			0																				
H28			0																				
H29			0																				
H30			0																				
H31			0																				
H32			0																				
累計	10,000	0	303																				
125	C	-	1	-	4			農用地災害復 旧区画整理事 業(復興基盤 整備総合整備 事業)(大船 渡・釜石地区)	大船渡・ 釜石地区	県	県	直接	完了	163,177	26	～	29	H23					
																		H24			0		
																		H25			0		
																		H26	221,650		221,650		
																		H27	0		▲ 69,750		
																		H28			▲ 52,312		
																		H29		▲ 76,337	▲ 80,738		
																		H30			4,401		
																		H31		▲ 18,850	▲ 18,850		
																		H32			0		
																		累計	221,650	▲ 95,187	126,463		
																		127	◆	C	-	7	-
H24			0																				
H25			0																				
H26			0																				
H27	140,800		139,784																				
H28			▲ 39,622																				
H29			▲ 46,632																				
H30			▲ 27,848																				
H31			0																				
H32			0																				
累計	140,800	0	25,682																				

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	3,433,486	0	126,518	3,306,968	
										H25	3,134,652	0	1,553,772	1,580,880	
										H26	801,876	0	1,000,534	▲ 198,658	
										H27	1,568,476	0	2,131,275	▲ 562,799	
										H28	1,053,713	0	2,588,479	▲ 1,534,766	
										H29	525,510	0	1,149,605	▲ 624,095	
										H30	955,059	0	1,434,403	▲ 479,344	
										H31	0	0	575,024	▲ 575,024	
										H32	0	0	238,651	▲ 238,651	
								16,086,954	市町村交付分 計		11,472,772	0	10,798,261	674,511	
										H23	8,250	0	0	8,250	
										H24	10,700	0	7,465	3,235	
										H25	77,698	0	13,292	64,406	
										H26	230,275	0	47,362	182,913	
										H27	45,000	0	74,436	▲ 29,436	
										H28	0	0	85,724	▲ 85,724	
										H29	494,250	▲ 76,337	419,758	▲ 1,845	
										H30	0	▲ 17,207	54,837	▲ 72,044	
										H31	0	▲ 12,726	20,897	▲ 33,623	
										H32	0	5,139	4,268	871	
								1,007,099	都道府県交付分 計		866,173	▲ 101,131	728,039	37,003	
										H23	8,250	0	0	8,250	
										H24	3,444,186	0	133,983	3,310,203	
										H25	3,212,350	0	1,567,064	1,645,286	
										H26	1,032,151	0	1,047,896	▲ 15,745	
										H27	1,613,476	0	2,205,711	▲ 592,235	
										H28	1,053,713	0	2,674,203	▲ 1,620,490	
										H29	1,019,760	▲ 76,337	1,569,363	▲ 625,940	
										H30	955,059	▲ 17,207	1,489,240	▲ 551,388	
										H31	0	▲ 12,726	595,921	▲ 608,647	
										H32	0	5,139	242,919	▲ 237,780	
								17,094,053	合計		12,338,945	▲ 101,131	11,526,300	711,514	

(様式2D)

大槌町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																	
7	D	-	1	-	1	都計道町方 大ヶ口線整備 事業	沢山・大 ヶ口	町	町	直接	完了	1,178,100	24	~	28	H23			0	H24年8月契約済																
																H24	56,347		9,528	46,819																
																H25	276,952		19,416	257,536	H26年2月設計契約															
																H26	93,885		20,023	73,862	H26年11月UR都市機構契約															
																H27	184,882		124,602	60,280																
																H28	141,075	218,790	559,424	▲ 199,559																
																H29			222,215	▲ 222,215																
																H30				0																
																H31				0																
																H32				0																
																累計	753,141	218,790	955,208	16,723																
																8	D	-	1	-	2	都計道町方 大ヶ口線(仮 称)大ヶ口大 橋整備事業	沢山・大 ヶ口	町	町	直接	完了	1,329,902	24	~	27	H23			0	H24年8月契約済
																																H24	86,625		19,021	67,604
H25	185,625		209	185,416	H26年3月 UR都市機構契約																															
H26	752,750		174,781	577,969																																
H27	371,043		1,202,032	▲ 830,989																																
H28			▲ 299,076	299,076																																
H29		▲ 298,872		▲ 298,872																																
H30				0																																
H31				0																																
H32				0																																
累計	1,396,043	▲ 298,872	1,096,967	204																																
9	D	-	1	-	3	(仮称)浪板幹 線(仮称)浪板 大橋整備事業	浪板	町	町	直接	完了	410,378	24	~	31																	H23			0	H24年8月契約済
																																H24	20,955		3,433	17,522
																H25	41,910		7,493	34,417	H25年9月設計施工契約															
																H26	83,820		16,507	67,313																
																H27			4,820	▲ 4,820																
																H28	36,856		55,983	▲ 19,127																
																H29	123,457	31,563	174,001	▲ 18,981																
																H30			37,815	▲ 37,815																
																H31			19,130	▲ 19,130																
																H32				0																
																累計	306,998	31,563	319,182	19,379																
																10	D	-	1	-	4	町道安渡幹線 整備事業	安渡	町	町	直接	完了	880,601	24	~	31	H23			0	H24年8月契約済
																																H24	32,505		2,119	30,386
H25	90,337		34,615	55,722	H25年9月設計施工契約																															
H26	90,337		28,082	62,255																																
H27	16,332		9,178	7,154																																
H28	296,260	43,972	156,348	183,884																																
H29	119,487	37,262	169,161	▲ 12,412																																
H30			252,948	▲ 252,948																																
H31			73,992	▲ 73,992																																
H32				0																																
累計	645,258	81,234	726,443	49																																
11	D	-	1	-	5	町道赤浜1号 線整備事業	赤浜	町	町	直接	完了	26,907	24	~	28																	H23			0	H24年8月契約済
																																H24	19,800		1,043	18,757
																H25	61,875		21,155	40,720	H25年9月設計施工契約															
																H26	61,875		0	61,875																
																H27		▲ 121,351	0	▲ 121,351	D-1-7に事業統合のため完了															
																H28				0																
																H29				0																
																H30				0																
																H31				0																
																H32				0																
																累計	143,550	▲ 121,351	22,198	1																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
12	D	-	1	-	6		町道寺野線整 備事業	桜木町・ 花輪田	町	町	直接	廃止	0	24	～	27	H23				0	
																	H24	34,650			34,650	
																	H25	170,362		0	170,362	
																	H26	57,750			57,750	
																	H27				0	
																	H28		▲ 262,762		▲ 262,762	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	262,762	▲ 262,762	0	0																		
13	D	-	1	-	7		町道赤浜1号 線整備事業	赤浜	町	町	直接	完了	633,168	24	～	32	H23				0	H24年8月契約済
																	H24	23,512		1,397	22,115	
																	H25	73,425		19,064	54,361	H25.9月設計施工契約
																	H26	73,425		42,477	30,948	
																	H27	2,218	121,351	7,276	116,293	
																	H28	106,380		11,976	94,404	
																	H29	49,953	72,096	102,635	19,414	
																	H30			226,724	▲ 226,724	
																	H31			67,735	▲ 67,735	
																	H32			13,305	▲ 13,305	
累計	328,913	193,447	492,589	29,771																		
14	D	-	1	-	8		(仮称)町道浪 板幹線整備事 業	浪板	町	町	直接	継続	672,323	24	～	33	H23				0	H24年8月契約済
																	H24	22,275		1,102	21,173	
																	H25	48,840		14,515	34,325	H25.9月設計施工契約
																	H26	18,150		22,175	▲ 4,025	
																	H27	99,075		4,087	94,988	
																	H28	42,180		44,308	▲ 2,128	
																	H29	68,602		49,529	19,073	
																	H30	83,371		27,423	55,948	
																	H31		128,582	210,114	▲ 81,532	
																	H32		43,588	24,780	18,808	
累計	382,493	172,170	398,033	156,630																		
15	D	-	4	-	1		大ヶ口災害公 営住宅整備事 業	大ヶ口	町	町	直接	完了	1,258,067	23	～	24	H23	55,125		0	55,125	H25年工事着手。H25年8月入居予定。
																	H24	1,087,625		40,702	1,046,923	
																	H25			1,089,104	▲ 1,089,104	H25.8月完成
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		▲ 12,944		▲ 12,944	
																	H30		▲ 28,996	▲ 28,996	0	
																	H31				0	
																	H32				0	
累計	1,142,750	▲ 41,940	1,100,810	0																		
16	D	-	4	-	2		屋敷前災害公 営住宅整備事 業	屋敷前	町	町	直接	完了	565,362	23	～	24	H23	36,750		0	36,750	H25年工事着手。H25年10月入居予定。
																	H24	753,375		36,805	716,570	
																	H25			471,855	▲ 471,855	H25.11月完成
																	H26				0	
																	H27				0	
																	H28		▲ 281,463		▲ 281,463	
																	H29				0	
																	H30		▲ 13,969	▲ 13,970	1	
																	H31				0	
																	H32				0	
累計	790,125	▲ 295,432	494,690	3																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
17	D	-	5	-	1	大槌町災害公 営住宅家賃低 廉化事業	大槌町	町	町	直接	完了	2,408,402	24	~	32	H23			0	H25年実施予定
																H24	9,887		9,887	
																H25	64,225		64,225	
																H26			0	
																H27	163,534		▲ 107,643	
																H28	310,972	271,177	68,792	
																H29	398,699	515,686	620,802	
																H30		246,947	▲ 191,391	
																H31		397,398	▲ 35,409	
																H32			▲ 412,967	
																累計	947,317	1,160,031	2,091,052	
18	D	-	6	-	1	大槌町東日本 大震災特別家 賃低減事業	大槌町	町	町	直接	完了	328,240	24	~	32	H23			0	H25年実施予定
																H24	1,500		1,500	
																H25			0	
																H26			0	
																H27	23,167	36,736	▲ 13,569	
																H28	39,416	25,499	13,917	
																H29	41,742	69,355	78,912	
																H30		31,746	▲ 19,350	
																H31		39,252	▲ 11,288	
																H32			▲ 47,961	
																累計	105,825	140,353	244,017	
19	D	-	17	-	1	町方地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	町方	町	町	直接	完了	380,014	23	~	32	H23	7,500		7,500	H24年4月一部契約済
																H24	423,592	146,264	277,328	
																H25		0	0	
																H26			0	
																H27			0	
																H28		▲ 284,227	▲ 284,227	
																H29			0	
																H30			0	
																H31			0	
																H32		138,145	0	
																累計	431,092	▲ 146,082	284,409	
20	◆	D	-	17	-	1	産業復興アク シヨンプラン作 成事業	町方	町	町	直接	完了	23	~	24	H23	2,400		2,400	市街地復興効果促進事業で実施
																H24	16,000	9,456	6,544	
																H25		0	0	
																H26			0	
																H27			0	
																H28			0	
																H29			0	
																H30			0	
																H31			0	
																H32			0	
																累計	18,400	0	9,456	
21	D	-	17	-	2	安渡地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	安渡	町	町	直接	完了	88,910	23	~	32	H23	10,213		10,213	H24年4月一部契約済
																H24	83,892	29,597	54,295	
																H25		0	0	
																H26			0	
																H27		▲ 64,508	▲ 64,508	
																H28			0	
																H29			0	
																H30			0	
																H31			0	
																H32		37,084	0	
																累計	94,105	▲ 27,424	66,681	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
22	D	-	17	-	3	赤浜地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	赤浜	町	町	直接	完了	88,865	23	~	32	H23	7,001			7,001	H24年4月一部契約済
																H24	77,834		32,046	45,788	
																H25			0	0	
																H26				0	
																H27		▲ 52,788		▲ 52,788	
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32		34,601	34,600	1	
																累計	84,835	▲ 18,187	66,646	2	
																23	D	-	17	-	
H24	133,310		38,679	94,631																	
H25			0	0																	
H26				0																	
H27		▲ 94,630		▲ 94,630																	
H28				0																	
H29				0																	
H30		▲ 8,715		▲ 8,715																	
H31				0																	
H32		72,756	72,756	0																	
累計	142,028	▲ 30,589	111,435	4																	
24	D	-	17	-	5	沢山地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	沢山	町	町	直接	完了	5,106	23	~	24						H23
																H24	21,908		3,829	18,079	
																H25			0	0	
																H26				0	
																H27				0	
																H28		▲ 22,252		▲ 22,252	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	26,081	▲ 22,252	3,829	0	
																25	D	-	21	-	1
H24	60,000		27,501	32,499																	
H25	727,500		25,245	702,255																	
H26			33,251	▲ 33,251																	
H27			88,332	▲ 88,332																	
H28			254,738	▲ 254,738																	
H29	601,533		726,439	▲ 124,906																	
H30			74,504	▲ 74,504																	
H31			76,507	▲ 76,507																	
H32				0																	
累計	1,389,033	0	1,306,517	82,516																	
26	D	-	21	-	2	沢山・大ヶ口 地区下水道事 業	沢山・大 ヶ口	町	町	直接	完了	3,023,886	24	~	31						
																H24	87,000		5,588	81,412	
																H25	815,250		87,855	727,395	
																H26			241,064	▲ 241,064	
																H27			91,011	▲ 91,011	
																H28	724,785		561,137	163,648	
																H29	577,314	63,564	874,728	▲ 233,850	
																H30			104,308	▲ 104,308	
																H31			122,788	▲ 122,788	
																H32				0	
																累計	2,204,349	63,564	2,088,479	179,434	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
27	D	-	21	-	3	安渡地区下水道事業	安渡	町	町	直接	完了	3,884,467	24	~	31	H23				0	H25年度実施予定	
																H24	17,250			17,250		
																H25	158,250		46,280	111,970	H25年9月設計施工契約	
																H26			97,069	▲ 97,069		
																H27	735,909		33,229	702,680		
																H28	694,724		498,224	196,500		
																H29	1,001,361	112,637	1,248,479	▲ 134,481		
																H30	193,218		679,194	▲ 485,976		
																H31			250,399	▲ 250,399		
																H32				0		
																累計	2,800,712	112,637	2,852,874	60,475		
																28	D	-	21	-	4	赤浜地区下水道事業
H24	6,750			6,750																		
H25	62,955		53,893	9,062	H25年9月設計施工契約																	
H26			8,369	▲ 8,369																		
H27	550,356		143,753	406,603																		
H28	739,065		122,796	616,269																		
H29			331,847	▲ 331,847																		
H30		▲ 22,560	340,185	▲ 362,745																		
H31			164,495	▲ 164,495																		
H32				0																		
累計	1,359,126	▲ 22,560	1,165,338	171,228																		
29	D	-	21	-	5	臼沢地区雨水排水事業	臼沢	町	町	直接	完了	80,560	24	~	25							
																H24	69,000		55,598	13,402		
																H25			4,820	▲ 4,820		
																H26				0		
																H27				0		
																H28				0		
																H29				0		
																H30		▲ 8,580		▲ 8,580		
																H31				0		
																H32				0		
																累計	69,000	▲ 8,580	60,418	2		
																30	D	-	23	-	1	安渡地区防災集団移転促進事業計画案作成事業
H24	64,725		39,850	24,875																		
H25			0	0																		
H26				0																		
H27		▲ 37,699		▲ 37,699																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32		118,013	117,832	181																		
累計	77,550	80,314	157,682	182																		
31	◆	D	-	23	-	1	-	1	-	-	-	4,000	24	~	24							
																H24	3,200			3,200		
																H25			0	0		
																H26				0		
																H27				0		
																H28				0		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	3,200	0	0	3,200		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
32	◆	D	-	23	-	1	-	2	地域水産物の 活用推進事業	安渡	町	町	直接	完了	15,000	24	~	24	H23			0	H24年度実施済み、H25年度継続予定		
																			H24	12,000		8,492		3,508	
																			H25			0		0	H24年度完了
																			H26					0	
																			H27					0	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32					0	
																			累計	12,000	0	8,492		3,508	
33	◆	D	-	23	-	1	-	3	水産業・水産 加工流通業ア クションプラン 作成事業	安渡	町	町	直接	完了	20,000	24	~	25	H23			0	H25年7月業務委託契約		
																			H24	16,000		7,980		8,020	
																			H25			7,896		▲ 7,896	
																			H26					0	
																			H27					0	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32					0	
																			累計	16,000	0	15,876		124	
34		D	-	23	-	2			赤浜地区防災 集団移転促進 事業計画案作 成事業	赤浜	町	町	直接	完了	136,814	23	~	32	H23	10,650		10,650	H24年4月一部契約済		
																			H24	42,675		15,631		27,044	
																			H25			0		0	
																			H26					0	
																			H27		▲ 21,278			▲ 21,278	
																			H28					0	
																			H29		▲ 16,376			▲ 16,376	
																			H30					0	
																			H31					0	
																			H32		86,939	86,875		64	
																			累計	53,325	49,285	102,506		104	
35		D	-	23	-	3			吉里吉里地区 防災集団移転 促進事業計画 案作成事業	吉里吉里	町	町	直接	完了	107,402	23	~	32	H23	11,700		11,700	H24年4月一部契約済		
																			H24	48,300		20,714		27,586	
																			H25			0		0	
																			H26					0	
																			H27		▲ 39,284			▲ 39,284	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32		59,835	59,627		208	
																			累計	60,000	20,551	80,341		210	
36		D	-	23	-	4			浪板地区防災 集団移転促進 事業計画案作 成事業	浪板	町	町	直接	完了	78,580	23	~	32	H23	6,600		6,600	H24年4月一部契約済		
																			H24	40,125		6,195		33,930	
																			H25			0		0	
																			H26					0	
																			H27		▲ 40,530			▲ 40,530	
																			H28					0	
																			H29					0	
																			H30					0	
																			H31					0	
																			H32		52,740	52,591		149	
																			累計	46,725	12,210	58,786		149	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
44	D	-	1	-	9	まちづくり連携 道路整備事業	赤浜	県	県	直接	完了	248,059	24	~	30	H23				0	詳細設計実施中
																H24	24,750		0	24,750	
																H25	132,000		9,900	122,100	25年7月測量設計発注、26年2月完了
																H26	255,750		2,000	253,750	26年6月用地測量発注、実施中
																H27			12,364	▲ 12,364	用地補償実施中
																H28			63,297	▲ 63,297	工事実施中
																H29			113,900	▲ 113,900	工事完了
																H30		▲ 181,039	3,189	▲ 184,228	道路台帳整備完了、事業完了
																H31		▲ 26,811		▲ 26,811	
																H32				0	
																累計	412,500	▲ 207,850	204,650	0	
45	D	-	4	-	3	災害公営住宅 整備事業	吉里吉里	県	県	直接	完了	650,104	23	~	25	H23	249,375		52,695	196,680	24年3月、実施設計発注。
																H24	503,125		113,562	389,563	24年10月、本体工事発注。
																H25	201,250		402,581	▲ 201,331	H25年8月 完成
																H26				0	
																H27				0	
																H28		▲ 124,728		▲ 124,728	
																H29		▲ 260,177		▲ 260,177	
																H30				0	
																H31				0	
																H32				0	
																累計	953,750	▲ 384,905	568,838	7	
46	D	-	4	-	4	災害公営住宅 整備事業	大槌	県	県	直接	完了	9,922,971	24	~	30	H23			0	0	
																H24	2,716,875		211,699	2,505,176	
																H25	3,421,250		131,474	3,289,776	屋敷前151戸建設中
																H26	3,450,125		1,370,374	2,079,751	屋敷前変更契約、柵内設計発注
																H27			2,524,589	▲ 2,524,589	安渡(C)、三枚堂、町方1、町方2 未着手
																H28			38,298	▲ 38,298	安渡(C)、町方1・町方2 設計着手
																H29			2,606,485	▲ 2,606,485	町方1・町方2工事着手
																H30		▲ 847,818	1,799,681	▲ 2,647,499	
																H31		▲ 57,832		▲ 57,832	
																H32				0	
																累計	9,588,250	▲ 905,650	8,682,600	0	
47	D	-	4	-	5	災害復興型地 域優良賃貸住 宅整備事業	大槌町	県	県	直接	廃止	0	24	~	30	H23			0	0	
																H24	65,625		0	65,625	
																H25	0		0	0	
																H26			0	0	応募なし
																H27			0	0	応募なし
																H28			0	0	応募なし
																H29			0	0	応募なし
																H30			0	0	応募なし
																H31		▲ 65,625		▲ 65,625	
																H32				0	
																累計	65,625	▲ 65,625	0	0	
48	D	-	5	-	2	災害公営住宅 家賃低廉化事 業	町内4か 所	県	県	直接	完了	749,064	24	~	32	H23			0	0	
																H24	14,070		0	14,070	
																H25	103,766		0	103,766	
																H26			0	0	災害公営住宅が未完成のため、未実施
																H27			30,385	▲ 30,385	入居103戸分
																H28	12,629	112,319	102,130	22,818	入居116戸分
																H29		169,045	124,159	44,886	入居145戸分。事業は平成31年度以降も実施
																H30			117,428	▲ 117,428	
																H31	163,675		184,020	▲ 20,345	
																H32	79,923		48,791	31,132	
																累計	374,063	281,364	606,913	48,514	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	24		25																		
49	D	-	6	-	2	東日本大震災 特別家賃低減 事業	町内4か 所	県	県	直接	完了	89,411	24	~	32	H23				0	
																H24	2,160			2,160	
																H25	15,930		0	15,930	
																H26			0	0	災害公営住宅が未完成のため、未実施
																H27			3,816	▲ 3,816	入居81戸分
																H28		12,409	10,024	2,385	入居92戸分
																H29		10,744	12,222	▲ 1,478	入居111戸分。事業は平成31年度以降も実施
																H30		15,063	11,366	3,697	
																H31			17,114	▲ 17,114	
																H32	10,751		7,822	2,929	
																累計	28,841	38,216	62,364	4,693	
50	◆	D	-	1	9	まちづくり連携 道路調査事業 (道路)	大槌町	県	県	直接	廃止	0	24	~	24	H23				0	検討中
																H24	4,000		0	4,000	
																H25			0	0	区画整理内の道路であるため、町と公管金の取り扱いも含めて 検討中
																H26			0	0	
																H27				0	
																H28				0	
																H29				0	
																H30		▲ 4,000		▲ 4,000	
																H31				0	
																H32				0	
																累計	4,000	▲ 4,000	0	0	
51	◆	D	-	1	9	まちづくり連携 道路調査事業 (街路)	大槌町	県	県	直接	廃止	0	24	~	24	H23				0	
																H24	80,000			80,000	
																H25				0	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30		▲ 80,000		▲ 80,000	
																H31				0	
																H32				0	
																累計	80,000	▲ 80,000	0	0	
52	◆	D	-	4	3	災害復興公営 住宅駐車場整 備事業	大槌町	県	県	直接	完了	42,947	24	~	30	H23				0	
																H24	25,600	▲ 264		25,336	
																H25	30,720		223	30,497	屋敷前H25年7月工事契約・工事中
																H26				0	
																H27			11,966	▲ 11,966	証内
																H28			0	0	
																H29			15,262	▲ 15,262	三枚堂工事着手
																H30		▲ 5,866	6,907	▲ 12,773	安渡、町方1(大町)、町方2(本庁)完成
																H31		▲ 15,832		▲ 15,832	
																H32				0	
																累計	56,320	▲ 21,962	34,358	0	
53	◆	D	-	4	3	県営住宅シ テム改修事業	大槌町	県	県	直接	完了	1,330	24	~	25	H23				0	
																H24	800	264	1,064	0	
																H25	0	0	0	0	
																H26	0	0	0	0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	800	264	1,064	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
54	D	-	4	-	6	大ケ口二丁目 地区災害公営 住宅整備事業	沢山・大 ケ口	町	町	直接	完了	643,272	24	~	25	H23			0	H24年度着手	
																H24	120,662		18,954	101,708	
																H25	851,602		701,405	150,197	H26.7月建物買取契約
																H26			▲ 96,249	96,249	H26.9月完成
																H27				0	
																H28		▲ 250,865		▲ 250,865	
																H29		▲ 97,289		▲ 97,289	
																H30		▲ 61,247	▲ 61,247	0	
																H31				0	
																H32				0	
																累計	972,264	▲ 409,401	562,863	0	
55	D	-	4	-	7	榎内地区災害 公営住宅整備 事業	榎内	町	町	直接	完了	410,520	24	~	26	H23			0	H24年度着手	
																H24	33,993		22,269	11,724	
																H25	221,401		540,458	▲ 319,057	H26.10月建物買取契約
																H26	177,461		▲ 152,405	329,866	H26.12月完成 買取額減額で確定
																H27				0	
																H28				0	
																H29		▲ 22,533		▲ 22,533	
																H30		▲ 51,118	▲ 51,118	0	
																H31				0	
																H32				0	
																累計	432,855	▲ 73,651	359,204	0	
56	D	-	4	-	8	三枚堂地区災 害公営住宅整 備事業	三枚堂	町	町	直接	完了	599,050	24	~	29	H23			0	H25年度実施予定	
																H24	64,618			64,618	
																H25	459,550		81,801	377,749	H26.3月用地買取契約
																H26			88,696	▲ 88,696	用地取得完了
																H27			0	0	用地取得完了、H28建設予定
																H28			0	0	
																H29			2,195	▲ 2,195	街路灯設置工事を実施
																H30				0	
																H31				0	
																H32				0	
																累計	524,168	0	172,692	351,476	
57	D	-	15	-	1	津波復興拠点 整備事業(計 画案作成事 業)	町方・安 渡	町	町	直接	完了	59,699	24	~	24	H23			0	町方地区H24年9月契約済、安渡地区H24年10月契約済。	
																H24	82,650		44,774	37,876	
																H25			0	0	
																H26				0	
																H27				0	
																H28		▲ 37,875		▲ 37,875	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	82,650	▲ 37,875	44,774	1	
58	D	-	20	-	1	大槌町復興ま ちづくり計画策 定支援・災害 危険度判定調 査(津波シミュ レーション)	大槌町	町	町	直接	完了	23,200	24	~	25	H23			0	H25年度実施予定	
																H24	15,466			15,466	
																H25			15,466	▲ 15,466	H26.1月業務委託契約
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	15,466	0	15,466	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
59	D	-	20	-	2	大槌町復興まちづくり計画策定支援コーディネート事業	大槌町	町	町	直接	完了	37,519	24	~	25	H23				0	H24年11月契約済	
																H24	19,500		8,820	10,680		
																H25	14,250		10,609	3,641	H25.8月業務委託契約	
																H26		▲ 5,551		▲ 5,551		
																H27				0		
																H28				0		
																H29				0		
																H30		▲ 60		▲ 60		
																H31				0		
																H32				0		
																累計	33,750	▲ 5,611	19,429	8,710		
60	D	-	23	-	5	小枕地区防災集団移転促進事業計画作成事業	小枕	町	町	直接	完了	66,626	24	~	32	H23				0	H24年一部6月契約済	
																H24	40,875		12,424	28,451		
																H25			0	0		
																H26				0		
																H27		▲ 28,450		▲ 28,450		
																H28				0		
																H29				0		
																H30				0		
																H31				0		
																H32		37,545	37,396	149		
																累計	40,875	9,095	49,820	150		
61	D	-	23	-	6	赤浜地区防災集団移転促進事業	赤浜	町	町	直接	完了	4,180,960	24	~	32	H23				0	H24年6月一部契約済	
																H24	263,028		52,889	210,139		
																H25	1,451,278		388,087	1,063,191	H25.4月用地測量及び建物調査契約、H25年9月設計施工契約	
																H26	584,675		363,005	221,670		
																H27	1,357	21,278	247,553	▲ 224,918		
																H28	774,939		772,594	2,345		
																H29	576,122	72,599	927,112	▲ 278,391		
																H30			536,474	▲ 536,474		
																H31			250,021	▲ 250,021		
																H32		▲ 86,939	▲ 287,619	200,680		
																累計	3,651,399	6,938	3,250,116	408,221		
63	★	F	-	2	-	1	-	1	町	町	直接	継続	13,627,937	24	~	33	H23				0	
																	H24	5,901,587		38,935	5,862,652	
																	H25	295,452		641,884	▲ 346,432	
																	H26	2,222,517		971,655	1,250,862	
																	H27	1,893,066		875,363	1,017,703	
																	H28	1,426,155		1,116,337	309,818	
																	H29	0	▲ 836,432	1,259,637	▲ 2,096,069	
																	H30	0		788,916	▲ 788,916	
																	H31			787,788	▲ 787,788	
																	H32			1,991,234	▲ 1,991,234	
																	累計	11,738,777	▲ 836,432	8,471,749	2,430,596	
69	D	-	1	-	10	町道新町末広町線整備事業	町方	町	町	直接	完了	122,139	24	~	31	H23				0	H24年8月契約済	
																H24	8,775		610	8,165		
																H25	87,037		1,010	86,027	H25年7月予備設計・測量及び地質調査契約	
																H26	28,998		456	28,542	H26年3月 UR都市機構契約	
																H27			0	0	H28.9より着工予定	
																H28			4,534	▲ 4,534		
																H29			56,254	▲ 56,254		
																H30			9,857	▲ 9,857		
																H31			21,222	▲ 21,222		
																H32		▲ 24,047		▲ 24,047		
																累計	124,810	▲ 24,047	93,943	6,820		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
70	D	-	4	-	9	町方地区災害 公営住宅整備 事業	町方	町	町	直接	完了	5,848,676	24	~	30	H23				0	H25年度実施予定
																H24	292,717			292,717	
																H25	1,017,343		579,842	437,501	H25.4月用地買収契約
																H26	3,378,929		237,344	3,141,585	H26.9月RC52戸をURと買取契約締結
																H27			1,782,994	▲ 1,782,994	H27.6月RC23戸及びH28.3月木造12戸をURと買取契約締結
																H28		117,999	226,083	▲ 108,084	H29.3月木造12戸をURと買取確定契約締結
																H29		635,375	940,419	▲ 305,044	RC造24戸、木造21戸完成
																H30		▲ 324,771	1,336,566	▲ 1,661,337	木造81戸完成
																H31				0	
																H32				0	
																累計	4,688,989	428,603	5,103,248	14,344	
																71	D	-	4	-	10
H24	50,689			50,689																	
H25	644,160		32,070	612,090	H25.4月用地買収契約																
H26	443,397		59,435	383,962	用地取得(精査)完了																
H27			57,056	▲ 57,056	H28.3月木造3戸を町内事業者と買取契約締結																
H28			2,762	▲ 2,762	基盤整備工事を実施																
H29		▲ 828,584	158,158	▲ 986,742	木造18戸完成																
H30			0	0																	
H31				0																	
H32				0																	
累計	1,138,246	▲ 828,584	309,481	181																	
72	D	-	23	-	7	町方地区防災 集団移転促進 事業計画案作 成事業	町方	町	町	直接	完了	201,684	24	~	32						
																H24	48,369		30,969	17,400	
																H25			0	0	
																H26				0	
																H27				0	
																H28				0	
																H29		▲ 11,497		▲ 11,497	
																H30		▲ 4,896		▲ 4,896	
																H31				0	
																H32		119,286	119,094	192	
																累計	48,369	102,893	150,063	1,199	
																73	D	-	23	-	7
H24	20,000		12,541	7,459																	
H25			461	▲ 461	H25.7月業務委託契約																
H26				0																	
H27				0																	
H28				0																	
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	20,000	0	13,002	6,998																	
74	D	-	23	-	8	町方地区防災 集団移転促進 事業	町方	町	町	直接	完了	14,731,901	24	~	32						
																H24	1,505,175		340,479	1,164,696	
																H25	8,410,885		3,792,193	4,618,692	H25.8月 用地測量及び建物調査契約
																H26	3,367,586		1,604,561	1,763,025	H26年4月UR都市機構 変更契約
																H27			1,388,335	▲ 1,388,335	
																H28			650,049	▲ 650,049	
																H29		▲ 201,894	505,041	▲ 706,935	
																H30			3,611,744	▲ 3,611,744	
																H31			926,224	▲ 926,224	
																H32		▲ 191,339	▲ 5,096,582	4,905,243	
																累計	13,283,646	▲ 393,233	7,722,044	5,168,369	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																				
75	D	-	23	-	9	小枕地区防災 集団移転促進 事業	小枕	町	町	直接	完了	1,973,586	24	~	32	H23				0	H24年10月一部契約済																			
																H24	121,975		60,721	61,254																				
																H25	586,687		255,372	331,315	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約																			
																H26	259,962		186,523	73,439																				
																H27	101,676	28,450	71,072	59,054																				
																H28	418,120		621,999	▲ 203,879																				
																H29	242,817	4,742	101,825	145,734																				
																H30			179,255	▲ 179,255																				
																H31			171,869	▲ 171,869																				
																H32		▲ 37,545	▲ 129,347	91,802																				
																累計	1,731,237	▲ 4,353	1,519,289	207,595																				
																76	D	-	23	-	10	安渡地区防災 集団移転促進 事業	安渡	町	町	直接	完了	6,332,841	24	~	32	H23				0	H24年10月契約済			
																																H24	630,000		157,631	472,369				
H25	2,416,050		1,039,047	1,377,003	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約																																			
H26	499,450		1,078,491	▲ 579,041																																				
H27	514,372	37,699	433,463	118,608																																				
H28	1,129,394		803,221	326,173																																				
H29	144,832	466,099	593,971	16,960																																				
H30			347,465	▲ 347,465																																				
H31		▲ 178,648	1,051,207	▲ 1,229,855																																				
H32		▲ 118,013	▲ 1,208,597	1,090,584																																				
累計	5,334,098	207,137	4,295,899	1,245,336																																				
77	D	-	23	-	11	吉里吉里地区 防災集団移転 促進事業	吉里吉里	町	町	直接	完了	5,408,814	24	~	32																	H23				0	H24年10月契約済			
																																H24	191,625		81,040	110,585				
																H25	1,204,612		934,010	270,602	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約																			
																H26	642,250		605,075	37,175																				
																H27	1,827,014	39,284	535,565	1,330,733																				
																H28	1,099,962		988,764	111,198																				
																H29		6,547	596,951	▲ 590,404																				
																H30			430,057	▲ 430,057																				
																H31		▲ 218,750	496,424	▲ 715,174																				
																H32		▲ 59,835	▲ 347,892	288,057																				
																累計	4,965,463	▲ 232,754	4,319,994	412,715																				
																78	D	-	23	-	12	浪板地区防災 集団移転促進 事業	浪板	町	町	直接	完了	904,337	24	~	32	H23				0	H24年10月契約済			
																																H24	107,450		44,803	62,647				
H25	394,800		153,445	241,355	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約																																			
H26			76,864	▲ 76,864																																				
H27	256,685	40,530	193,417	103,798																																				
H28	37,814		235,236	▲ 197,422																																				
H29		6,755	25,261	▲ 18,506																																				
H30			▲ 19,240	19,240																																				
H31			6,719	▲ 6,719																																				
H32		▲ 52,740	▲ 61,283	8,543																																				
累計	796,749	▲ 5,455	655,222	136,072																																				
80	◆	D	-	4	-	3	-	3	住宅再建相談 会	大槌町内	県	県	直接	完了	3,000																	24	~	27	H23				0	
																																			H24	1,200		247	953	
																H25	1,200		162	1,038	H25年度 3回開催																			
																H26	0		851	▲ 851	H26年度 12回開催																			
																H27	0		1,140	▲ 1,140	H27年度 12回開催																			
																H28				0																				
																H29				0																				
																H30				0																				
																H31				0																				
																H32				0																				
																累計	2,400	0	2,400	0																				

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
85	D	-	1	-	11	沢山地域道路 整備事業	沢山	町	町	直接	完了	882,589	24	~	29	H23				0	H25年度実施予定			
																H24	6,187			6,187				
																H25	215,581		548	215,033	H25.7月岩手県土地開発公社委託契約			
																H26	125,268		122,166	3,102				
																H27	322,250		152,086	170,164				
																H28	58,847		180,702	▲ 121,855				
																H29			198,522	▲ 198,522				
																H30				0				
																H31				0				
																H32				0				
																累計	728,133	0	654,024	74,109				
																86	D	-	4	-	11	赤浜地区災害 公営住宅整備 事業	赤浜	町
H24	40,197			40,197																				
H25	164,587		0	164,587	H26年度用地取得予定																			
H26	229,768		0	229,768	防集事業内、災害公営分の費用なし																			
H27			0	0	防集事業内、災害公営分の費用なし																			
H28			6,274	▲ 6,274	基盤整備工事を実施																			
H29		453,509	332,913	120,596	木造29戸完成																			
H30		79,241	439,108	▲ 359,867	造成工事費アロケを実施																			
H31			▲ 19,446	19,446																				
H32				0																				
累計	434,552	532,750	758,849	208,453																				
87	D	-	4	-	12	浪板地区災害 公営住宅整備 事業	浪板	町	町	直接	完了	352,295	24	~	31									
																H24	19,628			19,628				
																H25	98,437		1,045	97,392	H25.10月用地測量契約			
																H26	165,637		4,328	161,309	基盤整備にかかる業務委託を実施し、工事を発注			
																H27			16,573	▲ 16,573	H28.3月木造3戸を町内事業者と買取契約締結			
																H28		24,555	110,531	▲ 85,976	H28.6月木造3戸が完成(町内事業者)			
																H29			141,128	▲ 141,128	木造11戸完成、造成工事費アロケを実施			
																H30			11,010	▲ 11,010	造成工事費アロケを実施			
																H31			7,305	▲ 7,305				
																H32				0				
																累計	283,702	24,555	291,920	16,337				
																88	◆	D	-	4	-	9	-	1
H24	7,200			7,200																				
H25	36,000		0	36,000	H26年度実施予定																			
H26			3,559	▲ 3,559	町方地区災害公営住宅整備事業基本計画検討																			
H27			0	0	町方地区災害公営住宅整備事業(工事)に併せ実施予定																			
H28			0	0	H29.12月完成予定(町方地区RC23戸)																			
H29			11,355	▲ 11,355	RC造(御社地)店舗スペース完成																			
H30				0																				
H31				0																				
H32				0																				
累計	43,200	0	14,914	28,286																				
89	D	-	13	-	1	がけ地近接等 危険住宅移転 事業	大槌町	町	町	直接	完了	642,903	25	~	32									
																H24	413,829			413,829				
																H25	827,658		16,679	810,979	H25年実績 6件			
																H26			69,002	▲ 69,002	H26年実績 21件			
																H27			68,067	▲ 68,067	H27年実績 27件			
																H28			42,395	▲ 42,395	H28年実績 14件			
																H29		▲ 759,308	38,449	▲ 797,757	H29年実績 11件			
																H30			27,652	▲ 27,652	H30年実績 8件			
																H31			219,935	▲ 219,935				
																H32			▲ 208,738	208,738				
																累計	1,241,487	▲ 759,308	273,441	208,738				

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
90	D	-	17	-	6	町方地区震災復興土地区画整理事業(緊急防災空地整備事業)	町方	町	町	直接	完了	169,201	24	~	24	H23			0	用地買収(27件)	
																H24	246,975		126,901		120,074
																H25					0
																H26		▲ 120,074			▲ 120,074
																H27					0
																H28					0
																H29					0
																H30					0
																H31					0
																H32					0
																累計	246,975	▲ 120,074	126,901		0
91	D	-	17	-	7	町方地区震災復興土地区画整理事業(都市再生区画整理事業)	町方	町	町	直接	完了	15,020,806	24	~	30	H23			0	H24年6月一部契約済 H25年7月 用地取得等支援業務委託契約 H25年3月 UR都市機構 契約	
																H24	525		195,929		▲ 195,404
																H25	2,025,000		1,274,203		750,797
																H26	2,250,000	125,625	2,125,234		250,391
																H27	2,513,850		2,623,091		▲ 109,241
																H28	2,617,500	306,479	1,983,507		940,472
																H29	1,564,770		3,062,056		▲ 1,497,286
																H30			109,906		▲ 109,906
																H31			▲ 27,960		27,960
																H32		▲ 138,145	▲ 167,969		29,824
																累計	10,971,645	293,959	11,177,997		87,607
92	D	-	17	-	8	安渡地区震災復興土地区画整理事業(緊急防災空地整備事業)	安渡	町	町	直接	完了	3,083	24	~	24	H23			0		
																H24	130,500		2,312		128,188
																H25			0		0
																H26					0
																H27		▲ 128,187			▲ 128,187
																H28					0
																H29					0
																H30					0
																H31					0
																H32					0
																累計	130,500	▲ 128,187	2,312		1
93	D	-	17	-	9	安渡地区震災復興土地区画整理事業(都市再生区画整理事業)	安渡	町	町	直接	完了	4,223,426	24	~	31	H23			0	H24年6月一部契約済 H25.7月用地取得等支援業務委託契約、H25年9月設計施工契約	
																H24	19,500		82,159		▲ 62,659
																H25	187,500		142,504		44,996
																H26	186,000		83,935		102,065
																H27	1,366,609	192,695	111,572		1,447,732
																H28	344,172		780,852		▲ 436,680
																H29	520,371		855,154		▲ 334,783
																H30	387,804		928,048		▲ 540,244
																H31			219,702		▲ 219,702
																H32		▲ 37,084	▲ 37,078		▲ 6
																累計	3,011,956	155,611	3,166,848		719
94	D	-	17	-	10	赤浜地区震災復興土地区画整理事業(緊急防災空地整備事業)	赤浜	町	町	直接	完了	22,646	24	~	24	H23			0	用地買収(3件)	
																H24	41,025		16,983		24,042
																H25					0
																H26					0
																H27		▲ 24,040			▲ 24,040
																H28					0
																H29					0
																H30					0
																H31					0
																H32					0
																累計	41,025	▲ 24,040	16,983		2

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
95	D	-	17	-	11	赤浜地区震災復興土地区画整理事業 (都市再生区画整理事業)	赤浜	町	町	直接	完了	7,129,743	24	~	31	H23				0	H24年6月一部契約済
																H24	56,475		80,087	▲ 23,612	
																H25	375,000		102,420	272,580	H25.7月用地取得等支援業務委託契約、H25年9月設計施工契約
																H26	450,000		438,973	11,027	
																H27	1,799,305	76,828	423,950	1,452,183	
																H28	1,019,911		1,307,066	▲ 287,155	
																H29	1,337,510	147,489	1,439,259	45,740	
																H30	119,388		1,110,890	▲ 991,502	
																H31			476,185	▲ 476,185	
																H32		▲ 34,601	▲ 34,601	0	
																累計	5,157,589	189,716	5,344,229	3,076	
																96	D	-	17	-	12
H24	265,500			265,500																	
H25				0																	
H26				0																	
H27		▲ 265,500		▲ 265,500																	
H28				0																	
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	265,500	▲ 265,500	0	0																	
97	D	-	17	-	13	吉里吉里地区震災復興土地区画整理事業 (都市再生区画整理事業)	吉里吉里	町	町	直接	完了	3,363,149	24	~	31						
																H24	13,500		93,274	▲ 79,774	
																H25	375,000		308,304	66,696	H25.7月用地取得等支援業務委託契約、H25年9月設計施工契約
																H26	450,000		233,762	216,238	
																H27	738,330	360,130	215,682	882,778	
																H28	120,846		605,501	▲ 484,655	
																H29	576,563		324,743	251,820	
																H30		▲ 39,252	847,739	▲ 886,991	
																H31			▲ 36,961	36,961	
																H32		▲ 72,756	▲ 72,756	0	
																累計	2,274,239	248,122	2,519,288	3,073	
																98	D	-	21	-	6
H24	10,500			10,500																	
H25	39,000			39,000	H25.12月設計契約																
H26			7,168	▲ 7,168																	
H27			41,318	▲ 41,318																	
H28			0	0																	
H29			0	0																	
H30			0	0																	
H31				0																	
H32				0																	
累計	49,500	0	48,486	1,014																	
99	D	-	21	-	7	町方地区下水道事業(施設増設)	町方・花輪田	町	町	直接	完了	488,100	24	~	27						
																H24	7,750			7,750	
																H25	77,500		0	77,500	H26年度実施予定
																H26			8,912	▲ 8,912	
																H27	325,500		368,115	▲ 42,615	H28.3事業完了
																H28				0	
																H29		▲ 33,723		▲ 33,723	
																H30				0	
																H31				0	
																H32				0	
																累計	410,750	▲ 33,723	377,027	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
102	D	-	4	-	13		寺野地区災害 公営住宅整備 事業	寺野	町	町	直接	完了	1,061,767	25	~	30	H23			0		
																	H24			0		
																	H25	27,562		0	27,562	H26年4月UR都市再生機構行委託契約予定
																	H26	505,732		365,728	140,004	H26.12月16戸分についてURと買取契約を締結
																	H27			246,812	▲ 246,812	H27.6月木造11戸についてURと買取契約締結
																	H28	325,143		▲ 16,791	341,934	H28.4月木造11戸についてURと買取確定契約締結
																	H29		201,894	106,019	95,875	擁壁設置工事、造成工事費アロケを実施
																	H30		▲ 203,339	155,222	▲ 358,561	木造11戸完成、造成工事費アロケを実施
																	H31				0	
																	H32		72,053	72,053	0	
																	累計	858,437	70,608	929,043	2	
																	103	D	-	4	-	14
H24			0																			
H25	8,225		113,328	▲ 105,103	H25.4月用地取得契約																	
H26	335,082		77,833	257,249	用地取得完了																	
H27			2,251	▲ 2,251																		
H28		389,774	5,274	384,500	H30.3月木造8戸(町内事業者)が完成予定																	
H29		14,651	472,381	▲ 457,730	木造33戸完成																	
H30			▲ 34,223	34,223	公共施設(道路)の効果促進への切出し等を実施																	
H31		▲ 22,241	34,995	▲ 57,236																		
H32				0																		
累計	343,307	382,184	671,839	53,652																		
104	◆	D	-	4	-	1	公営住宅長寿 命化計画策定 事業	大槌町	町	町	直接	完了	9,925	25	~	25						
																	H24			0		
																	H25	7,940		4,956	2,984	H25.7月業務委託契約
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	7,940	0	4,956	2,984	
																	105	◆	D	-	4	-
H24			0																			
H25	3,584		3,239	345	H25.7月買取契約																	
H26				0																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	3,584	0	3,239	345																		
106	◆	D	-	4	-	2	災害公営住宅 駐車場整備事 業(屋敷前地 区)	屋敷前	町	町	直接	完了	1,344	25	~	25						
																	H24			0		
																	H25	1,075		911	164	H25.10月買取契約
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	1,075	0	911	164	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																							
	1	2	3	4	5	6							7	8																													
107	◆	D	-	4	-	6	-	1	災害公営住宅 駐車場整備事 業(大ケ口二 丁目地区)	沢山・大 ケ口	町	町	直接	廃止	3,200	25	~	25	H23			0	H26年度実施予定 事業が不要となった。																				
																			H24			0																					
																			H25	2,560		0		2,560																			
																			H26			0		0																			
																			H27					0																			
																			H28					0																			
																			H29					0																			
																			H30					0																			
																			H31					0																			
																			H32					0																			
																			累計	2,560	0	0		2,560																			
																			108	◆	D	-		4	-	7	-	1	災害公営住宅 駐車場整備事 業(柁内地区)	柁内	町	町	直接	廃止	832	25	~	25	H23			0	H26年度実施予定 事業が不要となった。
																																							H24			0	
H25	665		0	665																																							
H26			0	0																																							
H27				0																																							
H28				0																																							
H29				0																																							
H30				0																																							
H31				0																																							
H32				0																																							
累計	665	0	0	665																																							
109	◆	D	-	4	-	8	-	1	災害公営住宅 駐車場整備事 業(三枚堂地 区)	三枚堂	町	町	直接	廃止	1,728	25	~	28					H23																		0	H26年度用地取得予定	
																							H24																		0		
																			H25	1,382		0	1,382																				
																			H26			0	0																				
																			H27			0	0																				
																			H28			0	0																				
																			H29				0																				
																			H30				0																				
																			H31				0																				
																			H32				0																				
																			累計	1,382	0	0	1,382																				
																			110	◆	D	-	4	-	9	-	2	災害公営住宅 駐車場整備事 業(町方地区)	町方	町	町	直接	完了	6,800	25	~	30	H23			0		H26年度用地取得予定
																																						H24			0		
H25	2,560		0	2,560																																							
H26			0	0																																							
H27	1,920		0	1,920																																							
H28	960		0	960																																							
H29			5,440	▲ 5,440																																							
H30			0	0																																							
H31				0																																							
H32				0																																							
累計	5,440	0	5,440	0																																							
111	◆	D	-	4	-	10	-	1	災害公営住宅 駐車場整備事 業(吉里吉里 地区)	吉里吉里	町	町	直接	廃止	1,664	25	~	30																				H23			0	H26年度用地取得予定	
																																						H24			0		
																			H25	1,331		0	1,331																				
																			H26			0	0																				
																			H27			0	0																				
																			H28			0	0																				
																			H29			0	0																				
																			H30			0	0																				
																			H31				0																				
																			H32				0																				
																			累計	1,331	0	0	1,331																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
112	◆	D	-	4	-	11	-	1	災害公営住宅 駐車場整備事 業(赤浜地区)	赤浜	町	町	直接	廃止	704	25	~	30	H23			0	H26年度用地取得予定	
																			H24			0		
																			H25	563		0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	563	0	0		563
113	◆	D	-	4	-	12	-	1	災害公営住宅 駐車場整備事 業(浪板地区)	浪板	町	町	直接	廃止	448	25	~	29	H23			0	H26年度用地取得予定	
																			H24			0		
																			H25	358		0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	358	0	0		358
114		D	-	15	-	2			安渡地区津波 復興拠点整備 事業	安渡	町	町	直接	完了	4,957,460	25	~	32	H23			0	H25.12~H26.3月用地買収契約、H26年2月設計施工契約	
																			H24			0		
																			H25	661,170		98,263		562,907
																			H26	785,172		294,678		490,494
																			H27	382,038		306,135		75,903
																			H28		37,875	841,054		▲ 803,179
																			H29	698,671		717,746		▲ 19,075
																			H30	782,858	370,307	745,576		407,589
																			H31			301,239		▲ 301,239
																			H32			202,688		▲ 202,688
																			累計	3,309,909	408,182	3,507,379		210,712
116	★	F	-	4	-	1	-	1	市街地復興効 果促進事業 (県分)	大槌町	県	県	直接	完了	150,659	25	~	32	H23			0		
																			H24			0		
																			H25	601,157		460		600,697
																			H26			20,717		▲ 20,717
																			H27			6,401		▲ 6,401
																			H28		▲ 171,122	6,315		▲ 177,437
																			H29		▲ 207,000	41,596		▲ 248,596
																			H30		▲ 45,265	24,314		▲ 69,579
																			H31					0
																			H32		▲ 57,241			▲ 57,241
																			累計	601,157	▲ 480,628	99,803		20,726
117		D	-	15	-	3			町方地区津波 復興拠点整備 事業	町方	町	町	直接	完了	1,429,401	25	~	31	H23			0	H25.8月 UR都市機構業務委託契約	
																			H24			0		
																			H25	89,250		41,819		47,431
																			H26	213,150		130,547		82,603
																			H27	148,240		178,733		▲ 30,493
																			H28	296,770		236,281		60,489
																			H29	276,864		429,197		▲ 152,333
																			H30		47,775	22,481		25,294
																			H31			30,546		▲ 30,546
																			H32					0
																			累計	1,024,274	47,775	1,069,604		2,445

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	事業 種別	事業 種別	事業 種別	事業 種別	事業 種別	事業 種別							事業 種別	事業 種別								
118	◆	D	-	21	-	2	-	1			直接	完了	153,135	25	~	29	H23			0	H26.9月 設計施工契約予定	
																	H24			0		
																	H25	96,140		0		96,140
																	H26	26,368		0		26,368
																	H27			4,906		▲ 4,906
																	H28			4,406		▲ 4,406
																	H29			96,895		▲ 96,895
																	H30					0
																	H31					0
																	H32					0
																	累計	122,508	0	106,207		16,301
																	119	◆	D	-		4
H24			0																			
H25	2,800		2,795	5																		
H26			▲ 5	5																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	2,800	0	2,790	10																		
121		D	-	1	-	12				直接	完了	292,479	25	~	31	H23						
																H24			0			
																H25			0	0		
																H26	2,219		0	2,219		
																H27	152,301		7,640	144,661		
																H28	121,765		40,721	81,044		
																H29	56,274	56,859	52,012	61,121		
																H30		▲ 128,582	40,960	▲ 169,542		
																H31			10,403	▲ 10,403		
																H32		▲ 19,541		▲ 19,541		
																累計	332,559	▲ 91,264	151,736	89,559		
																122	◆	D	-	4	-	1
H24			0																			
H25			0	0																		
H26	11,440		11,172	268																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	11,440	0	11,172	268																		
123	◆	D	-	23	-	8	-	1			直接	完了	8,400	26	~							
																H24			0			
																H25			0	0		
																H26	6,720		6,713	7		
																H27				0		
																H28				0		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	6,720	0	6,713	7		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
124	◆	D	-	15	-	3	-	1	大槌町震災遺構保存調査事業	大槌町	町	町	直接	完了	9,000	26	~	27	H23			0	検討の遅れから、27年度に結論が出る予定。 平成28年3月31日事業完了	
																			H24			0		
																			H25			0		
																			H26	7,200		7,197		3
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	7,200	0	7,197		3
126		D	-	20	-	3		赤浜地区復興まちづくり支援施設整備事業	赤浜	町	町	直接	完了	660,509	26	~	31	H23			0	用地の確保・入札の遅れから、H27年度内の完成は困難な状況。 用地の確保・入札の遅れから、H28年度以降の発注予定。		
																		H24			0			
																		H25			0			
																		H26	88,068				88,068	
																		H27	352,271		5,363		346,908	
																		H28			2,364		▲ 2,364	
																		H29					0	
																		H30			119,425		▲ 119,425	
																		H31			300,494		▲ 300,494	
																		H32					0	
																		累計	440,339	0	427,646		12,693	
128	◆	D	-	15	-	3	-	2	町方地区津波復興拠点支援施設多目的空間整備事業	町方	町	町	直接	完了	139,067	28	~	29	H23			0		
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28	55,626		55,626		0
																			H29	55,627		54,484		1,143
																			H30					0
																			H31					0
																			H32					0
																			累計	111,253	0	110,110		1,143
129		D	-	5	-	3		大槌町災害公営住宅家賃低廉化事業	大槌町	町	町	直接	完了	320,996	30	~	32	H23			0			
																		H24			0			
																		H25			0			
																		H26			0			
																		H27			0			
																		H28			0			
																		H29			0			
																		H30	142,250		43,596		98,654	
																		H31		125,246	93,520		31,726	
																		H32			119,737		▲ 119,737	
																		累計	142,250	125,246	256,853		10,643	
130	◆	D	-	23	-	12	-	1	浪板海岸砂浜再生事業	浪板	県	県	直接	継続	1,116,592	31	~	33	H23			0	R1年7月 工事発注 R3年度に繰越 (R3年3月時点の契約済事業費1,068,680千円)	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31	446,025		446,025		0
																			H32	447,248		408,920		38,328
																			累計	893,273	0	854,945		38,328

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																
												32	～	32																						
131	D	-	5	-	4	災害公営住宅 家賃低廉化事 業【補助率変 更分】	町内4か 所	県	県	直接	完了	49,184	32	～	32	H23				0																
																H24				0																
																H25				0																
																H26				0																
																H27				0																
																H28				0																
																H29				0																
																H30				0																
																H31				0																
																H32	40,986		38,813	2,173																
																累計	40,986	0	38,813	2,173																
																												市町村 交付分	各年度 別合計	H23	173,655	0	0	173,655		
																														H24	14,171,062	0	2,088,074	12,082,988		
														H25	26,161,041	0	13,181,589	12,979,452																		
														H26	18,675,041	0	9,698,151	8,976,890																		
														H27	14,843,300	0	12,373,345	2,469,955																		
														H28	12,979,637	0	13,840,879	▲ 861,242																		
														H29	9,032,569	▲ 150,770	17,729,379	▲ 8,847,580																		
														H30	1,708,889	▲ 120,069	13,865,688	▲ 12,276,868																		
														H31	0	270,839	6,789,938	▲ 6,519,099																		
														H32	0	0	▲ 4,011,737	4,011,737																		
												120,606,626	市町村交付分 計	97,745,194	0	85,555,306	12,189,888																			
														都道県 交付分	各年度 別合計	H23	249,375	0	52,695	196,680																
														H24	3,438,205	0	326,572	3,111,633																		
														H25	4,507,273	0	544,800	3,962,473																		
														H26	3,705,875	0	1,393,942	2,311,933																		
														H27	0	0	2,590,661	▲ 2,590,661																		
														H28	12,629	▲ 171,122	220,064	▲ 378,557																		
														H29	0	▲ 287,388	2,913,624	▲ 3,201,012																		
														H30	0	▲ 1,148,925	1,962,885	▲ 3,111,810																		
														H31	609,700	▲ 166,100	647,159	▲ 203,559																		
														H32	578,908	▲ 57,241	504,346	17,321																		
												13,023,321	都道県交付分 計	13,101,965	▲ 1,830,776	11,156,748	114,441																			
														市町村 都道県 計	各年度 別合計	H23	423,030	0	52,695	370,335																
														H24	17,609,267	0	2,414,646	15,194,621																		
														H25	30,668,314	0	13,726,389	16,941,925																		
														H26	22,380,916	0	11,092,093	11,288,823																		
														H27	14,843,300	0	14,964,006	▲ 120,706																		
														H28	12,992,266	▲ 171,122	14,060,943	▲ 1,239,799																		
														H29	9,032,569	▲ 438,158	20,643,003	▲ 12,048,592																		
														H30	1,708,889	▲ 1,268,994	15,828,573	▲ 15,388,678																		
														H31	609,700	104,739	7,437,097	▲ 6,722,658																		
														H32	578,908	▲ 57,241	▲ 3,507,391	4,029,058																		
												133,629,947	合計	110,847,159	▲ 1,830,776	96,712,054	12,304,329																			

(様式2E)

大槌町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況											
37	E-1-1	低炭素社会 対応浄化槽導入 事業	大槌町	町	町	直接	完了	100,765	24 ~ 30	H23				0												
										H24	24,806		5,547	19,259												
										H25	24,806		15,138	9,668	H25年度49件実施											
										H26			11,994	▲ 11,994	H26年度38件実施											
										H27	4,536		9,570	▲ 5,034	H27年度33件実施											
										H28	21,425		8,712	12,713	H28年度40件実施											
										H29			3,984	▲ 3,984	H29年度13件実施											
										H30			1,320	▲ 1,320	H30年度5件実施											
										H31				0												
										H32				0												
										累計	75,573	0	56,265	19,308												
										市町村 交付分										各年度 別合計	H23	0	0	0	0	
										市町村 交付分										各年度 別合計	H24	24,806	0	5,547	19,259	
										市町村 交付分										各年度 別合計	H25	24,806	0	15,138	9,668	
市町村 交付分										各年度 別合計	H26	0	0	11,994	▲ 11,994											
市町村 交付分										各年度 別合計	H27	4,536	0	9,570	▲ 5,034											
市町村 交付分										各年度 別合計	H28	21,425	0	8,712	12,713											
市町村 交付分										各年度 別合計	H29	0	0	3,984	▲ 3,984											
市町村 交付分										各年度 別合計	H30	0	0	1,320	▲ 1,320											
市町村 交付分										各年度 別合計	H31	0	0	0	0											
市町村 交付分										各年度 別合計	H32	0	0	0	0											
100,765										市町村交付分 計	75,573	0	56,265	19,308												
都道県 交付分										各年度 別合計	H23	0	0	0	0											
都道県 交付分										各年度 別合計	H24	0	0	0	0											
都道県 交付分										各年度 別合計	H25	0	0	0	0											
都道県 交付分										各年度 別合計	H26	0	0	0	0											
都道県 交付分										各年度 別合計	H27	0	0	0	0											
都道県 交付分										各年度 別合計	H28	0	0	0	0											
都道県 交付分										各年度 別合計	H29	0	0	0	0											
都道県 交付分										各年度 別合計	H30	0	0	0	0											
都道県 交付分										各年度 別合計	H31	0	0	0	0											
都道県 交付分										各年度 別合計	H32	0	0	0	0											
0										都道県交付分 計	0	0	0	0												
市町村 都道県 計										各年度 別合計	H23	0	0	0	0											
市町村 都道県 計										各年度 別合計	H24	24,806	0	5,547	19,259											
市町村 都道県 計										各年度 別合計	H25	24,806	0	15,138	9,668											
市町村 都道県 計										各年度 別合計	H26	0	0	11,994	▲ 11,994											
市町村 都道県 計										各年度 別合計	H27	4,536	0	9,570	▲ 5,034											
市町村 都道県 計										各年度 別合計	H28	21,425	0	8,712	12,713											
市町村 都道県 計										各年度 別合計	H29	0	0	3,984	▲ 3,984											
市町村 都道県 計										各年度 別合計	H30	0	0	1,320	▲ 1,320											
市町村 都道県 計										各年度 別合計	H31	0	0	0	0											
市町村 都道県 計										各年度 別合計	H32	0	0	0	0											
100,765										合計	75,573	0	56,265	19,308												

(様式2A)

大槌町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
1	A	-	2	-	1	吉里吉里小学校防災施設整備事業	吉里吉里	町	町	直接	完了	45,040	24	~	25	H23			0	H25年1月設計業務委託契約																		
																H24	26,268		1,151	25,117																		
																H25	3,758			3,758	H25.11月施工契約																	
																H26			19,222	▲ 19,222	H26.8月完成																	
																H27				0																		
																H28				0																		
																H29				0																		
																H30				0																		
																H31				0																		
																H32				0																		
																累計	30,026	0	20,373	9,653																		
																2	A	-	2	-	2	吉里吉里中学校防災施設整備事業	吉里吉里	町	町	直接	完了	45,040	24	~	25	H23			0	H25年1月設計業務委託契約		
																																H24	26,268		1,298	24,970		
H25	3,758			3,758	H25.11月施工契約																																	
H26			24,772	▲ 24,772	H26.9月完成																																	
H27				0																																		
H28				0																																		
H29				0																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	30,026	0	26,070	3,956																																		
3	◆	A	-	2	-	1	スクールバス運行環境整備事業	大槌	町	町	直接	完了	15,900	24	~																	26	H23			0	H25年度実施予定	
																																	H24	12,720			12,720	
																H25				0	H26.2月購入契約																	
																H26			12,038	▲ 12,038	H26.9月納車																	
																H27				0																		
																H28				0																		
																H29				0																		
																H30				0																		
																H31				0																		
																H32				0																		
																累計	12,720	0	12,038	682																		
																4	◆	A	-	2	-	2	被災地児童生徒大会等参加支援事業	町内	町	町	直接	廃止	1,890	24	~		24	H23			0	事業廃止
																																		H24	1,512			1,512
H25			0	0																																		
H26				0																																		
H27				0																																		
H28				0																																		
H29				0																																		
H30				0																																		
H31				0																																		
H32				0																																		
累計	1,512	0	0	1,512																																		
5	A	-	4	-	1	埋蔵文化財発掘調査事業	沢山 他	町	町	直接	完了	87,349	24	~	32																	H23				0	H24年度5件委託	
																																H24		22,500		0	22,500	
																H25	22,500		2,465	20,035	H26年度4件委託																	
																H26			4,058	▲ 4,058	試掘件数10件(個人8件、区画整理1件、復興道路1件)																	
																H27			12,911	▲ 12,911	試掘件数1件、確認調査3件																	
																H28		20,511	11,403	9,108	試掘件数2件																	
																H29			12,739	▲ 12,739	整理作業																	
																H30			2,170	▲ 2,170	整理作業																	
																H31			4,681	▲ 4,681																		
																H32			455	▲ 455																		
																累計	45,000	20,511	50,882	14,629																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
43	A	-	4	-	2	遺跡調査事業 (震災復興支援)	大槌町	県	県	直接	完了	32,226	24	~	29	H23				0	平成24年5月から25年1月 試掘等調査																		
																H24	6,773		3,781	2,992																			
																H25	17,395		1,222	16,173	平成25年5月 試掘等調査																		
																H26			7,869	▲ 7,869	平成26年4月、27年2月から3月 試掘等調査																		
																H27			9,881	▲ 9,881	平成27年4~2月 試掘等																		
																H28			570	▲ 570	平成28年6月 現地協議 平成29年2月 現地確認																		
																H29			146	▲ 146	平成29年4月~平成30年3月 報告書作成																		
																H30				0																			
																H31				0																			
																H32				0																			
																累計	24,168	0	23,469	699																			
																64	A	-	1	-	1	小中一貫教育 校(小学校)整備 事業	沢山	町	町	直接	廃止	105,403	24	~	26	H23				0	H25年度実施予定		
																																H24	49,782			49,782			
H25	49,782		0	49,782	災害復旧で利用見込みの為、廃止																																		
H26				0																																			
H27				0																																			
H28		▲ 20,511		▲ 20,511																																			
H29				0																																			
H30				0																																			
H31				0																																			
H32				0																																			
累計	99,564	▲ 20,511	0	79,053																																			
65	◆	A	-	-	1	小中一貫教育 校(小学校)整備 事業(用地 取得事業)	沢山	町	町	直接	完了	150,679	24	~	26																	H23				0	H25年度実施予定		
																																H24	27,255			27,255			
																H25	93,288		44,988	48,300	H25年8月設計・業務委託契約																		
																H26			35,702	▲ 35,702	H26.4月完成																		
																H27				0																			
																H28				0																			
																H29				0																			
																H30				0																			
																H31				0																			
																H32				0																			
																累計	120,543	0	80,690	39,853																			
																66	◆	A	-	2	-	2	吉里吉里中 学校仮設運動場 整備事業	吉里吉里	町	町	直接	完了	16,392	24	~	24	H23				0	H25.3月完成	
																																	H24	13,113		12,889	224		
H25				0																																			
H26				0																																			
H27				0																																			
H28				0																																			
H29				0																																			
H30				0																																			
H31				0																																			
H32				0																																			
累計	13,113	0	12,889	224																																			
79	◆	A	-	4	-	2	埋蔵文化財発 掘調査迅速化 事業	(大槌町)	県	県	直接	完了	156	24	~																		24	H23				0	平成24年11月 測量機器操作説明会
																																		H24	124		8	116	
																H25				0																			
																H26				0																			
																H27				0																			
																H28				0																			
																H29				0																			
																H30				0																			
																H31				0																			
																H32				0																			
																累計	124	0	8	116																			

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	179,418	0	15,338	164,080	
										H25	173,086	0	47,453	125,633	
										H26	0	0	95,792	▲ 95,792	
										H27	0	0	12,911	▲ 12,911	
										H28	0	0	11,403	▲ 11,403	
										H29	0	0	12,739	▲ 12,739	
										H30	0	0	2,170	▲ 2,170	
										H31	0	0	4,681	▲ 4,681	
										H32	0	0	455	▲ 455	
								467,693	市町村交付分 計		352,504	0	202,942	149,562	
										H23	0	0	0	0	
										H24	6,897	0	3,789	3,108	
										H25	17,395	0	1,222	16,173	
										H26	0	0	7,869	▲ 7,869	
										H27	0	0	9,881	▲ 9,881	
										H28	0	0	570	▲ 570	
										H29	0	0	146	▲ 146	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								32,382	都道府県交付分 計		24,292	0	23,477	815	
										H23	0	0	0	0	
										H24	186,315	0	19,127	167,188	
										H25	190,481	0	48,675	141,806	
										H26	0	0	103,661	▲ 103,661	
										H27	0	0	22,792	▲ 22,792	
										H28	0	0	11,973	▲ 11,973	
										H29	0	0	12,885	▲ 12,885	
										H30	0	0	2,170	▲ 2,170	
										H31	0	0	4,681	▲ 4,681	
										H32	0	0	455	▲ 455	
								500,075	合計		376,796	0	226,419	150,377	

(様式2C)

大槌町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																				
6	C	-	2	-	1	(仮称)沿岸営 農拠点セン ター建設事業	沢山	町	町	直接	完了	283,104	24	~	27	H23			0	H25年度実施予定																			
																H24	225,000		225,000																				
																H25		14,403	▲ 14,403		H26.1月開発行為申請																		
																H26		210,399	▲ 210,399		H27.1月工事契約締結、H27年度中に施設完成予定																		
																H27		▲ 12,474	12,474		H27.10施設完成。JAとの費用負担額確定のため。単独責任 負担額の整理のため。																		
																H28			0																				
																H29		▲ 12,672	▲ 12,672																				
																H30			0																				
																H31			0																				
																H32			0																				
																累計	225,000	▲ 12,672	212,328		0																		
																38	C	-	4		-	1	被災農家農業 用機械等リ ース事業	町方	県	町	間接	完了	20,000	24	~	25	H23			0	平成24年10月 契約 平成25年3月 農業機械導入		
																																	H24	7,500		4,605		2,895	
H25	7,500		6,673	827	農業用機械H25.9発注 H26.3納入																																		
H26			3,595	▲ 3,595	農業用機械H26.12発注 H27.2納入																																		
H27			0	0																																			
H28			0	0																																			
H29			0	0																																			
H30			0	0																																			
H31			0	0																																			
H32			0	0																																			
累計	15,000	0	14,873	127																																			
39	◆	C	-	4	-	1	元村地区農産 物加工集会施 設改修事業	元村	県	町	間接	完了	3,750	24	~					24													H23			0		事業着手 平成24年10月 事業完了 平成25年3月 施設改修事業完了	
																																	H24	2,400	600	2,774			226
																H25			0		0																		
																H26			0		0																		
																H27			0		0																		
																H28			0		0																		
																H29			0		0																		
																H30			0		0																		
																H31			0		0																		
																H32			0		0																		
																累計	2,400	600	2,774		226																		
																40	◆	C	-		4	-	1	元村地区農産 物加工集会施 設改修事業に 伴う調理資機 材購入事業	元村	県	町	間接	完了	250	24	~	24	H23			0		事業着手 平成24年10月 事業完了 平成25年3月 調理資機材導入
																																		H24	800	▲ 600	86		
H25			0	0																																			
H26			0	0																																			
H27			0	0																																			
H28			0	0																																			
H29			0	0																																			
H30			0	0																																			
H31			0	0																																			
H32			0	0																																			
累計	800	▲ 600	86	114																																			
41	C	-	5	-	1	吉里吉里地区 漁業集落排水 事業	吉里吉里	県	町	間接	廃止	10,000	23	~	23					H23														7,500		7,500			
																				H24																0		0	
																H25			0	0																			
																H26			0	0																			
																H27			0	0																			
																H28			0	0																			
																H29			0	0																			
																H30			0	0																			
																H31			0	0																			
																H32			0	0																			
																累計	7,500	0	0	7,500																			

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
42	C	-	5	-	2	浪板地区漁業 集落排水事業	浪板	県	町	間接	廃止	1,000	23	~	23	H23	750		750				
																H24			0				
																H25			0				
																H26			0				
																H27			0				
																H28			0				
																H29			0				
																H30			0				
																H31			0				
																H32			0				
																累計	750	0	750				
																62	☆	F	-	1	-	1	-
H24	23,206		0	23,206																			
H25	173,778		2,486	171,292																			
H26	28,891		24,811	4,080																			
H27	251,019		30,784	220,235																			
H28	185,268		5,900	179,368																			
H29		▲ 591,425	2,119	▲ 593,544																			
H30			0	0																			
H31			0	0																			
H32			0	0																			
累計	662,162	▲ 591,425	66,100	4,637																			
67	C	-	7	-	1	水産業共同利 用施設復興整 備事業(市町 村設置タイプ)	源水	町	町	直接	完了	850,502	24	~	27								
																H24	32,250		6,693	25,557			
																H25	496,125		224,174	271,951			
																H26	130,012		401,480	▲ 271,468			
																H27			0	0			
																H28			0	0			
																H29		▲ 20,511	416	▲ 20,927			
																H30			0	0			
																H31			0	0			
																H32			0	0			
																累計	658,387	▲ 20,511	632,763	5,113			
																68	C	-	7	-	2	水産業共同利 用施設復興整 備事業(公募 タイプ)	小枕・安 渡
H24	3,052,500		100,823	2,951,677																			
H25	2,157,708		1,216,157	941,551																			
H26			30,889	▲ 30,889																			
H27			1,851,669	▲ 1,851,669																			
H28			1,782,447	▲ 1,782,447																			
H29			0	0																			
H30			101,763	▲ 101,763																			
H31			0	0																			
H32			0	0																			
累計	5,210,208	0	5,083,748	126,460																			
81	C	-	5	-	3	安渡地区漁業 集落防災機能 強化事業(直 接補助分)	安渡	町	町	直接	継続	1,754,759	24	~	33								
																H24	20,325		5,609	14,716			
																H25	149,538		24,307	125,231			
																H26	350,283		30,296	319,987			
																H27			8,715	▲ 8,715			
																H28			140,830	▲ 140,830			
																H29	63,438	457,944	202,204	319,178			
																H30	274,539		498,627	▲ 224,088			
																H31			153,960	▲ 153,960			
																H32			109,961	▲ 109,961			
																累計	858,123	457,944	1,174,509	141,558			

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
82	C	-	5	-	4	赤浜地区漁業 集落防災機能 強化事業(直 接補助分)	赤浜	町	町	直接	完了	561,413	24	~	32	H23			0	H24年8月契約済	
																H24	18,705		1,720	16,985	
																H25	37,800		6,574	31,226	H25.7月設計契約
																H26	157,261		1,182	156,079	
																H27			37,356	▲ 37,356	
																H28	148,966		49,769	99,197	
																H29	14,297	44,029	173,675	▲ 115,349	
																H30			38,941	▲ 38,941	
																H31			58,508	▲ 58,508	
																H32			46,640	▲ 46,640	
																累計	377,029	44,029	414,365	6,693	
83	C	-	5	-	5	吉里吉里地区 漁業集落防災 機能強化事業 (直接補助分)	吉里吉里	町	町	直接	完了	2,748,015	24	~	32	H23			0	H24年8月契約済	
																H24	50,250		8,594	41,656	
																H25	41,662		48,681	▲ 7,019	H25.9月施工契約
																H26			31,693	▲ 31,693	
																H27	611,964		27,819	584,145	
																H28	484,577		142,683	341,894	
																H29	158,854	33,183	579,996	▲ 387,959	
																H30	680,520		520,051	160,469	
																H31			299,531	▲ 299,531	
																H32			49,385	▲ 49,385	
																累計	2,027,827	33,183	1,708,433	352,577	
84	C	-	5	-	6	浪板地区漁業 集落防災機能 強化事業(直 接補助分)	浪板	町	町	直接	完了	1,870,254	24	~	32	H23			0	H24年8月契約済	
																H24	11,250		3,079	8,171	
																H25	78,041		16,990	61,051	H26年3月施工契約
																H26	135,429		269,784	▲ 134,355	H26年11月設計施工契約
																H27	564,693		186,390	378,303	
																H28	234,902		427,228	▲ 192,326	
																H29	288,921	89,452	144,563	233,810	
																H30			247,173	▲ 247,173	
																H31			63,025	▲ 63,025	
																H32			32,665	▲ 32,665	
																累計	1,313,236	89,452	1,390,897	11,791	
100	C	-	1	-	1	漁港環境整備 事業	吉里吉里	県	県	直接	完了	310,140	25	~	32	H23			0		
																H24			0		
																H25	14,250		708	13,542	H25に建築設計を実施
																H26	1,875		11,059	▲ 9,184	27年3月 工事発注
																H27	16,500		505	15,995	27年6月 監理委託発注、27年12月工事変更増額
																H28	0		13,398	▲ 13,398	28年4月 環境施設測量・設計発注、29年3月左記測量・設計完了
																H29	233,250		192,742	40,508	29年8月 建築積算発注、29年9月 建築積算完了、30年2月 工事発注
																H30		▲ 33,270	11,943	▲ 45,213	30年7月 監理委託完了
																H31			2,016	▲ 2,016	R1年10月 工事発注
																H32			0	0	R3年3月 完了
																累計	265,875	▲ 33,270	232,371	234	
101	C	-	1	-	2	漁港環境整備 事業	大槌	県	県	直接	完了	430,000	25	~	31	H23			0		
																H24			0		
																H25	26,250		911	25,339	H25に建築設計を実施
																H26	6,750		28,011	▲ 21,261	27年3月 工事発注
																H27	28,500		4,181	24,319	27年6月 監理委託発注、27年12月工事変更増額
																H28	0		20,014	▲ 20,014	28年4月 環境施設測量・設計発注、29年3月左記測量・設計完了
																H29	261,000		222,615	38,385	29年8月 建築積算発注、29年9月 建築積算完了、30年2月 工事発注
																H30			42,894	▲ 42,894	31年1月 監理委託完了
																H31			1,200	▲ 1,200	R1年7月 工事発注、R2年3月 工事完了
																H32			0	0	
																累計	322,500	0	319,826	2,674	

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	☆	F	-	3	-	1	-															1	
115	☆	F	-	3	-	1	-	1	漁業集落復興 効果促進事業 (県分)	大槌町	県	県	直接	完了	58,782	25	～	32	H23			0	H26.31に計画策定に着手、H26.12に完成予定
																			H24			0	
																			H25	19,698		19,698	
																			H26			0	
																			H27			0	
																			H28			0	
																			H29			0	
																			H30		16,063	16,063	
																			H31		6,124	▲ 11,557	
																			H32		5,139	4,268	
																			累計	19,698	27,326	21,949	
120	C	-	1	-	3			農用地災害復 旧区画整理事 業計画策定	大船渡・ 釜石地区	県	県	直接	完了	10,000	25	～	27	H23			0	H26.31に計画策定に着手、H26.12に完成予定	
																		H24			0		
																		H25	10,000		5,000		
																		H26			4,697		
																		H27			▲ 4,697		
																		H28			0		
																		H29			0		
																		H30			0		
																		H31			0		
																		H32			0		
																		累計	10,000	0	9,697		303
125	C	-	1	-	4			農用地災害復 旧区画整理事 業(復興基盤 整備総合整備 事業)(大船 渡・釜石地区)	大船渡・ 釜石地区	県	県	直接	完了	163,177	26	～	29	H23			0	土地改良法手続き中 H28.4月場整備工事完了(全7ha) 確定測量実等の換地業務を実施中。 H30.3月事業完了	
																		H24			0		
																		H25			0		
																		H26	221,650		0		
																		H27	0		69,750		
																		H28			52,312		
																		H29		▲ 76,337	4,401		
																		H30			▲ 80,738		
																		H31		▲ 18,850	▲ 18,850		
																		H32			0		
																		累計	221,650	▲ 95,187	126,463		0
127	◆	C	-	7	-	2	-	1	水産業共同利 用施設設備導 入等支援事業	町内全域	町	民間	直接	完了	352,000	27	～	30	H23			0	第1回、第2回公募により延べ7社決定。平成27年度交付決定。 第3回、第4回公募により10社交付決定し、6社事業完了、3社 事業繰越、1社事業中止している。左記金額は当初交付決定10 社分総額。
																			H24			0	
																			H25			0	
																			H26			0	
																			H27	140,800		1,016	
																			H28			39,622	
																			H29			46,632	
																			H30			▲ 46,632	
																			H31			27,848	
																			H32			▲ 27,848	
																			累計	140,800	0	115,118	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	3,433,486	0	126,518	3,306,968	
										H25	3,134,652	0	1,553,772	1,580,880	
										H26	801,876	0	1,000,534	▲ 198,658	
										H27	1,568,476	0	2,131,275	▲ 562,799	
										H28	1,053,713	0	2,588,479	▲ 1,534,766	
										H29	525,510	0	1,149,605	▲ 624,095	
										H30	955,059	0	1,434,403	▲ 479,344	
										H31	0	0	575,024	▲ 575,024	
										H32	0	0	238,651	▲ 238,651	
								16,086,954	市町村交付分 計		11,472,772	0	10,798,261	674,511	
										H23	8,250	0	0	8,250	
										H24	10,700	0	7,465	3,235	
										H25	77,698	0	13,292	64,406	
										H26	230,275	0	47,362	182,913	
										H27	45,000	0	74,436	▲ 29,436	
										H28	0	0	85,724	▲ 85,724	
										H29	494,250	▲ 76,337	419,758	▲ 1,845	
										H30	0	▲ 17,207	54,837	▲ 72,044	
										H31	0	▲ 12,726	20,897	▲ 33,623	
										H32	0	5,139	4,268	871	
								1,007,099	都道府県交付分 計		866,173	▲ 101,131	728,039	37,003	
										H23	8,250	0	0	8,250	
										H24	3,444,186	0	133,983	3,310,203	
										H25	3,212,350	0	1,567,064	1,645,286	
										H26	1,032,151	0	1,047,896	▲ 15,745	
										H27	1,613,476	0	2,205,711	▲ 592,235	
										H28	1,053,713	0	2,674,203	▲ 1,620,490	
										H29	1,019,760	▲ 76,337	1,569,363	▲ 625,940	
										H30	955,059	▲ 17,207	1,489,240	▲ 551,388	
										H31	0	▲ 12,726	595,921	▲ 608,647	
										H32	0	5,139	242,919	▲ 237,780	
								17,094,053	合計		12,338,945	▲ 101,131	11,526,300	711,514	

(様式2D)

大槌町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
7	D	-	1	-	1	都計道町方 大ヶ口線整備 事業	沢山・大 ヶ口	町	町	直接	完了	1,178,100	24	~	28	H23			0	H24年8月契約済	
																H24	56,347		9,528	46,819	
																H25	276,952		19,416	257,536	H26年2月設計契約
																H26	93,885		20,023	73,862	H26年11月UR都市機構契約
																H27	184,882		124,602	60,280	
																H28	141,075	218,790	559,424	▲ 199,559	
																H29			222,215	▲ 222,215	
																H30				0	
																H31				0	
																H32				0	
																累計	753,141	218,790	955,208	16,723	
																8	D	-	1	-	2
H24	86,625		19,021	67,604																	
H25	185,625		209	185,416	H26年3月 UR都市機構契約																
H26	752,750		174,781	577,969																	
H27	371,043		1,202,032	▲ 830,989																	
H28			▲ 299,076	▲ 299,076																	
H29		▲ 298,872		▲ 298,872																	
H30				0																	
H31				0																	
H32				0																	
累計	1,396,043	▲ 298,872	1,096,967	204																	
9	D	-	1	-	3	(仮称)浪板幹 線(仮称)浪板 大橋整備事業	浪板	町	町	直接	完了	410,378	24	~	31						
																H24	20,955		3,433	17,522	
																H25	41,910		7,493	34,417	H25年9月設計施工契約
																H26	83,820		16,507	67,313	
																H27			4,820	▲ 4,820	
																H28	36,856		55,983	▲ 19,127	
																H29	123,457	31,563	174,001	▲ 18,981	
																H30			37,815	▲ 37,815	
																H31			19,130	▲ 19,130	
																H32				0	
																累計	306,998	31,563	319,182	19,379	
																10	D	-	1	-	4
H24	32,505		2,119	30,386																	
H25	90,337		34,615	55,722	H25年9月設計施工契約																
H26	90,337		28,082	62,255																	
H27	16,332		9,178	7,154																	
H28	296,260	43,972	156,348	183,884																	
H29	119,487	37,262	169,161	▲ 12,412																	
H30			252,948	▲ 252,948																	
H31			73,992	▲ 73,992																	
H32				0																	
累計	645,258	81,234	726,443	49																	
11	D	-	1	-	5	町道赤浜1号 線整備事業	赤浜	町	町	直接	完了	26,907	24	~	28						
																H24	19,800		1,043	18,757	
																H25	61,875		21,155	40,720	H25年9月設計施工契約
																H26	61,875		0	61,875	
																H27					
																H28		▲ 121,351	0	▲ 121,351	D-1-7に事業統合のため完了
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	143,550	▲ 121,351	22,198	1	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
12	D	-	1	-	6	町道寺野線整 備事業	桜木町・ 花輪田	町	町	直接	廃止	0	24	~	27	H23				0	
																H24	34,650			34,650	
																H25	170,362		0	170,362	
																H26	57,750			57,750	
																H27				0	
																H28		▲ 262,762		▲ 262,762	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	262,762	▲ 262,762	0	0	
																13	D	-	1	-	
H24	23,512		1,397	22,115																	
H25	73,425		19,064	54,361	H25.9月設計施工契約																
H26	73,425		42,477	30,948																	
H27	2,218	121,351	7,276	116,293																	
H28	106,380		11,976	94,404																	
H29	49,953	72,096	102,635	19,414																	
H30			226,724	▲ 226,724																	
H31			67,735	▲ 67,735																	
H32			13,305	▲ 13,305																	
累計	328,913	193,447	492,589	29,771																	
14	D	-	1	-	8	(仮称)町道浪 板幹線整備事 業	浪板	町	町	直接	継続	672,323	24	~	33						H23
																H24	22,275		1,102	21,173	
																H25	48,840		14,515	34,325	H25年9月設計施工契約
																H26	18,150		22,175	▲ 4,025	
																H27	99,075		4,087	94,988	
																H28	42,180		44,308	▲ 2,128	
																H29	68,602		49,529	19,073	
																H30	83,371		27,423	55,948	
																H31		128,582	210,114	▲ 81,532	
																H32		43,588	24,780	18,808	
																累計	382,493	172,170	398,033	156,630	
																15	D	-	4	-	1
H24	1,087,625		40,702	1,046,923																	
H25			1,089,104	▲ 1,089,104	H25.8月完成																
H26				0																	
H27				0																	
H28				0																	
H29		▲ 12,944		▲ 12,944																	
H30		▲ 28,996	▲ 28,996	0																	
H31				0																	
H32				0																	
累計	1,142,750	▲ 41,940	1,100,810	0																	
16	D	-	4	-	2	屋敷前災害公 営住宅整備事 業	屋敷前	町	町	直接	完了	565,362	23	~	24						
																H24	753,375		36,805	716,570	
																H25			471,855	▲ 471,855	H25.11月完成
																H26				0	
																H27				0	
																H28		▲ 281,463		▲ 281,463	
																H29				0	
																H30		▲ 13,969	▲ 13,970	1	
																H31				0	
																H32				0	
																累計	790,125	▲ 295,432	494,690	3	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																				
17	D	-	5	-	1	大槌町災害公 営住宅家賃低 廉化事業	大槌町	町	町	直接	完了	2,408,402	24	~	32	H23				0	H25年実施予定																		
																H24	9,887			9,887																			
																H25	64,225			64,225																			
																H26				0																			
																H27	163,534		271,177	▲ 107,643																			
																H28	310,972		242,180	68,792																			
																H29	398,699	515,686	293,583	620,802																			
																H30		246,947	438,338	▲ 191,391																			
																H31		397,398	432,807	▲ 35,409																			
																H32			412,967	▲ 412,967																			
																累計	947,317	1,160,031	2,091,052	16,296																			
																18	D	-	6	-		1	大槌町東日本 大震災特別家 賃低減事業	大槌町	町	町	直接	完了	328,240	24	~	32	H23				0	H25年実施予定	
																																	H24	1,500			1,500		
H25				0																																			
H26				0																																			
H27	23,167		36,736	▲ 13,569																																			
H28	39,416		25,499	13,917																																			
H29	41,742	69,355	32,185	78,912																																			
H30		31,746	51,096	▲ 19,350																																			
H31		39,252	50,540	▲ 11,288																																			
H32			47,961	▲ 47,961																																			
累計	105,825	140,353	244,017	2,161																																			
19	D	-	17	-	1	町方地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	町方	町	町	直接	完了	380,014	23	~	32						H23												7,500			7,500	H24年4月一部契約済		
																					H24												423,592		146,264	277,328			
																H25			0	0																			
																H26				0																			
																H27				0																			
																H28		▲ 284,227		▲ 284,227																			
																H29				0																			
																H30				0																			
																H31				0																			
																H32		138,145	138,145	0																			
																累計	431,092	▲ 146,082	284,409	601																			
																20	◆	D	-	17	-	1	産業復興アク ションプラン作 成事業	町方	町	町	直接	完了	23,000	23	~	24	H23	2,400				2,400	市街地復興効果促進事業で実施
																																	H24	16,000		9,456		6,544	
H25			0	0																																			
H26				0																																			
H27				0																																			
H28				0																																			
H29				0																																			
H30				0																																			
H31				0																																			
H32				0																																			
累計	18,400	0	9,456	8,944																																			
21	D	-	17	-	2	安渡地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	安渡	町	町	直接	完了	88,910	23	~	32																		H23	10,213			10,213	H24年4月一部契約済	
																																	H24	83,892		29,597	54,295		
																H25			0	0																			
																H26				0																			
																H27		▲ 64,508		▲ 64,508																			
																H28				0																			
																H29				0																			
																H30				0																			
																H31				0																			
																H32		37,084	37,084	0																			
																累計	94,105	▲ 27,424	66,681	0																			

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
22	D	-	17	-	3	赤浜地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	赤浜	町	町	直接	完了	88,865	23	~	32	H23	7,001		7,001		H24年4月一部契約済																	
																H24	77,834		32,046	45,788																		
																H25			0	0																		
																H26				0																		
																H27		▲ 52,788		▲ 52,788																		
																H28				0																		
																H29				0																		
																H30				0																		
																H31				0																		
																H32		34,601	34,600	1																		
																累計	84,835	▲ 18,187	66,646	2																		
																23	D	-	17	-		4	吉里吉里地区 都市再生区画 整理事業(都 市再生事業計 画案作成事 業)	吉里吉里	町	町	直接	完了	148,587	23	~	32	H23	8,718		8,718		H24年4月一部契約済
																																	H24	133,310		38,679	94,631	
H25			0	0																																		
H26				0																																		
H27		▲ 94,630		▲ 94,630																																		
H28				0																																		
H29				0																																		
H30		▲ 8,715		▲ 8,715																																		
H31				0																																		
H32		72,756	72,756	0																																		
累計	142,028	▲ 30,589	111,435	4																																		
24	D	-	17	-	5	沢山地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	沢山	町	町	直接	完了	5,106	23	~	24						H23												4,173		4,173		H24年4月一部契約済	
																					H24												21,908		3,829	18,079		
																H25			0	0																		
																H26				0																		
																H27				0																		
																H28		▲ 22,252		▲ 22,252																		
																H29				0																		
																H30				0																		
																H31				0																		
																H32				0																		
																累計	26,081	▲ 22,252	3,829	0																		
																25	D	-	21	-	1	町方地区下水 道事業	町方	町	町	直接	完了	1,852,044	24	~	31	H23			0			H24年8月契約済
																																H24	60,000		27,501	32,499		
H25	727,500		25,245	702,255																																		
H26			33,251	▲ 33,251																																		
H27			88,332	▲ 88,332																																		
H28			254,738	▲ 254,738																																		
H29	601,533		726,439	▲ 124,906																																		
H30			74,504	▲ 74,504																																		
H31			76,507	▲ 76,507																																		
H32				0																																		
累計	1,389,033	0	1,306,517	82,516																																		
26	D	-	21	-	2	沢山・大ヶ口 地区下水道事 業	沢山・大 ヶ口	町	町	直接	完了	3,023,886	24	~	31																	H23			0		H24年7月契約済	
																																H24	87,000		5,588	81,412		
																H25	815,250		87,855	727,395																		
																H26			241,064	▲ 241,064																		
																H27			91,011	▲ 91,011																		
																H28	724,785		561,137	163,648																		
																H29	577,314	63,564	874,728	▲ 233,850																		
																H30			104,308	▲ 104,308																		
																H31			122,788	▲ 122,788																		
																H32				0																		
																累計	2,204,349	63,564	2,088,479	179,434																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																	
27	D	-	21	-	3	安渡地区下水道事業	安渡	町	町	直接	完了	3,884,467	24	~	31	H23			0	H25年度実施予定																
																H24	17,250		17,250																	
																H25	158,250	46,280	111,970	H25年9月設計施工契約																
																H26		97,069	▲ 97,069																	
																H27	735,909	33,229	702,680																	
																H28	694,724	498,224	196,500																	
																H29	1,001,361	1,248,479	▲ 134,481																	
																H30	193,218	679,194	▲ 485,976																	
																H31		250,399	▲ 250,399																	
																H32			0																	
																累計	2,800,712	112,637	2,852,874	60,475																
																28	D	-	21	-	4	赤浜地区下水道事業	赤浜	町	町	直接	完了	1,782,089	24	~	31	H23			0	H25年度実施予定
																																H24	6,750		6,750	
H25	62,955	53,893	9,062	H25年9月設計施工契約																																
H26		8,369	▲ 8,369																																	
H27	550,356	143,753	406,603																																	
H28	739,065	122,796	616,269																																	
H29		331,847	▲ 331,847																																	
H30		▲ 22,560	340,185	▲ 362,745																																
H31			164,495	▲ 164,495																																
H32			0																																	
累計	1,359,126	▲ 22,560	1,165,338	171,228																																
29	D	-	21	-	5	臼沢地区雨水排水事業	臼沢	町	町	直接	完了	80,560	24	~	25																	H23			0	H24年12月契約済
																																H24	69,000	55,598	13,402	
																H25		4,820	▲ 4,820																	
																H26			0																	
																H27			0																	
																H28			0																	
																H29			0																	
																H30		▲ 8,580	▲ 8,580																	
																H31			0																	
																H32			0																	
																累計	69,000	▲ 8,580	60,418	2																
																30	D	-	23	-	1	安渡地区防災集団移転促進事業計画案作成事業	安渡	町	町	直接	完了	210,485	23	~	24	H23	12,825		12,825	H24年4月一部契約済
																																H24	64,725	39,850	24,875	
H25		0	0																																	
H26			0																																	
H27		▲ 37,699	▲ 37,699																																	
H28			0																																	
H29			0																																	
H30			0																																	
H31			0																																	
H32		118,013	117,832	181																																
累計	77,550	80,314	157,682	182																																
31	◆	D	-	23	-	1	-	1	直接	廃止	4,000	24	~	24	H23																			0	県が同一事業を行っているため実施しない予定	
															H24																	3,200		3,200		
															H25		0	0																		
															H26			0																		
															H27			0																		
															H28			0																		
															H29			0																		
															H30			0																		
															H31			0																		
															H32			0																		
															累計	3,200	0	0	3,200																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
32	◆	D	-	23	-	1	-	2	地域水産物の 活用推進事業	安渡	町	町	直接	完了	15,000	24	~	24	H23			0	H24年度実施済み、H25年度継続予定		
																			H24	12,000		8,492		3,508	
																			H25			0		0	H24年度完了
																			H26			0		0	
																			H27			0		0	
																			H28			0		0	
																			H29			0		0	
																			H30			0		0	
																			H31			0		0	
																			H32			0		0	
																			累計	12,000	0	8,492		3,508	
																			H23			0		0	
																			H24	16,000		7,980		8,020	
H25			7,896	▲ 7,896	H25年7月業務委託契約																				
H26			0	0																					
H27			0	0																					
H28			0	0																					
H29			0	0																					
H30			0	0																					
H31			0	0																					
H32			0	0																					
累計	16,000	0	15,876	124																					
H23	10,650			10,650		H24年4月一部契約済																			
H24	42,675		15,631	27,044																					
H25			0	0																					
H26			0	0																					
H27		▲ 21,278		▲ 21,278																					
H28		0		0																					
H29		▲ 16,376		▲ 16,376																					
H30				0																					
H31				0																					
H32		86,939	86,875	64																					
累計	53,325	49,285	102,506	104																					
H23	11,700			11,700	H24年4月一部契約済																				
H24	48,300		20,714	27,586																					
H25			0	0																					
H26			0	0																					
H27		▲ 39,284		▲ 39,284																					
H28				0																					
H29				0																					
H30				0																					
H31				0																					
H32		59,835	59,627	208																					
累計	60,000	20,551	80,341	210																					
H23	6,600			6,600	H24年4月一部契約済																				
H24	40,125		6,195	33,930																					
H25			0	0																					
H26			0	0																					
H27		▲ 40,530		▲ 40,530																					
H28				0																					
H29				0																					
H30				0																					
H31				0																					
H32		52,740	52,591	149																					
累計	46,725	12,210	58,786	149																					

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
44	D	-	1	-	9	まちづくり連携 道路整備事業	赤浜	県	県	直接	完了	248,059	24	~	30	H23			0	0	詳細設計実施中
																H24	24,750		0	24,750	
																H25	132,000		9,900	122,100	25年7月測量設計発注、26年2月完了
																H26	255,750		2,000	253,750	26年6月用地測量発注、実施中
																H27			12,364	▲ 12,364	用地補償実施中
																H28			63,297	▲ 63,297	工事実施中
																H29			113,900	▲ 113,900	工事完了
																H30		▲ 181,039	3,189	▲ 184,228	道路台帳整備完了、事業完了
																H31		▲ 26,811		▲ 26,811	
																H32				0	
																累計	412,500	▲ 207,850	204,650	0	
																45	D	-	4	-	3
H24	503,125		113,562	389,563	24年10月、本体工事発注。																
H25	201,250		402,581	▲ 201,331	H25年8月 完成																
H26				0																	
H27				0																	
H28		▲ 124,728		▲ 124,728																	
H29		▲ 260,177		▲ 260,177																	
H30				0																	
H31				0																	
H32				0																	
累計	953,750	▲ 384,905	568,838	7																	
46	D	-	4	-	4	災害公営住宅 整備事業	大槌	県	県	直接	完了	9,922,971	24	~	30						
																H24	2,716,875		211,699	2,505,176	
																H25	3,421,250		131,474	3,289,776	屋敷前151戸建設中
																H26	3,450,125		1,370,374	2,079,751	屋敷前変更契約、柱内設計発注
																H27			2,524,589	▲ 2,524,589	安渡(C)、三枚堂、町方1、町方2 未着手
																H28			38,298	▲ 38,298	安渡(C)、町方1・町方2 設計着手
																H29			2,606,485	▲ 2,606,485	町方1・町方2工事着手
																H30		▲ 847,818	1,799,681	▲ 2,647,499	
																H31		▲ 57,832		▲ 57,832	
																H32				0	
																累計	9,588,250	▲ 905,650	8,682,600	0	
																47	D	-	4	-	5
H24	65,625		0	65,625																	
H25	0		0	0																	
H26			0	0	応募なし																
H27			0	0	応募なし																
H28			0	0	応募なし																
H29			0	0	応募なし																
H30			0	0	応募なし																
H31		▲ 65,625		▲ 65,625																	
H32				0																	
累計	65,625	▲ 65,625	0	0																	
48	D	-	5	-	2	災害公営住宅 家賃低廉化事 業	町内4か 所	県	県	直接	完了	749,064	24	~	32						
																H24	14,070		0	14,070	
																H25	103,766		0	103,766	
																H26			0	0	災害公営住宅が未完成のため、未実施
																H27			30,385	▲ 30,385	入居103戸分
																H28	12,629	112,319	102,130	22,818	入居116戸分
																H29		169,045	124,159	44,886	入居145戸分。事業は平成31年度以降も実施
																H30			117,428	▲ 117,428	
																H31	163,675		184,020	▲ 20,345	
																H32	79,923		48,791	31,132	
																累計	374,063	281,364	606,913	48,514	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																								
49	D	-	6	-	2	東日本大震災 特別家賃低減 事業	町内4か 所	県	県	直接	完了	89,411	24	~	32	H23				0	災害公営住宅が未完成のため、未実施 入居81戸分 入居92戸分 入居111戸分。事業は平成31年度以降も実施																						
																H24	2,160			2,160																							
																H25	15,930		0	15,930																							
																H26				0																							
																H27			3,816	▲ 3,816																							
																H28	12,409		10,024	2,385																							
																H29	10,744		12,222	▲ 1,478																							
																H30	15,063		11,366	3,697																							
																H31			17,114	▲ 17,114																							
																H32	10,751		7,822	2,929																							
																累計	28,841	38,216	62,364	4,693																							
																50	◆	D	-	1		-	9	-	1	まちづくり連携 道路調査事業 (道路)	大槌町	県	県	直接	廃止	0	24	~	24	H23			0	検討中 区画整理内の道路であるため、町と公営金の取り扱いも含めて 検討中			
																																				H24	4,000				4,000		
H25				0																																							
H26				0																																							
H27				0																																							
H28				0																																							
H29				0																																							
H30		▲ 4,000		▲ 4,000																																							
H31				0																																							
H32				0																																							
累計	4,000	▲ 4,000	0	0																																							
51	◆	D	-	1	-	9	-	2	まちづくり連携 道路調査事業 (街路)	大槌町	県	県	直接	廃止	0						24															~	24	H23				0	
																																						H24	80,000				
																H25				0																							
																H26				0																							
																H27				0																							
																H28				0																							
																H29				0																							
																H30		▲ 80,000		▲ 80,000																							
																H31				0																							
																H32				0																							
																累計	80,000	▲ 80,000	0	0																							
																52	◆	D	-	4		-	3	-	1	災害復興公営 住宅駐車場整 備事業	大槌町	県	県	直接	完了	42,947	24	~	30			H23			0	屋敷前H25年7月工事契約・工事中 柱内 三枚堂工事着手 安渡、町方1(大町)、町方2(本庁)完成	
																																						H24	25,600		▲ 264		
H25	30,720		223	30,497																																							
H26				0																																							
H27			11,966	▲ 11,966																																							
H28			0	0																																							
H29			15,262	▲ 15,262																																							
H30		▲ 5,866	6,907	▲ 12,773																																							
H31		▲ 15,832		▲ 15,832																																							
H32				0																																							
累計	56,320	▲ 21,962	34,358	0																																							
53	◆	D	-	4	-	3	-	2	県営住宅シス テム改修事業	大槌町	県	県	直接	完了	1,330						24															~	25	H23			0		
																																						H24	800		264		
																H25	0		0	0																							
																H26	0		0	0																							
																H27				0																							
																H28				0																							
																H29				0																							
																H30				0																							
																H31				0																							
																H32				0																							
																累計	800	264	1,064	0																							

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
54	D	-	4	-	6	大ケロニ丁目 地区災害公営 住宅整備事業	沢山・大 ケロ	町	町	直接	完了	643,272	24	~	25	H23				0	H24年度着手 H26.7月建物買取契約 H26.9月完成
																H24	120,662		18,954	101,708	
																H25	851,602		701,405	150,197	
																H26			▲ 96,249	96,249	
																H27				0	
																H28		▲ 250,865		▲ 250,865	
																H29		▲ 97,289		▲ 97,289	
																H30		▲ 61,247	▲ 61,247	0	
																H31				0	
																H32				0	
																累計	972,264	▲ 409,401	562,863	0	
55	D	-	4	-	7	証内地区災害 公営住宅整備 事業	証内	町	町	直接	完了	410,520	24	~	26	H23				0	H24年度着手 H26.10月建物買取契約 H26.12月完成 買取額減額で確定
																H24	33,993		22,269	11,724	
																H25	221,401		540,458	▲ 319,057	
																H26	177,461		▲ 152,405	329,866	
																H27				0	
																H28				0	
																H29		▲ 22,533		▲ 22,533	
																H30		▲ 51,118	▲ 51,118	0	
																H31				0	
																H32				0	
																累計	432,855	▲ 73,651	359,204	0	
56	D	-	4	-	8	三枚堂地区災 害公営住宅整 備事業	三枚堂	町	町	直接	完了	599,050	24	~	29	H23				0	H25年度実施予定 H26.3月用地買取契約 用地取得完了、H28建設予定 街路灯設置工事を実施
																H24	64,618			64,618	
																H25	459,550		81,801	377,749	
																H26			88,696	▲ 88,696	
																H27			0	0	
																H28			0	0	
																H29			2,195	▲ 2,195	
																H30				0	
																H31				0	
																H32				0	
																累計	524,168	0	172,692	351,476	
57	D	-	15	-	1	津波復興拠点 整備事業(計 画案作成事 業)	町方・安 渡	町	町	直接	完了	59,699	24	~	24	H23				0	町方地区H24年9月契約済、安渡地区H24年10月契約済。
																H24	82,650		44,774	37,876	
																H25			0	0	
																H26				0	
																H27				0	
																H28		▲ 37,875		▲ 37,875	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	82,650	▲ 37,875	44,774	1	
58	D	-	20	-	1	大槌町復興ま ちづくり計画策 定支援・災害 危険度判定調 査(津波シミュ レーション)	大槌町	町	町	直接	完了	23,200	24	~	25	H23				0	H25年度実施予定 H26.1月業務委託契約
																H24	15,466			15,466	
																H25			15,466	▲ 15,466	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	15,466	0	15,466	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
59	D	-	20	-	2	大槌町復興まちづくり計画策定支援コーデイネート事業	大槌町	町	町	直接	完了	37,519	24	~	25	H23			0	H24年11月契約済			
																H24	19,500		8,820	10,680			
																H25	14,250		10,609	3,641	H25.8月業務委託契約		
																H26		▲ 5,551		▲ 5,551			
																H27				0			
																H28				0			
																H29				0			
																H30		▲ 60		▲ 60			
																H31				0			
																H32				0			
																累計	33,750	▲ 5,611	19,429	8,710			
60	D	-	23	-	5	小枕地区防災集団移転促進事業計画案作成事業	小枕	町	町	直接	完了	66,626	24	~	32	H23			0	H24年一部6月契約済			
																H24	40,875		12,424	28,451			
																H25			0	0			
																H26				0			
																H27		▲ 28,450		▲ 28,450			
																H28				0			
																H29				0			
																H30				0			
																H31				0			
																H32		37,545	37,396	149			
																累計	40,875	9,095	49,820	150			
61	D	-	23	-	6	赤浜地区防災集団移転促進事業	赤浜	町	町	直接	完了	4,180,960	24	~	32	H23			0	H24年6月一部契約済			
																H24	263,028		52,889	210,139			
																H25	1,451,278		388,087	1,063,191	H25.4月用地測量及び建物調査契約、H25年9月設計施工契約		
																H26	584,675		363,005	221,670			
																H27	1,357	21,278	247,553	▲ 224,918			
																H28	774,939		772,594	2,345			
																H29	576,122	72,599	927,112	▲ 278,391			
																H30			536,474	▲ 536,474			
																H31			250,021	▲ 250,021			
																H32		▲ 86,939	▲ 287,619	200,680			
																累計	3,651,399	6,938	3,250,116	408,221			
63	★	F	-	2	-	1	-	1	市街地復興効果促進事業	町	町	直接	継続	13,627,937	24	~	33	H23			0		
																		H24	5,901,587		38,935	5,862,652	
																		H25	295,452		641,884	▲ 346,432	
																		H26	2,222,517		971,655	1,250,862	
																		H27	1,893,066		875,363	1,017,703	
																		H28	1,426,155		1,116,337	309,818	
																		H29	0	▲ 836,432	1,259,637	▲ 2,096,069	
																		H30	0		788,916	▲ 788,916	
																		H31			787,788	▲ 787,788	
																		H32			1,991,234	▲ 1,991,234	
																		累計	11,738,777	▲ 836,432	8,471,749	2,430,596	
69	D	-	1	-	10	町道新町末広町線整備事業	町方	町	町	直接	完了	122,139	24	~	31	H23			0	H24年8月契約済			
																H24	8,775		610	8,165			
																H25	87,037		1,010	86,027	H25年7月予備設計・測量及び地質調査契約		
																H26	28,998		456	28,542	H26年3月 UR都市機構契約		
																H27	0		0	0	H28.9より着工予定		
																H28			4,534	▲ 4,534			
																H29			56,254	▲ 56,254			
																H30			9,857	▲ 9,857			
																H31			21,222	▲ 21,222			
																H32		▲ 24,047		▲ 24,047			
																累計	124,810	▲ 24,047	93,943	6,820			

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
70	D	-	4	-	9	町方地区災害 公営住宅整備 事業	町方	町	町	直接	完了	5,848,676	24 ~ 30	H23				0	H25年度実施予定
														H24	292,717			292,717	
														H25	1,017,343		579,842	437,501	H25.4月用地買収契約
														H26	3,378,929		237,344	3,141,585	H26.9月RC52戸をURと買取契約締結
														H27		1,782,994	▲ 1,782,994		H27.6月RC23戸及びH28.3月木造12戸をURと買取契約締結
														H28		117,999	226,083	▲ 108,084	H29.3月木造12戸をURと買取確定契約締結
														H29		635,375	940,419	▲ 305,044	RC造24戸、木造21戸完成
														H30		▲ 324,771	1,336,566	▲ 1,661,337	木造81戸完成
														H31				0	
														H32				0	
														累計	4,688,989	428,603	5,103,248	14,344	
														71	D	-	4	-	10
H24	50,689			50,689															
H25	644,160		32,070	612,090	H25.4月用地買収契約														
H26	443,397		59,435	383,962	用地取得(精査)完了														
H27		57,056	▲ 57,056		H28.3月木造3戸を町内事業者と買取契約締結														
H28		2,762	▲ 2,762		基礎整備工事を実施														
H29		▲ 828,584	158,158	▲ 986,742	木造18戸完成														
H30			0	0															
H31			0	0															
H32			0	0															
累計	1,138,246	▲ 828,584	309,481	181															
72	D	-	23	-	7	町方地区防災 集団移転促進 事業計画案作 成事業	町方	町	町	直接	完了	201,684	24 ~ 32						
														H24	48,369		30,969	17,400	
														H25			0	0	
														H26			0	0	
														H27			0	0	
														H28			0	0	
														H29		▲ 11,497		▲ 11,497	
														H30		▲ 4,896		▲ 4,896	
														H31				0	
														H32		119,286	119,094	192	
														累計	48,369	102,893	150,063	1,199	
														73	◆ D	-	23	-	7
H24	20,000		12,541	7,459															
H25			461	▲ 461	H25.7月業務委託契約														
H26				0															
H27				0															
H28				0															
H29				0															
H30				0															
H31				0															
H32				0															
累計	20,000	0	13,002	6,998															
74	D	-	23	-	8	町方地区防災 集団移転促進 事業	町方	町	町	直接	完了	14,731,901	24 ~ 32						
														H24	1,505,175		340,479	1,164,696	
														H25	8,410,885		3,792,193	4,618,692	H25.8月 用地測量及び建物調査契約
														H26	3,367,586		1,604,561	1,763,025	H26年4月UR都市機構 変更契約
														H27		1,388,335	▲ 1,388,335		
														H28		650,049	▲ 650,049		
														H29		▲ 201,894	505,041	▲ 706,935	
														H30			3,611,744	▲ 3,611,744	
														H31			926,224	▲ 926,224	
														H32		▲ 191,339	▲ 5,096,582	4,905,243	
														累計	13,283,646	▲ 393,233	7,722,044	5,168,369	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況														
75	D	-	23	-	9	小枕地区防災 集団移転促進 事業	小枕	町	町	直接	完了	1,973,586	24 ~ 32	H23			0	H24年10月一部契約済															
														H24	121,975		60,721	61,254															
														H25	586,687		255,372	331,315	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約														
														H26	259,962		186,523	73,439															
														H27	101,676	28,450	71,072	59,054															
														H28	418,120		621,999	▲ 203,879															
														H29	242,817	4,742	101,825	145,734															
														H30			179,255	▲ 179,255															
														H31			171,869	▲ 171,869															
														H32		▲ 37,545	▲ 129,347	91,802															
														累計	1,731,237	▲ 4,353	1,519,289	207,595															
														76	D	-	23	-	10	安渡地区防災 集団移転促進 事業	安渡	町	町	直接	完了	6,332,841	24 ~ 32	H23			0	H24年10月契約済	
																												H24	630,000		157,631	472,369	
H25	2,416,050		1,039,047	1,377,003	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約																												
H26	499,450		1,078,491	▲ 579,041																													
H27	514,372	37,699	433,463	118,608																													
H28	1,129,394		803,221	326,173																													
H29	144,832	466,099	593,971	16,960																													
H30			347,465	▲ 347,465																													
H31		▲ 178,648	1,051,207	▲ 1,229,855																													
H32		▲ 118,013	▲ 1,208,597	1,090,584																													
累計	5,334,098	207,137	4,295,899	1,245,336																													
77	D	-	23	-	11	吉里吉里地区 防災集団移転 促進事業	吉里吉里	町	町	直接	完了	5,408,814	24 ~ 32															H23			0	H24年10月契約済	
																												H24	191,625		81,040	110,585	
														H25	1,204,612		934,010	270,602	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約														
														H26	642,250		605,075	37,175															
														H27	1,827,014	39,284	535,565	1,330,733															
														H28	1,099,962		988,764	111,198															
														H29		6,547	596,951	▲ 590,404															
														H30			430,057	▲ 430,057															
														H31		▲ 218,750	496,424	▲ 715,174															
														H32		▲ 59,835	▲ 347,892	288,057															
														累計	4,965,463	▲ 232,754	4,319,994	412,715															
														78	D	-	23	-	12	浪板地区防災 集団移転促進 事業	浪板	町	町	直接	完了	904,337	24 ~ 32	H23			0	H24年10月契約済	
																												H24	107,450		44,803	62,647	
H25	394,800		153,445	241,355	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約																												
H26			76,864	▲ 76,864																													
H27	256,685	40,530	193,417	103,798																													
H28	37,814		235,236	▲ 197,422																													
H29		6,755	25,261	▲ 18,506																													
H30			▲ 19,240	19,240																													
H31			6,719	▲ 6,719																													
H32		▲ 52,740	▲ 61,283	8,543																													
累計	796,749	▲ 5,455	655,222	136,072																													
80	◆	D	-	4	-	3	住宅再建相談 会	大槌町内	県	県	直接	完了	3,000															24 ~ 27	H23			0	
																													H24	1,200		247	953
														H25	1,200		162	1,038	H25年度 3回開催														
														H26	0		851	▲ 851	H26年度 12回開催														
														H27	0		1,140	▲ 1,140	H27年度 12回開催														
														H28				0															
														H29				0															
														H30				0															
														H31				0															
														H32				0															
														累計	2,400	0	2,400	0															

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
85	D	-	1	-	11	沢山地域道路 整備事業	沢山	町	町	直接	完了	882,589	24	~	29	H23				0	H25年度実施予定
																H24	6,187			6,187	
																H25	215,581		548	215,033	H25.7月岩手県土地開発公社委託契約
																H26	125,268		122,166	3,102	
																H27	322,250		152,086	170,164	
																H28	58,847		180,702	▲ 121,855	
																H29			198,522	▲ 198,522	
																H30				0	
																H31				0	
																H32				0	
																累計	728,133	0	654,024	74,109	
86	D	-	4	-	11	赤浜地区災害 公営住宅整備 事業	赤浜	町	町	直接	完了	1,105,492	24	~	31	H23				0	H25年度実施予定
																H24	40,197			40,197	
																H25	164,587		0	164,587	H26年度用地取得予定
																H26	229,768		0	229,768	防集事業内、災害公営分の費用なし
																H27			0	0	防集事業内、災害公営分の費用なし
																H28		6,274	▲ 6,274	0	基礎整備工事を実施
																H29	453,509	332,913	120,596	120,596	木造29戸完成
																H30	79,241	439,108	▲ 359,867	▲ 359,867	造成工事費アロケを実施
																H31			▲ 19,446	19,446	
																H32				0	
																累計	434,552	532,750	758,849	208,453	
87	D	-	4	-	12	浪板地区災害 公営住宅整備 事業	浪板	町	町	直接	完了	352,295	24	~	31	H23				0	H25年度実施予定
																H24	19,628			19,628	
																H25	98,437		1,045	97,392	H25.10月用地測量契約
																H26	165,637		4,328	161,309	基礎整備にかかる業務委託を実施し、工事を発注
																H27			16,573	▲ 16,573	H28.3月木造3戸を町内事業者と買取契約締結
																H28		24,555	110,531	▲ 85,976	H28.6月木造3戸が完成(町内事業者)
																H29			141,128	▲ 141,128	木造11戸完成、造成工事費アロケを実施
																H30			11,010	▲ 11,010	造成工事費アロケを実施
																H31			7,305	▲ 7,305	
																H32				0	
																累計	283,702	24,555	291,920	16,337	
88	◆	D	-	4	9	公営住宅活用 事業	町方・吉 里吉里	町	町	直接	完了	54,000	24	~	29	H23				0	H25年度実施予定
																H24	7,200			7,200	
																H25	36,000		0	36,000	H26年度実施予定
																H26			3,559	▲ 3,559	町方地区災害公営住宅整備事業基本計画検討
																H27			0	0	町方地区災害公営住宅整備事業(工事)に併せ実施予定
																H28			0	0	H29.12月完成予定(町方地区RC23戸)
																H29			11,355	▲ 11,355	RC造(御社地)店舗スペース完成
																H30				0	
																H31				0	
																H32				0	
																累計	43,200	0	14,914	28,286	
89	D	-	13	-	1	がけ地近接等 危険住宅移転 事業	大槌町	町	町	直接	完了	642,903	25	~	32	H23				0	H25年3月1日交付要綱施行(H24年度交付実績なし)
																H24	413,829			413,829	
																H25	827,658		16,679	810,979	H25年実績 6件
																H26			69,002	▲ 69,002	H26年実績 21件
																H27			68,067	▲ 68,067	H27年実績 27件
																H28			42,395	▲ 42,395	H28年実績 14件
																H29	▲ 759,308	38,449	▲ 797,757	▲ 797,757	H29年実績 11件
																H30		27,652	▲ 27,652	▲ 27,652	H30年実績 8件
																H31			219,935	▲ 219,935	
																H32			▲ 208,738	208,738	
																累計	1,241,487	▲ 759,308	273,441	208,738	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況															
90	D	-	17	-	6	町方地区震災復興土地区画整理事業 (緊急防災空地整備事業)	町方	町	町	直接	完了	169,201	24 ~ 24	H23				0	用地買収(27件)															
														H24	246,975		126,901	120,074																
														H25				0																
														H26		▲ 120,074		▲ 120,074																
														H27				0																
														H28				0																
														H29				0																
														H30				0																
														H31				0																
														H32				0																
														累計	246,975	▲ 120,074	126,901	0																
														91	D	-	17	-		7	町方地区震災復興土地区画整理事業 (都市再生区画整理事業)	町方	町	町	直接	完了	15,020,806	24 ~ 30	H23				0	H24年6月一部契約済 H25年7月 用地取得等支援業務委託契約 H25年3月 UR都市機構 契約
																													H24	525		195,929	▲ 195,404	
H25	2,025,000		1,274,203	750,797																														
H26	2,250,000	125,625	2,125,234	250,391																														
H27	2,513,850		2,623,091	▲ 109,241																														
H28	2,617,500	306,479	1,983,507	940,472																														
H29	1,564,770		3,062,056	▲ 1,497,286																														
H30			109,906	▲ 109,906																														
H31			▲ 27,960	27,960																														
H32		▲ 138,145	▲ 167,969	29,824																														
累計	10,971,645	293,959	11,177,997	87,607																														
92	D	-	17	-	8	安渡地区震災復興土地区画整理事業 (緊急防災空地整備事業)	安渡	町	町	直接	完了	3,083	24 ~ 24						H23													0		
																			H24										130,500		2,312	128,188		
														H25			0	0																
														H26				0																
														H27		▲ 128,187		▲ 128,187																
														H28				0																
														H29				0																
														H30				0																
														H31				0																
														H32				0																
														累計	130,500	▲ 128,187	2,312	1																
														93	D	-	17	-	9	安渡地区震災復興土地区画整理事業 (都市再生区画整理事業)	安渡	町	町	直接	完了	4,223,426	24 ~ 31	H23				0		H24年6月一部契約済 H25.7月用地取得等支援業務委託契約、H25年9月設計施工契約
																												H24	19,500		82,159	▲ 62,659		
H25	187,500		142,504	44,996																														
H26	186,000		83,935	102,065																														
H27	1,366,609	192,695	111,572	1,447,732																														
H28	344,172		780,852	▲ 436,680																														
H29	520,371		855,154	▲ 334,783																														
H30	387,804		928,048	▲ 540,244																														
H31			219,702	▲ 219,702																														
H32		▲ 37,084	▲ 37,078	▲ 6																														
累計	3,011,956	155,611	3,166,848	719																														
94	D	-	17	-	10	赤浜地区震災復興土地区画整理事業 (緊急防災空地整備事業)	赤浜	町	町	直接	完了	22,646	24 ~ 24															H23				0	用地買収(3件)	
																												H24	41,025		16,983	24,042		
														H25				0																
														H26				0																
														H27		▲ 24,040		▲ 24,040																
														H28				0																
														H29				0																
														H30				0																
														H31				0																
														H32				0																
														累計	41,025	▲ 24,040	16,983	2																

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
95	D	-	17	-	11	赤浜地区震災復興土地地区画整理事業(都市再生区画整理事業)	赤浜	町	町	直接	完了	7,129,743	24	~	31	H23			0	H24年6月一部契約済 H25.7月用地取得等支援業務委託契約、H25年9月設計施工契約
																H24	56,475		▲ 23,612	
																H25	375,000	102,420	272,580	
																H26	450,000	438,973	11,027	
																H27	1,799,305	76,828	1,452,183	
																H28	1,019,911	1,307,066	▲ 287,155	
																H29	1,337,510	147,489	45,740	
																H30	119,388	1,110,890	▲ 991,502	
																H31		476,185	▲ 476,185	
																H32		▲ 34,601	▲ 34,601	
																累計	5,157,589	189,716	5,344,229	
96	D	-	17	-	12	吉里吉里地区震災復興土地地区画整理事業(緊急防災空地整備事業)	吉里吉里	町	町	直接	廃止	0	24	~	24	H23			0	
																H24	265,500		265,500	
																H25			0	
																H26			0	
																H27		▲ 265,500	▲ 265,500	
																H28			0	
																H29			0	
																H30			0	
																H31			0	
																H32			0	
																累計	265,500	▲ 265,500	0	
97	D	-	17	-	13	吉里吉里地区震災復興土地地区画整理事業(都市再生区画整理事業)	吉里吉里	町	町	直接	完了	3,363,149	24	~	31	H23			0	H24年6月一部契約済 H25.7月用地取得等支援業務委託契約、H25年9月設計施工契約
																H24	13,500	93,274	▲ 79,774	
																H25	375,000	308,304	66,696	
																H26	450,000	233,762	216,238	
																H27	738,330	360,130	215,682	
																H28	120,846	605,501	▲ 484,655	
																H29	576,563	324,743	251,820	
																H30		▲ 39,252	▲ 847,739	
																H31		▲ 36,961	▲ 886,991	
																H32		▲ 72,756	▲ 36,961	
																累計	2,274,239	248,122	2,519,288	
98	D	-	21	-	6	寺野地区下水道事業	寺野	町	町	直接	完了	66,000	24	~	29	H23			0	H25年度実施予定 H25.12月設計契約
																H24	10,500		10,500	
																H25	39,000		39,000	
																H26		7,168	▲ 7,168	
																H27		41,318	▲ 41,318	
																H28		0	0	
																H29		0	0	
																H30		0	0	
																H31			0	
																H32			0	
																累計	49,500	0	48,486	
99	D	-	21	-	7	町方地区下水道事業(施設増設)	町方・花輪田	町	町	直接	完了	488,100	24	~	27	H23			0	H26年度実施予定 H28.3事業完了
																H24	7,750		7,750	
																H25	77,500	0	77,500	
																H26		8,912	▲ 8,912	
																H27	325,500	368,115	▲ 42,615	
																H28			0	
																H29		▲ 33,723	▲ 33,723	
																H30			0	
																H31			0	
																H32			0	
																累計	410,750	▲ 33,723	377,027	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																				
102	D	-	4	-	13	寺野地区災害 公営住宅整備 事業	寺野	町	町	直接	完了	1,061,767	25	~	30	H23				0																			
																H24				0																			
																H25	27,562		0	27,562	H26年4月UR都市再生機構行委託契約予定																		
																H26	505,732		365,728	140,004	H26.12月16戸分についてURと買取契約を締結																		
																H27			246,812	▲ 246,812	H27.6月木造11戸についてURと買取契約締結																		
																H28	325,143		▲ 16,791	341,934	H28.4月木造11戸についてURと買取確定契約締結																		
																H29		201,894	106,019	95,875	擁壁設置工事、造成工事費アロケを実施																		
																H30		▲ 203,339	155,222	▲ 358,561	木造11戸完成、造成工事費アロケを実施																		
																H31				0																			
																H32		72,053	72,053	0																			
																累計	858,437	70,608	929,043	2																			
																103	D	-	4	-	14	安渡地区災害 公営住宅整備 事業	安渡	町	町	直接	完了	829,134	25	~	31	H23				0			
																																H24				0			
H25	8,225		113,328	▲ 105,103	H25.4月用地取得契約																																		
H26	335,082		77,833	257,249	用地取得完了																																		
H27			2,251	▲ 2,251																																			
H28		389,774	5,274	384,500	H30.3月木造8戸(町内事業者)が完成予定																																		
H29		14,651	472,381	▲ 457,730	木造33戸完成																																		
H30			▲ 34,223	34,223	公共施設(道路)の効果促進への切出し等を実施																																		
H31		▲ 22,241	34,995	▲ 57,236																																			
H32				0																																			
累計	343,307	382,184	671,839	53,652																																			
104	◆	D	-	4	1	1	公営住宅長寿 命化計画策定 事業	大槌町	町	町	直接	完了	9,925	25	~																	25	H23				0		
																																	H24				0		
																H25	7,940		4,956	2,984	H25.7月業務委託契約																		
																H26				0																			
																H27				0																			
																H28				0																			
																H29				0																			
																H30				0																			
																H31				0																			
																H32				0																			
																累計	7,940	0	4,956	2,984																			
																105	◆	D	-	4	1	2	災害公営住宅 駐車場整備事 業(大ケ口地 区)	大ケ口	町	町	直接	完了	4,480	25	~		25	H23				0	
																																		H24				0	
H25	3,584		3,239	345	H25.7月買取契約																																		
H26				0																																			
H27				0																																			
H28				0																																			
H29				0																																			
H30				0																																			
H31				0																																			
H32				0																																			
累計	3,584	0	3,239	345																																			
106	◆	D	-	4	2	1	災害公営住宅 駐車場整備事 業(屋敷前地 区)	屋敷前	町	町	直接	完了	1,344	25	~																	25		H23				0	
																																		H24				0	
																H25	1,075		911	164	H25.10月買取契約																		
																H26				0																			
																H27				0																			
																H28				0																			
																H29				0																			
																H30				0																			
																H31				0																			
																H32				0																			
																累計	1,075	0	911	164																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	◆	D	-	4	-	6															-
107	◆	D	-	4	-	6	-	1	災害公営住宅 駐車場整備事 業(大ケ口二 丁目地区)	沢山・大 ケ口	町	町	直接	廃止	3,200	25	25	H23 H24 H25 2,560 H26 0 H27 0 H28 0 H29 0 H30 0 H31 0 H32 0 累計 2,560	0 0 0 2,560 0 0 0 0 0 0 0 0 0 2,560	0 0 2,560 0 0 0 0 0 0 0 0 0 2,560	H26年度実施予定 事業が不要となった。
108	◆	D	-	4	-	7	-	1	災害公営住宅 駐車場整備事 業(砦内地区)	砦内	町	町	直接	廃止	832	25	25	H23 H24 H25 665 H26 0 H27 0 H28 0 H29 0 H30 0 H31 0 H32 0 累計 665	0 0 0 665 0 0 0 0 0 0 0 0 665	0 0 665 0 0 0 0 0 0 0 0 665	H26年度実施予定 事業が不要となった。
109	◆	D	-	4	-	8	-	1	災害公営住宅 駐車場整備事 業(三枚堂地 区)	三枚堂	町	町	直接	廃止	1,728	25	28	H23 H24 H25 1,382 H26 0 H27 0 H28 0 H29 0 H30 0 H31 0 H32 0 累計 1,382	0 0 0 1,382 0 0 0 0 0 0 0 0 1,382	0 0 1,382 0 0 0 0 0 0 0 0 1,382	H26年度用地取得予定
110	◆	D	-	4	-	9	-	2	災害公営住宅 駐車場整備事 業(町方地区)	町方	町	町	直接	完了	6,800	25	30	H23 H24 H25 2,560 H26 0 H27 1,920 H28 960 H29 0 H30 0 H31 0 H32 0 累計 5,440	0 0 0 0 0 1,920 960 0 0 0 0 0 5,440	0 0 2,560 0 1,920 960 5,440 0 0 0 0 5,440	H26年度用地取得予定 末広町集合53台分(財源振替)
111	◆	D	-	4	-	10	-	1	災害公営住宅 駐車場整備事 業(吉里吉里 地区)	吉里吉里	町	町	直接	廃止	1,664	25	30	H23 H24 H25 1,331 H26 0 H27 0 H28 0 H29 0 H30 0 H31 0 H32 0 累計 1,331	0 0 0 1,331 0 0 0 0 0 0 0 0 1,331	0 0 1,331 0 0 0 0 0 0 0 0 1,331	H26年度用地取得予定

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																							
	◆	D	-	4	-	11															-	1																					
112	◆	D	-	4	-	11	-	1	災害公営住宅 駐車場整備事業 (赤浜地区)	赤浜	町	町	直接	廃止	704	25	~	30	H23			0	H26年度用地取得予定																				
																			H24			0																					
																			H25	563	0	563																					
																			H26			0																					
																			H27			0																					
																			H28			0																					
																			H29			0																					
																			H30			0																					
																			H31			0																					
																			H32			0																					
																			累計	563	0	563																					
																			113	◆	D	-		4	-	12	-	1	災害公営住宅 駐車場整備事業 (浪板地区)	浪板	町	町	直接	廃止	448	25	~	29	H23			0	H26年度用地取得予定
																																							H24			0	
H25	358	0	358																																								
H26			0																																								
H27			0																																								
H28			0																																								
H29			0																																								
H30			0																																								
H31			0																																								
H32			0																																								
累計	358	0	358																																								
114		D	-	15	-	2	-	1	安渡地区津波 復興拠点整備 事業	安渡	町	町	直接	完了	4,957,460	25	~	32					H23																		0	H25.12~H26.3月用地買収契約、H26年2月設計施工契約	
																							H24																		0		
																			H25	661,170	98,263	562,907																					
																			H26	785,172	294,678	490,494																					
																			H27	382,038	306,135	75,903																					
																			H28		37,875	▲ 803,179																					
																			H29	698,671	717,746	▲ 19,075																					
																			H30	782,858	370,307	407,589																					
																			H31		301,239	▲ 301,239																					
																			H32		202,688	▲ 202,688																					
																			累計	3,309,909	408,182	3,507,379	210,712																				
																			116	★	F	-	4	-	1	-	1	市街地復興効 果促進事業 (県分)	大槌町	県	県	直接	完了	150,659	25	~	32	H23			0		
																																						H24			0		
H25	601,157	460	600,697																																								
H26		20,717	▲ 20,717																																								
H27		6,401	▲ 6,401																																								
H28		6,315	▲ 177,437																																								
H29		▲ 171,122	▲ 177,437																																								
H30		▲ 207,000	▲ 248,596																																								
H31		▲ 45,265	▲ 69,579																																								
H32			0																																								
H32		▲ 57,241	▲ 57,241																																								
累計	601,157	▲ 480,628	99,803	20,726																																							
117		D	-	15	-	3	-	1	町方地区津波 復興拠点整備 事業	町方	町	町	直接	完了	1,429,401	25	~	31																				H23			0	H25.8月 UR都市機構業務委託契約	
																			H24			0																					
																			H25	89,250	41,819	47,431																					
																			H26	213,150	130,547	82,603																					
																			H27	148,240	178,733	▲ 30,493																					
																			H28	296,770	236,281	60,489																					
																			H29	276,864	429,197	▲ 152,333																					
																			H30		47,775	25,294																					
																			H31		30,546	▲ 30,546																					
																			H32			0																					
																			累計	1,024,274	47,775	1,069,604	2,445																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																								
118	◆	D	-	21	-	2	-	1	沢山地区内水 排除事業	沢山	町	町	直接	完了	153,135	25	~	29	H23				0	H26.9月 設計施工契約予定																				
																			H24				0																					
																			H25	96,140		0	96,140																					
																			H26	26,368		0	26,368																					
																			H27			4,906	▲ 4,906																					
																			H28			4,406	▲ 4,406																					
																			H29			96,895	▲ 96,895																					
																			H30				0																					
																			H31				0																					
																			H32				0																					
																			累計	122,508	0	106,207	16,301																					
																			119	◆	D	-	4		-	12	-	2	既存建築物除 去事業	浪板	町	町	直接	完了	3,500	25	~	26	H23				0	H26.6月完了予定
																																							H24				0	
H25	2,800		2,795	5																																								
H26			▲ 5	5																																								
H27				0																																								
H28				0																																								
H29				0																																								
H30				0																																								
H31				0																																								
H32				0																																								
累計	2,800	0	2,790	10																																								
121		D	-	1	-	12			(仮称)浪板地区 高台移転連 絡道路整備事 業	浪板	町	町	直接	完了	292,479	25	~	31						H23																		0	H26年11月設計施工契約	
																								H24																		0		
																			H25				0																					
																			H26	2,219		0	2,219																					
																			H27	152,301		7,640	144,661																					
																			H28	121,765		40,721	81,044																					
																			H29	56,274		56,859	61,121																					
																			H30		▲ 128,582	40,960	▲ 169,542																					
																			H31			10,403	▲ 10,403																					
																			H32		▲ 19,541		▲ 19,541																					
																			累計	332,559	▲ 91,264	151,736	89,559																					
																			122	◆	D	-	4	-	1	-	3	大槌町災害公 営住宅管理シ ステム整備事 業	大槌町	町	町	直接	完了	14,300	26	~	26	H23				0		完成
																																						H24				0		
H25				0																																								
H26	11,440		11,172	268																																								
H27				0																																								
H28				0																																								
H29				0																																								
H30				0																																								
H31				0																																								
H32				0																																								
累計	11,440	0	11,172	268																																								
123	◆	D	-	23	-	8	-	1	大槌町防集宅 地賃借管理シ ステム整備事 業	大槌町	町	町	直接	完了	8,400	26	~	26																				H23				0	完成	
																																						H24				0		
																			H25				0																					
																			H26	6,720		6,713	7																					
																			H27				0																					
																			H28				0																					
																			H29				0																					
																			H30				0																					
																			H31				0																					
																			H32				0																					
																			累計	6,720	0	6,713	7																					

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																						
	◆	D	-	5	-	3															-	1																				
124	◆	D	-	15	-	3	-	1	大槌町震災遺構保存調査事業	大槌町	町	町	直接	完了	9,000	26	~	27	H23			0	検討の遅れから、27年度に結論が出る予定。 平成28年3月31日事業完了																			
																			H24			0																				
																			H25			0																				
																			H26	7,200		7,197		3																		
																			H27					0																		
																			H28					0																		
																			H29					0																		
																			H30					0																		
																			H31					0																		
																			H32					0																		
																			累計	7,200	0	7,197		3																		
																			126	D	-	20		-	3			赤浜地区復興まちづくり支援施設整備事業	赤浜	町	町	直接	完了	660,509	26	~	31	H23			0	用地の確保・入札の遅れから、H27年度内の完成は困難な状況。 用地の確保・入札の遅れから、H28年度以降の発注予定。
																																						H24			0	
H25			0																																							
H26	88,068			88,068																																						
H27	352,271		5,363	346,908																																						
H28			2,364	▲ 2,364																																						
H29				0																																						
H30			119,425	▲ 119,425																																						
H31			300,494	▲ 300,494																																						
H32				0																																						
累計	440,339	0	427,646	12,693																																						
128	◆	D	-	15	-	3	-	2	町方地区津波復興拠点支援施設多目的空間整備事業	町方	町	町	直接	完了	139,067	28	~	29					H23																	0		
																							H24																	0		
																			H25			0																				
																			H26			0																				
																			H27			0																				
																			H28	55,626		55,626	0																			
																			H29	55,627		54,484	1,143																			
																			H30				0																			
																			H31				0																			
																			H32				0																			
																			累計	111,253	0	110,110	1,143																			
																			129	D	-	5	-	3			大槌町災害公営住宅家賃低廉化事業	大槌町	町	町	直接	完了	320,996	30	~	32	H23			0		
																																					H24			0		
H25			0																																							
H26			0																																							
H27			0																																							
H28			0																																							
H29			0																																							
H30	142,250		43,596	98,654																																						
H31		125,246	93,520	31,726																																						
H32			119,737	▲ 119,737																																						
累計	142,250	125,246	256,853	10,643																																						
130	◆	D	-	23	-	12	-	1	浪板海岸砂浜再生事業	浪板	県	県	直接	継続	1,116,592	31	~	33																			H23			0	R1年7月 工事発注 R3年度に繰越（R3年3月時点の契約済事業費1,068,680千円）	
																																					H24			0		
																			H25			0																				
																			H26			0																				
																			H27			0																				
																			H28			0																				
																			H29			0																				
																			H30			0																				
																			H31	446,025		446,025	0																			
																			H32	447,248		408,920	38,328																			
																			累計	893,273	0	854,945	38,328																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
131	D	-	5	-	4	-	災害公営住宅 家賃低廉化事 業【補助率変 更分】	町内4か 所	県	県	直接	完了	49,184	32	～	32	H23				0																	
																	H24				0																	
																	H25				0																	
																	H26				0																	
																	H27				0																	
																	H28				0																	
																	H29				0																	
																	H30				0																	
																	H31				0																	
																	H32	40,986		38,813	2,173																	
																	累計	40,986	0	38,813	2,173																	
																																H23	173,655	0	0	173,655		
																																H24	14,171,062	0	2,088,074	12,082,988		
															H25	26,161,041	0	13,181,589	12,979,452																			
															H26	18,675,041	0	9,698,151	8,976,890																			
															H27	14,843,300	0	12,373,345	2,469,955																			
															H28	12,979,637	0	13,840,879	▲ 861,242																			
															H29	9,032,569	▲ 150,770	17,729,379	▲ 8,847,580																			
															H30	1,708,889	▲ 120,069	13,865,688	▲ 12,276,868																			
															H31	0	270,839	6,789,938	▲ 6,519,099																			
															H32	0	0	▲ 4,011,737	4,011,737																			
															120,606,626	市町村交付分 計	97,745,194	0	85,555,306	12,189,888																		
															都道府県交付分		各年度別合計		H23	249,375	0	52,695	196,680															
																			H24	3,438,205	0	326,572	3,111,633															
																			H25	4,507,273	0	544,800	3,962,473															
																			H26	3,705,875	0	1,393,942	2,311,933															
																			H27	0	0	2,590,661	▲ 2,590,661															
																			H28	12,629	▲ 171,122	220,064	▲ 378,557															
																			H29	0	▲ 287,388	2,913,624	▲ 3,201,012															
																			H30	0	▲ 1,148,925	1,962,885	▲ 3,111,810															
																			H31	609,700	▲ 166,100	647,159	▲ 203,559															
																			H32	578,908	▲ 57,241	504,346	17,321															
															13,023,321	都道府県交付分 計	13,101,965	▲ 1,830,776	11,156,748	114,441																		
															市町村都道府県計		各年度別合計		H23	423,030	0	52,695	370,335															
																			H24	17,609,267	0	2,414,646	15,194,621															
																			H25	30,668,314	0	13,726,389	16,941,925															
																			H26	22,380,916	0	11,092,093	11,288,823															
																			H27	14,843,300	0	14,964,006	▲ 120,706															
																			H28	12,992,266	▲ 171,122	14,060,943	▲ 1,239,799															
																			H29	9,032,569	▲ 438,158	20,643,003	▲ 12,048,592															
																			H30	1,708,889	▲ 1,268,994	15,828,573	▲ 15,388,678															
																			H31	609,700	104,739	7,437,097	▲ 6,722,658															
																			H32	578,908	▲ 57,241	▲ 3,507,391	4,029,058															
															133,629,947	合計	110,847,159	▲ 1,830,776	96,712,054	12,304,329																		

(様式2E)

大槌町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
37	E-1-1	低炭素社会 対応浄化槽導入 事業	大槌町	町	町	直接	完了	100,765	24	～	30	H23			0					
												H24	24,806		5,547	19,259				
												H25	24,806		15,138	9,668	H25年度49件実施			
												H26			11,994	▲ 11,994	H26年度38件実施			
												H27	4,536		9,570	▲ 5,034	H27年度33件実施			
												H28	21,425		8,712	12,713	H28年度40件実施			
												H29			3,984	▲ 3,984	H29年度13件実施			
												H30			1,320	▲ 1,320	H30年度5件実施			
												H31			0	0				
												H32			0	0				
												累計	75,573	0	56,265	19,308				
												市町村交付分		各年度 別合計	H23	0	0	0	0	
															H24	24,806	0	5,547	19,259	
															H25	24,806	0	15,138	9,668	
			H26	0	0	11,994	▲ 11,994													
			H27	4,536	0	9,570	▲ 5,034													
			H28	21,425	0	8,712	12,713													
			H29	0	0	3,984	▲ 3,984													
			H30	0	0	1,320	▲ 1,320													
			H31	0	0	0	0													
			H32	0	0	0	0													
100,765		市町村交付分 計	75,573	0	56,265	19,308														
都道府県交付分		各年度 別合計	H23	0	0	0	0													
			H24	0	0	0	0													
			H25	0	0	0	0													
			H26	0	0	0	0													
			H27	0	0	0	0													
			H28	0	0	0	0													
			H29	0	0	0	0													
			H30	0	0	0	0													
			H31	0	0	0	0													
			H32	0	0	0	0													
0		都道府県交付分 計	0	0	0	0	0													
市町村 都道府県 計		各年度 別合計	H23	0	0	0	0													
			H24	24,806	0	5,547	19,259													
			H25	24,806	0	15,138	9,668													
			H26	0	0	11,994	▲ 11,994													
			H27	4,536	0	9,570	▲ 5,034													
			H28	21,425	0	8,712	12,713													
			H29	0	0	3,984	▲ 3,984													
			H30	0	0	1,320	▲ 1,320													
			H31	0	0	0	0													
			H32	0	0	0	0													
100,765		合計	75,573	0	56,265	19,308														