

(様式1)

大槌町 復興交付金事業計画 令和3年度進捗状況報告 総括表

令和4年3月末時点

(単位:千円)

大槌町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	173,655	0
	H24	17,808,772	2,235,464
	H25	29,493,585	14,797,952
	H26	19,476,917	10,806,471
	H27	16,416,312	14,527,101
	H28	14,054,775	16,421,596
	H29	9,558,079	18,923,110
	H30	2,663,948	15,303,479
	R1	0	7,369,408
	R2	0	▲ 3,772,637
	R3	0	305,125
合計	109,646,043	96,917,069	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	109,646,043	0	97,002,272	12,643,771

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	257,625	52,695
	H24	3,455,802	337,826
	H25	4,602,366	559,314
	H26	3,936,150	1,449,173
	H27	45,000	2,674,978
	H28	12,629	306,358
	H29	494,250	3,333,528
	H30	0	2,017,722
	R1	609,700	668,056
	R2	578,908	514,824
	R3	0	38,323
合計	13,992,430	11,952,797	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和3年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	97,002,272	109,646,043	0	0	12,643,771
都道府県交付分	11,952,797	13,992,430	▲ 1,931,907	0	107,726
合計	108,955,069	123,638,473	▲ 1,931,907	0	12,751,497

※令和2年度までの交付額、令和3年度までの事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

大槌町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 文部科学省

令和4年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
1	A	-	2	-	1	吉里吉里小学 校防災施設整 備事業	吉里吉里	町	町	直接	完了	45,040	H24 ~ H25	H23				0	H25年1月設計業務委託契約	
														H24	26,268		1,151	25,117		
														H25	3,758			3,758	H25.11月施工契約	
														H26			19,222	▲ 19,222	H26.8月完成	
														H27				0		
														H28				0		
														H29				0		
														H30				0		
														R1				0		
														R2				0		
														R3				0		
														累計	30,026	0	20,373	9,653		
														2	A	-	2	-	2	吉里吉里中学 校防災施設整 備事業
H24	26,268		1,298	24,970																
H25	3,758			3,758	H25.11月施工契約															
H26			24,772	▲ 24,772	H26.9月完成															
H27				0																
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
累計	30,026	0	26,070	3,956																
3	◆ A	-	2	-	2	スクールバス 運行環境整備 事業	大槌	町	町	直接	完了	15,900	H24 ~ H26							
														H24	12,720			12,720		
														H25				0	H26.2月購入契約	
														H26			12,038	▲ 12,038	H26.9月納車	
														H27				0		
														H28				0		
														H29				0		
														H30				0		
														R1				0		
														R2				0		
														R3				0		
														累計	12,720	0	12,038	682		

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
4	◆	A	-	2	-	2	-	2	被災地児童生徒大会等参加支援事業	町内	町	町	直接	廃止	1,890	H24	～	H24	H23			0	事業廃止
																			H24	1,512		1,512	
																			H25			0	
																			H26			0	
																			H27			0	
																			H28			0	
																			H29			0	
																			H30			0	
																			R1			0	
																			R2			0	
																			R3			0	
累計	1,512	0	0	1,512																			
5	A	-	4	-	1			埋蔵文化財発掘調査事業	沢山 他	町	町	直接	完了	87,349	H24	～	R2	H23			0	H24年度5件委託	
																		H24	22,500		0	22,500	
																		H25	22,500		2,465	20,035	H26年度4件委託
																		H26			4,058	▲ 4,058	試掘件数10件(個人8件、区画整理1件、復興道路1件)
																		H27			12,911	▲ 12,911	試掘件数1件 確認調査3件
																		H28		20,511	11,403	9,108	試掘件数2件
																		H29			12,739	▲ 12,739	整理作業
																		H30			2,170	▲ 2,170	整理作業
																		R1			4,681	▲ 4,681	
																		R2			455	▲ 455	
																		R3				0	
累計	45,000	20,511	50,882	14,629																			
43	A	-	4	-	2			遺跡調査事業(震災復興支援)	大槌町	県	県	直接	完了	32,226	H24	～	H29	H23			0	平成24年5月から25年1月 試掘等調査	
																		H24	6,773		3,781	2,992	
																		H25	17,395		1,222	16,173	平成25年5月 試掘等調査
																		H26			7,869	▲ 7,869	平成26年4月、27年2月から3月 試掘等調査
																		H27			9,881	▲ 9,881	平成27年4～2月 試掘等
																		H28			570	▲ 570	平成28年6月 現地協議 平成29年2月 現地確認
																		H29			146	▲ 146	平成29年4月～平成30年3月 報告書作成
																		H30				0	
																		R1				0	
																		R2				0	
																		R3				0	
累計	24,168	0	23,469	699																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
64	A	-	1	-	1		小中一貫教育 校(小学校)整 備事業	沢山	町	町	直接	廃止	105,403	H24	~	H26	H23			0	H25年度実施予定	
																	H24	49,782		49,782		
																	H25	49,782		49,782	災害復旧で利用見込みの為、廃止	
																	H26			0		
																	H27			0		
																	H28		▲ 20,511	▲ 20,511		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
																	累計	99,564	▲ 20,511	0	79,053	
																	65	◆	A	-	1	-
H24	27,255		27,255																			
H25	93,288		44,988	48,300	H25年8月設計・業務委託契約																	
H26			35,702	▲ 35,702	H26.4月完成																	
H27			0																			
H28			0																			
H29			0																			
H30			0																			
R1			0																			
R2			0																			
R3			0																			
累計	120,543	0	80,690	39,853																		
66	◆	A	-	2	-	2	吉里吉里中学 校仮設運動場 整備事業	吉里吉里	町	町	直接	完了	16,392	H24	~	H24						
																	H24	13,113		12,889	224	
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
																	累計	13,113	0	12,889	224	
																	79	◆	A	-	4	-
H24	124		8	116																		
H25			0																			
H26			0																			
H27			0																			
H28			0																			
H29			0																			
H30			0																			
R1			0																			
R2			0																			
R3			0																			
累計	124	0	8	116																		

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	179,418	0	15,338	164,080	
										H25	173,086	0	47,453	125,633	
										H26	0	0	95,792	▲ 95,792	
										H27	0	0	12,911	▲ 12,911	
										H28	0	0	11,403	▲ 11,403	
										H29	0	0	12,739	▲ 12,739	
										H30	0	0	2,170	▲ 2,170	
										R1	0	0	4,681	▲ 4,681	
										R2	0	0	455	▲ 455	
										R3	0	0	0	0	
								467,693	市町村交付分 計		352,504	0	202,942	149,562	
										H23	0	0	0	0	
										H24	6,897	0	3,789	3,108	
										H25	17,395	0	1,222	16,173	
										H26	0	0	7,869	▲ 7,869	
										H27	0	0	9,881	▲ 9,881	
										H28	0	0	570	▲ 570	
										H29	0	0	146	▲ 146	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
								32,382	都道府県交付分 計		24,292	0	23,477	815	
										H23	0	0	0	0	
										H24	186,315	0	19,127	167,188	
										H25	190,481	0	48,675	141,806	
										H26	0	0	103,661	▲ 103,661	
										H27	0	0	22,792	▲ 22,792	
										H28	0	0	11,973	▲ 11,973	
										H29	0	0	12,885	▲ 12,885	
										H30	0	0	2,170	▲ 2,170	
										R1	0	0	4,681	▲ 4,681	
										R2	0	0	455	▲ 455	
										R3	0	0	0	0	
								500,075	合計		376,796	0	226,419	150,377	

大槌町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 農林水産省

令和4年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業期		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
6	C	-	2	-	1	(仮称)沿岸営 農拠点セン ター建設事業	沢山	町	町	直接	完了	283,104	H24	~	H27	H23				0	H25年度実施予定			
																H24	225,000			225,000				
																H25			14,403	▲ 14,403		H26.1月開発行為申請 H27.1月工事契約締結、H27年度中に施設完成予定 H27.10施設完成。JAとの費用負担額確定のため。単独費負 担額の整理のため。		
																H26			210,399	▲ 210,399				
																H27			▲ 12,474	12,474				
																H28				0				
																H29		▲ 12,672		▲ 12,672				
																H30				0				
																R1				0				
																R2				0				
																R3				0				
																累計	225,000	▲ 12,672	212,328	0				
																38	C	-	4	-		1	被災農家農業 用機械等リ ース事業	町方
H24	7,500		4,605	2,895																				
H25	7,500		6,673	827	農業用機械H25.9発注 H26.3納入 農業用機械H26.12発注 H27.2納入																			
H26			3,595	▲ 3,595																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
累計	15,000	0	14,873	127																				
39	◆	C	-	4	-	1	-	1	元村地区農産 物加工集会施 設改修事業	元村	県	町	間接	完了	3,750						H24			
																H24	2,400	600	2,774	226				
																H25				0				
																H26				0				
																H27				0				
																H28				0				
																H29				0				
																H30				0				
																R1				0				
																R2				0				
																R3				0				
																累計	2,400	600	2,774	226				
																40	◆	C	-	4		-	1	-
H24	800	▲ 600	86	114																				
H25				0																				
H26				0																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
累計	800	▲ 600	86	114																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
41	C	-	5	-	1		吉里吉里地区 漁業集落排水 事業	吉里吉里	県	町	間接	廃止	10,000	H23	～	H23	H23	7,500			7,500	
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2			0		
																	R3			0		
																	累計	7,500	0	0	7,500	
																	42	C	-	5	-	
H24			0																			
H25			0																			
H26			0																			
H27			0																			
H28			0																			
H29			0																			
H30			0																			
R1			0																			
R2			0																			
R3			0																			
累計	750	0	0	750																		
62	☆	F	-	1	-	1	-	1		町	完了	88,422	H24	～	R2	H23						
																H24	23,206		0	23,206		
																H25	173,778		2,486	171,292		
																H26	28,891		24,811	4,080		
																H27	251,019		30,784	220,235		
																H28	185,268		5,900	179,368		
																H29		▲ 591,425	2,119	▲ 593,544		
																H30			0	0		
																R1				0		
																R2				0		
																R3				0		
																累計	662,162	▲ 591,425	66,100	4,637		
																67	C	-	7	-	1	
H24	32,250		6,693	25,557																		
H25	496,125		224,174	271,951																		
H26	130,012		401,480	▲ 271,468																		
H27			0	0																		
H28				0																		
H29		▲ 20,511	416	▲ 20,927																		
H30				0																		
R1				0																		
R2				0																		
R3				0																		
累計	658,387	▲ 20,511	632,763	5,113																		
68	C	-	7	-	2		水産業共同利 用施設復興整 備事業(公募 タイプ)	小枕・安 渡	町	民間	間接	完了	7,578,485	H24	～							
																H24	3,052,500		100,823	2,951,677		
																H25	2,157,708		1,216,157	941,551		
																H26			30,889	▲ 30,889		
																H27			1,851,669	▲ 1,851,669		
																H28			1,782,447	▲ 1,782,447		
																H29			0	0		
																H30			101,763	▲ 101,763		
																R1			0	0		
																R2				0		
																R3				0		
																累計	5,210,208	0	5,083,748	126,460		
																68	C	-	7	-	2	
H24	3,052,500		100,823	2,951,677																		
H25	2,157,708		1,216,157	941,551																		
H26			30,889	▲ 30,889																		
H27			1,851,669	▲ 1,851,669																		
H28			1,782,447	▲ 1,782,447																		
H29			0	0																		
H30			101,763	▲ 101,763																		
R1			0	0																		
R2				0																		
R3				0																		
累計	5,210,208	0	5,083,748	126,460																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
81	C	-	5	-	3	安渡地区漁業 集落防災機能 強化事業(直 接補助分)	安渡	町	町	直接	完了	1,754,759	H24	~	R3	H23				0	H24年8月契約済
																H24	20,325		5,609	14,716	
																H25	149,538		24,307	125,231	H26年9月設計施工契約
																H26	350,283		30,296	319,987	
																H27			8,715	▲ 8,715	
																H28			140,830	▲ 140,830	
																H29	63,438	457,944	202,204	319,178	
																H30	274,539		498,627	▲ 224,088	
																R1			153,960	▲ 153,960	
																R2			109,961	▲ 109,961	
																R3			52,832	▲ 52,832	
																累計	858,123	457,944	1,227,341	88,726	R3年5月完了
																82	C	-	5	-	4
H24	18,705		1,720	16,985																	
H25	37,800		6,574	31,226	H25.7月設計契約																
H26	157,261		1,182	156,079																	
H27			37,356	▲ 37,356																	
H28	148,966		49,769	99,197																	
H29	14,297	44,029	173,675	▲ 115,349																	
H30			38,941	▲ 38,941																	
R1			58,508	▲ 58,508																	
R2			46,640	▲ 46,640																	
R3				0																	
累計	377,029	44,029	414,365	6,693																	
83	C	-	5	-	5	吉里吉里地区 漁業集落防災 機能強化事業 (直接補助分)	吉里吉里	町	町	直接	完了	2,748,015	H24	~	R2						
																H24	50,250		8,594	41,656	
																H25	41,662		48,681	▲ 7,019	H25.9月施工契約
																H26			31,693	▲ 31,693	
																H27	611,964		27,819	584,145	
																H28	484,577		142,683	341,894	
																H29	158,854	33,183	579,996	▲ 387,959	
																H30	680,520		520,051	160,469	
																R1			299,531	▲ 299,531	
																R2			49,385	▲ 49,385	
																R3				0	
																累計	2,027,827	33,183	1,708,433	352,577	
																84	C	-	5	-	6
H24	11,250		3,079	8,171																	
H25	78,041		16,990	61,051	H26年3月施工契約																
H26	135,429		269,784	▲ 134,355	H26年11月設計施工契約																
H27	564,693		186,390	378,303																	
H28	234,902		427,228	▲ 192,326																	
H29	288,921	89,452	144,563	233,810																	
H30			247,173	▲ 247,173																	
R1			63,025	▲ 63,025																	
R2			32,665	▲ 32,665																	
R3				0																	
累計	1,313,236	89,452	1,390,897	11,791																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～																				
100	C	-	1	-	1		漁港環境整備 事業	吉里吉里	県	県	直接	完了	310,140	H25	～	R2	H23				0	H25に建築設計を実施 27年3月 工事発注 27年6月 監理委託発注、27年12月工事変更増額 28年4月 環境施設測量・設計発注、29年3月左記測量・設計完 29年8月 建築積算発注、29年9月 建築積算完了、30年2月 30年7月 監理委託完了 R1年10月 工事発注 R3年3月 完了
																	H24				0	
																	H25	14,250		708	13,542	
																	H26	1,875		11,059	▲ 9,184	
																	H27	16,500		505	15,995	
																	H28	0		13,398	▲ 13,398	
																	H29	233,250		192,742	40,508	
																	H30		▲ 33,270	11,943	▲ 45,213	
																	R1			2,016	▲ 2,016	
																	R2				0	
																	R3					
																	累計	265,875	▲ 33,270	232,371	234	
																	101	C	-	1	-	
H24				0																		
H25	26,250		911	25,339																		
H26	6,750		28,011	▲ 21,261																		
H27	28,500		4,181	24,319																		
H28	0		20,014	▲ 20,014																		
H29	261,000		222,615	38,385																		
H30			42,894	▲ 42,894																		
R1			1,200	▲ 1,200																		
R2				0																		
R3																						
累計	322,500	0	319,826	2,674																		
115	☆	F	-	3	-	1	漁業集落復興 効果促進事業 (県分)	大槌町	県	県	直接	完了	58,782	H25	～	R2						H23
																	H24				0	
																	H25	19,698			19,698	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30		16,063		16,063	
																	R1		6,124	17,681	▲ 11,557	
																	R2		5,139	4,269	870	
																	R3					
																	累計	19,698	27,326	21,950	25,074	
																	120	C	-	1	-	3
H24				0																		
H25	10,000		5,000	5,000																		
H26			4,697	▲ 4,697																		
H27			0	0																		
H28				0																		
H29				0																		
H30				0																		
R1				0																		
R2				0																		
R3																						
累計	10,000	0	9,697	303																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
125	C	-	1	-	4	農用地災害復旧区画整理事業(復興基盤整備総合整備事業)(大船渡・釜石地区)	大船渡・釜石地区	県	県	直接	完了	163,177	H26	～	H29	H23				0	土地改良法手続き中 H28.4ほ場整備工事完了(全7ha) 確定測量実等の換地業務を実施中。 H30.3月事業完了			
																H24				0				
																H25				0				
																H26	221,650		0	221,650				
																H27	0		69,750	▲ 69,750				
																H28			52,312	▲ 52,312				
																H29		▲ 76,337	4,401	▲ 80,738				
																H30				0				
																R1		▲ 18,850		▲ 18,850				
																R2				0				
																R3				0				
																累計	221,650	▲ 95,187	126,463	0				
																127	◆	C	-	7		-	2	-
H24				0																				
H25				0																				
H26				0																				
H27	140,800		1,016	139,784																				
H28			39,622	▲ 39,622																				
H29			46,632	▲ 46,632																				
H30			27,848	▲ 27,848																				
R1				0																				
R2				0																				
R3				0																				
累計	140,800	0	115,118	25,682																				
															H23						0			
															H24	3,433,486	0	126,518	3,306,968					
															H25	3,134,652	0	1,553,772	1,580,880					
															H26	801,876	0	1,000,534	▲ 198,658					
															H27	1,568,476	0	2,131,275	▲ 562,799					
															H28	1,053,713	0	2,588,479	▲ 1,534,766					
															H29	525,510	0	1,149,605	▲ 624,095					
															H30	955,059	0	1,434,403	▲ 479,344					
															R1	0	0	575,024	▲ 575,024					
															R2	0	0	238,651	▲ 238,651					
															R3	0	0	52,832	▲ 52,832					
															16,086,954	市町村交付分 計	11,472,772	0	10,851,093	621,679				
															H23	8,250	0	0	8,250					
															H24	10,700	0	7,465	3,235					
															H25	77,698	0	13,292	64,406					
															H26	230,275	0	47,362	182,913					
															H27	45,000	0	74,436	▲ 29,436					
															H28	0	0	85,724	▲ 85,724					
															H29	494,250	▲ 76,337	419,758	▲ 1,845					
															H30	0	▲ 17,207	54,837	▲ 72,044					
															R1	0	▲ 12,726	20,897	▲ 33,623					
															R2	0	5,139	4,269	870					
															R3	0	0	0	0					
															1,007,099	都道府県交付分 計	866,173	▲ 101,131	728,040	37,002				
															H23	8,250	0	0	8,250					
															H24	3,444,186	0	133,983	3,310,203					
															H25	3,212,350	0	1,567,064	1,645,286					
															H26	1,032,151	0	1,047,896	▲ 15,745					
															H27	1,613,476	0	2,205,711	▲ 592,235					
															H28	1,053,713	0	2,674,203	▲ 1,620,490					
															H29	1,019,760	▲ 76,337	1,569,363	▲ 625,940					
															H30	955,059	▲ 17,207	1,489,240	▲ 551,388					
															R1	0	▲ 12,726	595,921	▲ 608,647					
															R2	0	5,139	242,920	▲ 237,781					
															R3	0	0	52,832	▲ 52,832					
															17,094,053	合計	12,338,945	▲ 101,131	11,579,133	658,681				

(様式2D)

大槌町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 国土交通省

令和4年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
7	D	-	1	-	1		都計道町方 大ヶ口線整備 事業	沢山・大 ヶ口	町	町	直接	完了	1,178,100	H24	～	H28	H23				0	H24年8月契約済
																	H24	56,347		9,528	46,819	
																	H25	276,952		19,416	257,536	H26年2月設計契約
																	H26	93,885		20,023	73,862	H26年11月UR都市機構契約
																	H27	184,882		124,602	60,280	
																	H28	141,075	218,790	559,424	▲ 199,559	
																	H29			222,215	▲ 222,215	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	累計	753,141	218,790	955,208	16,723	
																	8	D	-	1	-	2
H24	86,625		19,021	67,604																		
H25	185,625		209	185,416	H26年3月 UR都市機構契約																	
H26	752,750		174,781	577,969																		
H27	371,043		1,202,032	▲ 830,989																		
H28			▲ 299,076	299,076																		
H29		▲ 298,872		▲ 298,872																		
H30				0																		
R1				0																		
R2				0																		
R3				0																		
累計	1,396,043	▲ 298,872	1,096,967	204																		
9	D	-	1	-	3		(仮称)浪板幹 線(仮称)浪板 大橋整備事業	浪板	町	町	直接	完了	410,378	H24	～	R1						
																	H24	20,955		3,433	17,522	
																	H25	41,910		7,493	34,417	H25年9月設計施工契約
																	H26	83,820		16,507	67,313	
																	H27			4,820	▲ 4,820	
																	H28	36,856		55,983	▲ 19,127	
																	H29	123,457	31,563	174,001	▲ 18,981	
																	H30			37,815	▲ 37,815	
																	R1			19,130	▲ 19,130	
																	R2				0	
																	R3				0	
																	累計	306,998	31,563	319,182	19,379	
																	10	D	-	1	-	4
H24	32,505		2,119	30,386																		
H25	90,337		34,615	55,722	H25年9月設計施工契約																	
H26	90,337		28,082	62,255																		
H27	16,332		9,178	7,154																		
H28	296,260	43,972	156,348	183,884																		
H29	119,487	37,262	169,161	▲ 12,412																		
H30			252,948	▲ 252,948																		
R1			73,992	▲ 73,992																		
R2				0																		
R3				0																		
累計	645,258	81,234	726,443	49																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
11	D	-	1	-	5	町道赤浜1号 線整備事業	赤浜	町	町	直接	完了	26,907	H24	～	H28	H23				0	H24年8月契約済
																H24	19,800		1,043	18,757	
																H25	61,875		21,155	40,720	H25年9月設計施工契約
																H26	61,875		0	61,875	
																H27		▲ 121,351	0	▲ 121,351	D-1-7に事業統合のため完了
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	143,550	▲ 121,351	22,198	1																	
12	D	-	1	-	6	町道寺野線整 備事業	桜木町・ 花輪田	町	町	直接	廃止	0	H24	～	H27	H23				0	
																H24	34,650			34,650	
																H25	170,362		0	170,362	
																H26	57,750			57,750	
																H27				0	
																H28		▲ 262,762		▲ 262,762	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	262,762	▲ 262,762	0	0																	
13	D	-	1	-	7	町道赤浜1号 線整備事業	赤浜	町	町	直接	完了	633,168	H24	～	R2	H23				0	H24年8月契約済
																H24	23,512		1,397	22,115	
																H25	73,425		19,064	54,361	H25.9月設計施工契約
																H26	73,425		42,477	30,948	
																H27	2,218	121,351	7,276	116,293	
																H28	106,380		11,976	94,404	
																H29	49,953	72,096	102,635	19,414	
																H30			226,724	▲ 226,724	
																R1			67,735	▲ 67,735	
																R2			13,305	▲ 13,305	
																R3				0	
累計	328,913	193,447	492,589	29,771																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
14	D	-	1	-	8	(仮称)町道浪 板幹線整備事 業	浪板	町	町	直接	完了	672,323	H24	~	R3	H23				0	H24年8月契約済
																H24	22,275		1,102	21,173	
																H25	48,840		14,515	34,325	H25年9月設計施工契約
																H26	18,150		22,175	▲ 4,025	
																H27	99,075		4,087	94,988	
																H28	42,180		44,308	▲ 2,128	
																H29	68,602		49,529	19,073	
																H30	83,371		27,423	55,948	
																R1		128,582	210,114	▲ 81,532	
																R2		43,588	24,780	18,808	
																R3			113,801	▲ 113,801	R3年8月事業完了
																累計	382,493	172,170	511,834	42,829	
																15	D	-	4	-	1
H24	1,087,625		40,702	1,046,923																	
H25			1,089,104	▲ 1,089,104	H25.8月完成																
H26				0																	
H27				0																	
H28				0																	
H29		▲ 12,944		▲ 12,944																	
H30		▲ 28,996	▲ 28,996	0																	
R1				0																	
R2				0																	
R3				0																	
累計	1,142,750	▲ 41,940	1,100,810	0																	
16	D	-	4	-	2	屋敷前災害公 営住宅整備事 業	屋敷前	町	町	直接	完了	565,362	H23	~	H24						
																H24	753,375		36,805	716,570	
																H25			471,855	▲ 471,855	H25.11月完成
																H26				0	
																H27				0	
																H28		▲ 281,463		▲ 281,463	
																H29				0	
																H30		▲ 13,969	▲ 13,970	1	
																R1				0	
																R2				0	
																R3				0	
																累計	790,125	▲ 295,432	494,690	3	
																17	D	-	5	-	1
H24	9,887			9,887																	
H25	64,225			64,225																	
H26				0																	
H27	163,534		271,177	▲ 107,643																	
H28	310,972		242,180	68,792																	
H29	398,699	515,686	293,583	620,802																	
H30		246,947	438,338	▲ 191,391																	
R1		397,398	432,807	▲ 35,409																	
R2			412,967	▲ 412,967																	
R3				0																	
累計	947,317	1,160,031	2,091,052	16,296																	
18	D	-	6	-	1	大槌町東日本 大震災特別家 賃低減事業	大槌町	町	町	直接	完了	328,240	H24	~	R2						
																H24	1,500			1,500	
																H25				0	
																H26				0	
																H27	23,167		36,736	▲ 13,569	
																H28	39,416		25,499	13,917	
																H29	41,742	69,355	32,185	78,912	
																H30		31,746	51,096	▲ 19,350	
																R1		39,252	50,540	▲ 11,288	
																R2			47,961	▲ 47,961	
																R3				0	
																累計	105,825	140,353	244,017	2,161	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
19	D	-	17	-	1		町方地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	町方	町	町	直接	完了	380,014	H23	~	R2	H23	7,500		7,500	H24年4月一部契約済	
																	H24	423,592	146,264	277,328		
																	H25		0	0		
																	H26			0		
																	H27			0		
																	H28		▲ 284,227	▲ 284,227		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2	138,145	138,145	0		
																	R3			0		
																	累計	431,092	▲ 146,082	284,409		601
																	20	◆ D	-	17		-
H24	16,000	9,456	6,544																			
H25		0	0																			
H26			0																			
H27			0																			
H28			0																			
H29			0																			
H30			0																			
R1			0																			
R2			0																			
R3			0																			
累計	18,400	0	9,456	8,944																		
21	D	-	17	-	2		安渡地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	安渡	町	町	直接	完了	88,910	H23	~	R2					H23	
																	H24	83,892	29,597	54,295		
																	H25		0	0		
																	H26			0		
																	H27		▲ 64,508	▲ 64,508		
																	H28			0		
																	H29			0		
																	H30			0		
																	R1			0		
																	R2	37,084	37,084	0		
																	R3			0		
																	累計	94,105	▲ 27,424	66,681	0	
																	22	D	-	17	-	3
H24	77,834	32,046	45,788																			
H25		0	0																			
H26			0																			
H27		▲ 52,788	▲ 52,788																			
H28			0																			
H29			0																			
H30			0																			
R1			0																			
R2	34,601	34,601	0																			
R3			0																			
累計	84,835	▲ 18,187	66,647	1																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
23	D	-	17	-	4	吉里吉里地区 都市再生区画 整理事業(都 市再生事業計 画案作成事 業)	吉里吉里	町	町	直接	完了	148,587	H23	~	R2	H23	8,718		8,718	H24年4月一部契約済
																H24	133,310	38,679	94,631	
																H25		0	0	
																H26			0	
																H27		▲ 94,630	▲ 94,630	
																H28			0	
																H29			0	
																H30		▲ 8,715	▲ 8,715	
																R1			0	
																R2		72,756	72,755	1
																R3				
累計	142,028	▲ 30,589	111,434	5																
24	D	-	17	-	5	沢山地区都市 再生区画整理 事業(都市再 生事業計画案 作成事業)	沢山	町	町	直接	完了	5,106	H23	~	H24	H23	4,173		4,173	H24年4月一部契約済
																H24	21,908	3,829	18,079	
																H25		0	0	
																H26			0	
																H27			0	
																H28		▲ 22,252	▲ 22,252	
																H29			0	
																H30			0	
																R1			0	
																R2			0	
																R3				
累計	26,081	▲ 22,252	3,829	0																
25	D	-	21	-	1	町方地区下水 道事業	町方	町	町	直接	完了	1,852,044	H24	~	R1	H23			0	H24年8月契約済
																H24	60,000	27,501	32,499	
																H25	727,500	25,245	702,255	
																H26			▲ 33,251	
																H27		88,332	▲ 88,332	
																H28		254,738	▲ 254,738	
																H29	601,533	726,439	▲ 124,906	
																H30		74,504	▲ 74,504	
																R1		76,507	▲ 76,507	
																R2			0	
																R3				
累計	1,389,033	0	1,306,517	82,516																
26	D	-	21	-	2	沢山・大ケ口 地区下水道事 業	沢山・大 ケ口	町	町	直接	完了	3,023,886	H24	~	R1	H23			0	H24年7月契約済
																H24	87,000	5,588	81,412	
																H25	815,250	87,855	727,395	
																H26		241,064	▲ 241,064	
																H27		91,011	▲ 91,011	
																H28	724,785	561,137	163,648	
																H29	577,314	63,564	▲ 233,850	
																H30		104,308	▲ 104,308	
																R1		122,788	▲ 122,788	
																R2			0	
																R3				
累計	2,204,349	63,564	2,088,479	179,434																
27	D	-	21	-	3	安渡地区下水 道事業	安渡	町	町	直接	完了	3,884,467	H24	~	R1	H23			0	H25年度実施予定
																H24	17,250		17,250	
																H25	158,250	46,280	111,970	
																H26		97,069	▲ 97,069	
																H27	735,909	33,229	702,680	
																H28	694,724	498,224	196,500	
																H29	1,001,361	112,637	▲ 134,481	
																H30	193,218	679,194	▲ 485,976	
																R1		250,399	▲ 250,399	
																R2			0	
																R3				
累計	2,800,712	112,637	2,852,874	60,475																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
28	D	-	21	-	4	赤浜地区下水道事業	赤浜	町	町	直接	完了	1,782,089	H24	~	R1	H23				0	H25年度実施予定				
																H24	6,750			6,750					
																H25	62,955		53,893	9,062	H25年9月設計施工契約				
																H26			8,369	▲ 8,369					
																H27	550,356		143,753	406,603					
																H28	739,065		122,796	616,269					
																H29			331,847	▲ 331,847					
																H30		▲ 22,560	340,185	▲ 362,745					
																R1			164,495	▲ 164,495					
																R2				0					
																R3				0					
																累計	1,359,126	▲ 22,560	1,165,338	171,228					
																29	D	-	21	-	5	臼沢地区雨水排水事業	臼沢	町	町
H24	69,000		55,596	13,404																					
H25			4,820	▲ 4,820																					
H26				0																					
H27				0																					
H28				0																					
H29				0																					
H30		▲ 8,580		▲ 8,580																					
R1				0																					
R2				0																					
R3				0																					
累計	69,000	▲ 8,580	60,416	4																					
30	D	-	23	-	1	安渡地区防災集団移転促進事業計画案作成事業	安渡	町	町	直接	完了	210,485	H23	~	H24										
																H24	64,725		39,850	24,875					
																H25			0	0					
																H26				0					
																H27		▲ 37,699		▲ 37,699					
																H28				0					
																H29				0					
																H30				0					
																R1				0					
																R2		118,013	117,832	181					
																R3				0					
																累計	77,550	80,314	157,682	182					
																31	◆	D	-	23	-	1	-	1	水産加工流通高度化推進事業
H24	3,200			3,200																					
H25			0	0																					
H26				0																					
H27				0																					
H28				0																					
H29				0																					
H30				0																					
R1				0																					
R2				0																					
R3				0																					
累計	3,200	0	0	3,200																					
32	◆	D	-	23	-	1	-	2	地域水産物の活用推進事業	安渡	町	町	直接	完了	15,000										
																H24	12,000		8,492	3,508					
																H25			0	0	H24年度完了				
																H26				0					
																H27				0					
																H28				0					
																H29				0					
																H30				0					
																R1				0					
																R2				0					
																R3				0					
																累計	12,000	0	8,492	3,508					

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
33	◆	D	-	23	-	1	-	3	水産業・水産加工流通業アクションプラン作成事業	安渡	町	町	直接	完了	20,000	H24	～	H25	H23			0	H25年7月業務委託契約	
																			H24	16,000	7,980	8,020		
																			H25		7,896	▲ 7,896		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
累計	16,000	0	15,876	124																				
34		D	-	23	-	2			赤浜	町	町	直接	完了	136,814	H23	～	R2	H23	10,650		10,650	H24年4月一部契約済		
																		H24	42,675	15,631	27,044			
																		H25		0	0			
																		H26			0			
																		H27		▲ 21,278	▲ 21,278			
																		H28			0			
																		H29		▲ 16,376	▲ 16,376			
																		H30			0			
																		R1			0			
																		R2		86,939	86,875		64	
																		R3			0			
累計	53,325	49,285	102,506	104																				
35		D	-	23	-	3			吉里吉里	町	町	直接	完了	107,402	H23	～	R2	H23	11,700		11,700	H24年4月一部契約済		
																		H24	48,300	20,714	27,586			
																		H25		0	0			
																		H26			0			
																		H27		▲ 39,284	▲ 39,284			
																		H28			0			
																		H29			0			
																		H30			0			
																		R1			0			
																		R2		59,835	59,627		208	
																		R3			0			
累計	60,000	20,551	80,341	210																				
36		D	-	23	-	4			浪板	町	町	直接	完了	78,580	H23	～	R2	H23	6,600		6,600	H24年4月一部契約済		
																		H24	40,125	6,195	33,930			
																		H25		0	0			
																		H26			0			
																		H27		▲ 40,530	▲ 40,530			
																		H28			0			
																		H29			0			
																		H30			0			
																		R1			0			
																		R2		52,740	52,591		149	
																		R3			0			
累計	46,725	12,210	58,786	149																				
44		D	-	1	-	9			赤浜	県	県	直接	完了	248,059	H24	～	H30	H23			0	詳細設計実施中		
																		H24	24,750		24,750			
																		H25	132,000	9,900	122,100		25年7月測量設計発注、26年2月完了	
																		H26	255,750	2,000	253,750		26年6月用地測量発注、実施中	
																		H27		12,364	▲ 12,364		用地補償実施中	
																		H28		63,297	▲ 63,297		工事実施中	
																		H29		113,900	▲ 113,900		工事完了	
																		H30		▲ 181,039	3,189		▲ 184,228	道路台帳整備完了、事業完了
																		R1		▲ 26,811			▲ 26,811	
																		R2					0	
																		R3					0	
累計	412,500	▲ 207,850	204,650	0																				

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
45	D	-	4	-	3	災害公営住宅 整備事業	吉里吉里	県	県	直接	完了	650,104	H23	～	H25	H23	249,375		52,695	196,680	24年3月、実施設計発注。 24年10月、本体工事発注。 H25年8月 完成
																H24	503,125		113,562	389,563	
																H25	201,250		402,581	▲ 201,331	
																H26				0	
																H27				0	
																H28		▲ 124,728		▲ 124,728	
																H29		▲ 260,177		▲ 260,177	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	953,750	▲ 384,905	568,838	7																	
46	D	-	4	-	4	災害公営住宅 整備事業	大槌	県	県	直接	完了	9,922,971	H24	～	H30	H23			0	0	屋敷前151戸建設中 屋敷前変更契約、柁内設計発注 安渡(C)、三枚堂、町方1、町方2 未着手 安渡(C)、町方1・町方2 設計着手 町方1・町方2工事着手
																H24	2,716,875		211,699	2,505,176	
																H25	3,421,250		131,474	3,289,776	
																H26	3,450,125		1,370,374	2,079,751	
																H27			2,524,589	▲ 2,524,589	
																H28			38,298	▲ 38,298	
																H29			2,606,485	▲ 2,606,485	
																H30		▲ 847,818	1,799,681	▲ 2,647,499	
																R1		▲ 57,832		▲ 57,832	
																R2				0	
																R3				0	
累計	9,588,250	▲ 905,650	8,682,600	0																	
47	D	-	4	-	5	災害復興型地域 優良賃貸住宅 整備事業	大槌町	県	県	直接	廃止	0	H24	～	H30	H23			0	0	応募なし 応募なし 応募なし 応募なし 応募なし
																H24	65,625		0	65,625	
																H25	0		0	0	
																H26			0	0	
																H27			0	0	
																H28			0	0	
																H29			0	0	
																H30			0	0	
																R1		▲ 65,625		▲ 65,625	
																R2				0	
																R3				0	
累計	65,625	▲ 65,625	0	0																	
48	D	-	5	-	2	災害公営住宅 家賃低廉化事業	町内4か 所	県	県	直接	完了	749,064	H24	～	R2	H23			0	0	災害公営住宅が未完成のため、未実施 入居103戸分 入居116戸分 入居145戸分。事業は平成31年度以降も実施
																H24	14,070			14,070	
																H25	103,766		0	103,766	
																H26			0	0	
																H27			30,385	▲ 30,385	
																H28	12,629	112,319	102,130	22,818	
																H29		169,045	124,159	44,886	
																H30			117,428	▲ 117,428	
																R1	163,675		184,020	▲ 20,345	
																R2	79,923		55,237	24,686	
																R3					
累計	374,063	281,364	613,359	42,068																	
49	D	-	6	-	2	東日本大震災 特別家賃低減 事業	町内4か 所	県	県	直接	完了	89,411	H24	～	R2	H23			0	0	災害公営住宅が未完成のため、未実施 入居81戸分 入居92戸分 入居111戸分。事業は平成31年度以降も実施
																H24	2,160			2,160	
																H25	15,930		0	15,930	
																H26			0	0	
																H27			3,816	▲ 3,816	
																H28		12,409	10,024	2,385	
																H29		10,744	12,222	▲ 1,478	
																H30		15,063	11,366	3,697	
																R1			17,114	▲ 17,114	
																R2	10,751		7,585	3,166	
																R3					
累計	28,841	38,216	62,127	4,930																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
50	◆	D	-	1	-	9	-	1	まちづくり連携 道路調査事業 (道路)	大槌町	県	県	直接	廃止	0	H24	～	H24	H23			0	検討中
																			H24	4,000		0	4,000
																			H25			0	0
																			H26			0	0
																			H27			0	0
																			H28			0	0
																			H29			0	0
																			H30		▲ 4,000		▲ 4,000
																			R1			0	0
																			R2			0	0
R3			0	0																			
累計	4,000	▲ 4,000	0	0																			
51	◆	D	-	1	-	9	-	2	まちづくり連携 道路調査事業 (街路)	大槌町	県	県	直接	廃止	0	H24	～	H24	H23			0	
																			H24	80,000			80,000
																			H25			0	0
																			H26			0	0
																			H27			0	0
																			H28			0	0
																			H29			0	0
																			H30		▲ 80,000		▲ 80,000
																			R1			0	0
																			R2			0	0
R3			0	0																			
累計	80,000	▲ 80,000	0	0																			
52	◆	D	-	4	-	3	-	1	災害復興公営 住宅駐車場整 備事業	大槌町	県	県	直接	完了	42,947	H24	～	H30	H23			0	
																			H24	25,600	▲ 264		25,336
																			H25	30,720		223	30,497
																			H26				0
																			H27			11,966	▲ 11,966
																			H28			0	0
																			H29			15,262	▲ 15,262
																			H30		▲ 5,866	6,907	▲ 12,773
																			R1		▲ 15,832		▲ 15,832
																			R2				0
R3				0																			
累計	56,320	▲ 21,962	34,358	0																			
53	◆	D	-	4	-	3	-	2	県営住宅シス テム改修事業	大槌町	県	県	直接	完了	1,330	H24	～	H25	H23			0	
																			H24	800	264	1,064	0
																			H25	0	0	0	0
																			H26	0	0	0	0
																			H27				0
																			H28				0
																			H29				0
																			H30				0
																			R1				0
																			R2				0
R3				0																			
累計	800	264	1,064	0																			
54		D	-	4	-	6		大ケ口ニ丁目 地区災害公営 住宅整備事業	沢山・大 ケ口	町	町	直接	完了	643,272	H24	～	H25	H23			0	H24年度着手	
																		H24	120,662		18,954	101,708	
																		H25	851,602		701,405	150,197	
																		H26			▲ 96,249	96,249	
																		H27				0	
																		H28		▲ 250,865		▲ 250,865	
																		H29		▲ 97,289		▲ 97,289	
																		H30		▲ 61,247	▲ 61,247	0	
																		R1				0	
																		R2				0	
R3				0																			
累計	972,264	▲ 409,401	562,863	0																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
55	D	-	4	-	7	梶内地区災害 公営住宅整備 事業	梶内	町	町	直接	完了	410,520	H24	～	H26	H23				0	H24年度着手
																H24	33,993		22,269	11,724	
																H25	221,401		540,458	▲ 319,057	H26.10月建物買取契約
																H26	177,461		▲ 152,405	329,866	H26.12月完成 買取額減額で確定
																H27				0	
																H28				0	
																H29		▲ 22,533		▲ 22,533	
																H30		▲ 51,118	▲ 51,118	0	
																R1				0	
																R2				0	
																R3				0	
累計	432,855	▲ 73,651	359,204	0																	
56	D	-	4	-	8	三枚堂地区災害 公営住宅整備 事業	三枚堂	町	町	直接	完了	599,050	H24	～	H29	H23				0	H25年度実施予定
																H24	64,618			64,618	
																H25	459,550		81,801	377,749	H26.3月用地買取契約
																H26			88,696	▲ 88,696	用地取得完了
																H27			0	0	用地取得完了、H28建設予定
																H28			0	0	
																H29			2,195	▲ 2,195	街路灯設置工事を実施
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	524,168	0	172,692	351,476																	
57	D	-	15	-	1	津波復興拠点 整備事業(計 画案作成事 業)	町方・安 渡	町	町	直接	完了	59,699	H24	～	H24	H23				0	町方地区H24年9月契約済、安渡地区H24年10月契約済。
																H24	82,650		44,774	37,876	
																H25			0	0	
																H26				0	
																H27				0	
																H28		▲ 37,875		▲ 37,875	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	82,650	▲ 37,875	44,774	1																	
58	D	-	20	-	1	大槌町復興ま ちづくり計画策 定支援・災害 危険度判定調 査(津波シミュ レーション)	大槌町	町	町	直接	完了	23,200	H24	～	H25	H23				0	H25年度実施予定
																H24	15,466			15,466	
																H25			15,466	▲ 15,466	H26.1月業務委託契約
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	15,466	0	15,466	0																	
59	D	-	20	-	2	大槌町復興ま ちづくり計画策 定支援コー ディネート事業	大槌町	町	町	直接	完了	37,519	H24	～	H25	H23				0	H24年11月契約済
																H24	19,500		8,820	10,680	
																H25	14,250		10,609	3,641	H25.8月業務委託契約
																H26		▲ 5,551		▲ 5,551	
																H27				0	
																H28				0	
																H29				0	
																H30		▲ 60		▲ 60	
																R1				0	
																R2				0	
																R3				0	
累計	33,750	▲ 5,611	19,429	8,710																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
60	D	-	23	-	5	小枕地区防災 集団移転促進 事業計画案作 成事業	小枕	町	町	直接	完了	66,626	H24	～	R2	H23			0	H24年一部6月契約済		
																H24	40,875		28,451			
																H25			0			
																H26			0			
																H27		▲ 28,450	▲ 28,450			
																H28			0			
																H29			0			
																H30			0			
																R1			0			
																R2		37,545	37,396	149		
																R3			0			
累計	40,875	9,095	49,820	150																		
61	D	-	23	-	6	赤浜地区防災 集団移転促進 事業	赤浜	町	町	直接	完了	4,180,960	H24	～	R2	H23			0	H24年6月一部契約済		
																H24	263,028		210,139			
																H25	1,451,278		1,063,191	H25.4月用地測量及び建物調査契約、H25年9月設計施工契約		
																H26	584,675		221,670			
																H27	1,357	21,278	▲ 224,918			
																H28	774,939		2,345			
																H29	576,122	72,599	▲ 278,391			
																H30			▲ 536,474			
																R1			▲ 250,021			
																R2		▲ 86,939	▲ 287,619	200,680		
																R3			0			
累計	3,651,399	6,938	3,250,116	408,221																		
63	★	F	-	2	-	1	-	1	市街地復興効 果促進事業	町	町	直接	継続	13,627,937	H24	～	R4	H23			0	
																		H24	5,901,587		5,862,652	
																		H25	295,452		▲ 346,432	
																		H26	2,222,517		1,250,862	
																		H27	1,893,066		1,017,703	
																		H28	1,426,155		309,818	
																		H29	0	▲ 836,432	▲ 2,096,069	
																		H30	0		▲ 788,916	
																		R1			▲ 787,788	
																		R2			▲ 1,991,228	
																		R3			▲ 138,492	
累計	11,738,777	▲ 836,432	8,610,235	2,292,110																		
69	D	-	1	-	10	町道新町末広 町線整備事業	町方	町	町	直接	完了	122,139	H24	～	R1	H23			0	H24年8月契約済		
																H24	8,775		8,165			
																H25	87,037		86,027	H25年7月予備設計・測量及び地質調査契約		
																H26	28,998		28,542	H26年3月 UR都市機構契約		
																H27			0	H28.9より着工予定		
																H28			▲ 4,534			
																H29			▲ 56,254			
																H30			▲ 9,857			
																R1			▲ 21,222			
																R2		▲ 24,047	▲ 24,047			
																R3			0			
累計	124,810	▲ 24,047	93,943	6,820																		
70	D	-	4	-	9	町方地区災害 公営住宅整備 事業	町方	町	町	直接	完了	5,848,676	H24	～	H30	H23			0	H25年度実施予定		
																H24	292,717		292,717			
																H25	1,017,343		437,501	H25.4月用地買収契約		
																H26	3,378,929		3,141,585	H26.9月RC52戸をURと買取契約締結		
																H27			▲ 1,782,994	H27.6月RC23戸及びH28.3月木造12戸をURと買取契約締結		
																H28		117,999	▲ 108,084	H29.3月木造12戸をURと買取確定契約締結		
																H29		635,375	▲ 305,044	RC造24戸、木造21戸完成		
																H30		▲ 324,771	▲ 1,661,235	木造81戸完成		
																R1			0			
																R2			0			
																R3			0			
累計	4,688,989	428,603	5,103,146	14,446																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
71	D	-	4	-	10	吉里吉里地区 災害公営住宅 整備事業	吉里吉里	町	町	直接	完了	353,900	H24	~	H30	H23				0	H25年度実施予定
																H24	50,689			50,689	
																H25	644,160		32,070	612,090	H25.4月用地買収契約
																H26	443,397		59,435	383,962	用地取得(精査)完了
																H27			57,056	▲ 57,056	H28.3月木造3戸を町内事業者と買取契約締結
																H28			2,762	▲ 2,762	基盤整備工事を実施
																H29	▲ 828,584		158,158	▲ 986,742	木造18戸完成
																H30			0	0	
																R1				0	
																R2				0	
																R3				0	
																累計	1,138,246	▲ 828,584	309,481	181	
72	D	-	23	-	7	町方地区防災 集団移転促進 事業計画案作 成事業	町方	町	町	直接	完了	201,684	H24	~	R2	H23				0	H24年4月一部契約済
																H24	48,369		30,969	17,400	
																H25			0	0	
																H26				0	
																H27				0	
																H28				0	
																H29	▲ 11,497			▲ 11,497	
																H30	▲ 4,896			▲ 4,896	
																R1				0	
																R2	119,286		119,094	192	
																R3				0	
																累計	48,369	102,893	150,063	1,199	
73	◆ D	-	23	-	7	町方地区都市 公園基本構想 策定事業	町方	町	町	直接	完了	25,000	H24	~	H25	H23				0	H24年10月契約済
																H24	20,000		12,541	7,459	
																H25			461	▲ 461	H25.7月業務委託契約
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
																累計	20,000	0	13,002	6,998	
74	D	-	23	-	8	町方地区防災 集団移転促進 事業	町方	町	町	直接	完了	14,731,901	H24	~	R2	H23				0	H24年9月一部契約済
																H24	1,505,175		340,479	1,164,696	
																H25	8,410,885		3,792,193	4,618,692	H25.8月 用地測量及び建物調査契約
																H26	3,367,586		1,604,561	1,763,025	H26年4月UR都市機構 変更契約
																H27			1,388,335	▲ 1,388,335	
																H28			650,049	▲ 650,049	
																H29	▲ 201,894		505,041	▲ 706,935	
																H30			3,611,744	▲ 3,611,744	
																R1			926,224	▲ 926,224	
																R2	▲ 191,339	▲ 5,096,582		4,905,243	
																R3				0	
																累計	13,283,646	▲ 393,233	7,722,044	5,168,369	
75	D	-	23	-	9	小枕地区防災 集団移転促進 事業	小枕	町	町	直接	完了	1,973,586	H24	~	R2	H23				0	H24年10月一部契約済
																H24	121,975		60,721	61,254	
																H25	586,687		255,372	331,315	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約
																H26	259,962		186,523	73,439	
																H27	101,676	28,450	71,072	59,054	
																H28	418,120		621,999	▲ 203,879	
																H29	242,817	4,742	101,825	145,734	
																H30			179,255	▲ 179,255	
																R1			171,869	▲ 171,869	
																R2	▲ 37,545	▲ 129,347		91,802	
																R3				0	
																累計	1,731,237	▲ 4,353	1,519,289	207,595	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
76	D	-	23	-	10	安渡地区防災 集団移転促進 事業	安渡	町	町	直接	完了	6,332,841	H24	~	R2	H23				0	H24年10月契約済			
																H24	630,000		157,631	472,369				
																H25	2,416,050		1,039,047	1,377,003	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約			
																H26	499,450		1,078,491	▲ 579,041				
																H27	514,372	37,699	433,463	118,608				
																H28	1,129,394		803,221	326,173				
																H29	144,832	466,099	593,971	16,960				
																H30			347,465	▲ 347,465				
																R1		▲ 178,648	1,051,207	▲ 1,229,855				
																R2		▲ 118,013	▲ 1,208,597	1,090,584				
																R3				0				
																累計	5,334,098	207,137	4,295,899	1,245,336				
																77	D	-	23	-	11	吉里吉里地区 防災集団移転 促進事業	吉里吉里	町
H24	191,625		81,040	110,585																				
H25	1,204,612		934,010	270,602	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約																			
H26	642,250		605,075	37,175																				
H27	1,827,014	39,284	535,565	1,330,733																				
H28	1,099,962		988,764	111,198																				
H29		6,547	596,951	▲ 590,404																				
H30			430,057	▲ 430,057																				
R1		▲ 218,750	496,424	▲ 715,174																				
R2		▲ 59,835	▲ 347,892	288,057																				
R3				0																				
累計	4,965,463	▲ 232,754	4,319,994	412,715																				
78	D	-	23	-	12	浪板地区防災 集団移転促進 事業	浪板	町	町	直接	完了	904,337	H24	~	R2									
																H24	107,450		44,803	62,647				
																H25	394,800		153,445	241,355	H25.8月用地測量及び建物調査契約、H25年9月設計施工契約			
																H26			76,864	▲ 76,864				
																H27	256,685	40,530	193,417	103,798				
																H28	37,814		235,236	▲ 197,422				
																H29		6,755	25,261	▲ 18,506				
																H30			▲ 19,240	19,240				
																R1			6,719	▲ 6,719				
																R2		▲ 52,740	▲ 61,283	8,543				
																R3				0				
																累計	796,749	▲ 5,455	655,222	136,072				
																80	◆	D	-	4	-	3	-	3
H24	1,200		247	953																				
H25	1,200		162	1,038	H25年度 3回開催																			
H26	0		851	▲ 851	H26年度 12回開催																			
H27	0		1,140	▲ 1,140	H27年度 12回開催																			
H28				0																				
H29				0																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
累計	2,400	0	2,400	0																				
85	D	-	1	-	11	沢山地域道路 整備事業	沢山	町	町	直接	完了	882,589	H24	~	H29									
																H24	6,187			6,187				
																H25	215,581		548	215,033	H25.7月岩手県土地開発公社委託契約			
																H26	125,268		122,166	3,102				
																H27	322,250		152,086	170,164				
																H28	58,847		180,702	▲ 121,855				
																H29			198,522	▲ 198,522				
																H30				0				
																R1				0				
																R2				0				
																R3				0				
																累計	728,133	0	654,024	74,109				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
86	D	-	4	-	11	赤浜地区災害 公営住宅整備 事業	赤浜	町	町	直接	完了	1,105,492	H24	～	R1	H23				0				
																H24	40,197			40,197				
																H25	164,587		0	164,587				
																H26	229,768		0	229,768	防集事業内、災害公営分の費用なし			
																H27			0	0	防集事業内、災害公営分の費用なし			
																H28			6,274	▲ 6,274	基盤整備工事を実施			
																H29	453,509	332,913	120,596	120,596	木造29戸完成			
																H30	79,241	439,108	▲ 359,867	▲ 359,867	造成工事費アロケを実施			
																R1			▲ 19,681	19,681				
																R2				0				
																R3								
累計	434,552	532,750	758,614	208,688																				
87	D	-	4	-	12	浪板地区災害 公営住宅整備 事業	浪板	町	町	直接	完了	352,295	H24	～	R1	H23				0	H25年度実施予定			
																H24	19,628			19,628				
																H25	98,437		1,045	97,392	H25.10月用地測量契約			
																H26	165,637		4,328	161,309	基盤整備にかかる業務委託を実施し、工事を発注			
																H27			16,573	▲ 16,573	H28.3月木造3戸を町内事業者と買取契約締結			
																H28	24,555	110,531	▲ 85,976	▲ 85,976	H28.6月木造3戸が完成(町内事業者)			
																H29		141,128	▲ 141,128	▲ 141,128	木造11戸完成、造成工事費アロケを実施			
																H30		11,010	▲ 11,010	▲ 11,010	造成工事費アロケを実施			
																R1			7,305	▲ 7,305				
																R2				0				
																R3								
累計	283,702	24,555	291,920	16,337																				
88	◆	D	-	4	-	9	-	1	公営住宅活用 事業	町方・吉 里吉里	町	町	直接	完了	54,000	H24	～	H29	H23				0	H25年度実施予定
																			H24	7,200			7,200	
																			H25	36,000		0	36,000	H26年度実施予定
																			H26			3,559	▲ 3,559	町方地区災害公営住宅整備事業基本計画検討
																			H27			0	0	町方地区災害公営住宅整備事業(工事)に併せ実施予定
																			H28			0	0	H29.12月完成予定(町方地区RC23戸)
																			H29		11,355	▲ 11,355	▲ 11,355	RC造(御社地)店舗スペース完成
																			H30				0	
																			R1				0	
																			R2				0	
																			R3					
累計	43,200	0	14,914	28,286																				
89	D	-	13	-	1	がけ地近接等 危険住宅移転 事業	大槌町	町	町	直接	完了	642,903	H25	～	R2	H23				0	H25年3月1日交付要綱施行(H24年度交付実績なし)			
																H24	413,829			413,829				
																H25	827,658		16,679	810,979	H25年実績 6件			
																H26			69,002	▲ 69,002	H26年実績 21件			
																H27			68,067	▲ 68,067	H27年実績 27件			
																H28			42,395	▲ 42,395	H28年実績 14件			
																H29	▲ 759,308	38,449	▲ 797,757	▲ 797,757	H29年実績 11件			
																H30		27,652	▲ 27,652	▲ 27,652	H30年実績 8件			
																R1			219,935	▲ 219,935				
																R2			▲ 208,738	208,738				
																R3								
累計	1,241,487	▲ 759,308	273,441	208,738																				
90	D	-	17	-	6	町方地区震災 復興土地区画 整理事業 (緊急防災空 地整備事業)	町方	町	町	直接	完了	169,201	H24	～	H24	H23				0	用地買収(27件)			
																H24	246,975		126,890	120,085				
																H25				0				
																H26		▲ 120,074		▲ 120,074				
																H27				0				
																H28				0				
																H29				0				
																H30				0				
																R1				0				
																R2				0				
																R3				0				
累計	246,975	▲ 120,074	126,890	11																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
91	D	-	17	-	7	町方地区震災復興土地区画整理事業(都市再生区画整理事業)	町方	町	町	直接	完了	15,020,806	H24	~	H30	H23				0	H24年6月一部契約済
																H24	525		195,929	▲ 195,404	
																H25	2,025,000		1,274,203	750,797	H25年7月 用地取得等支援業務委託契約
																H26	2,250,000	125,625	2,125,234	250,391	H25年3月 UR都市機構 契約
																H27	2,513,850		2,623,091	▲ 109,241	
																H28	2,617,500	306,479	1,983,507	940,472	
																H29	1,564,770		3,062,056	▲ 1,497,286	
																H30			109,906	▲ 109,906	
																R1			▲ 27,960	27,960	
																R2		▲ 138,145	▲ 167,969	29,824	
																R3				0	
																累計	10,971,645	293,959	11,177,997	87,607	
																92	D	-	17	-	8
H24	130,500		2,312	128,188																	
H25			0	0																	
H26				0																	
H27		▲ 128,187		▲ 128,187																	
H28				0																	
H29				0																	
H30				0																	
R1				0																	
R2				0																	
R3				0																	
累計	130,500	▲ 128,187	2,312	1																	
93	D	-	17	-	9	安渡地区震災復興土地区画整理事業(都市再生区画整理事業)	安渡	町	町	直接	完了	4,223,426	H24	~	R1						
																H24	19,500		82,159	▲ 62,659	
																H25	187,500		142,504	44,996	H25.7月用地取得等支援業務委託契約、H25年9月設計施工契
																H26	186,000		83,935	102,065	
																H27	1,366,609	192,695	111,572	1,447,732	
																H28	344,172		780,852	▲ 436,680	
																H29	520,371		855,154	▲ 334,783	
																H30	387,804		928,048	▲ 540,244	
																R1			219,702	▲ 219,702	
																R2		▲ 37,084	▲ 37,078	▲ 6	
																R3					
																累計	3,011,956	155,611	3,166,848	719	
																94	D	-	17	-	10
H24	41,025		16,983	24,042																	
H25				0																	
H26				0																	
H27		▲ 24,040		▲ 24,040																	
H28				0																	
H29				0																	
H30				0																	
R1				0																	
R2				0																	
R3				0																	
累計	41,025	▲ 24,040	16,983	2																	
95	D	-	17	-	11	赤浜地区震災復興土地区画整理事業(都市再生区画整理事業)	赤浜	町	町	直接	完了	7,129,743	H24	~	R1						
																H24	56,475		80,087	▲ 23,612	
																H25	375,000		102,420	272,580	H25.7月用地取得等支援業務委託契約、H25年9月設計施工契
																H26	450,000		438,973	11,027	
																H27	1,799,305	76,828	423,950	1,452,183	
																H28	1,019,911		1,307,066	▲ 287,155	
																H29	1,337,510	147,489	1,439,259	45,740	
																H30	119,388		1,110,890	▲ 991,502	
																R1			476,185	▲ 476,185	
																R2		▲ 34,601	▲ 34,601	0	
																R3				0	
																累計	5,157,589	189,716	5,344,229	3,076	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
96	D	-	17	-	12	吉里吉里地区 震災復興土地 区画整理事業 (緊急防災空 地整備事業)	吉里吉里	町	町	直接	廃止	0	H24	～	H24	H23				0	
																H24	265,500			265,500	
																H25				0	
																H26				0	
																H27		▲ 265,500		▲ 265,500	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	265,500	▲ 265,500		0																	
97	D	-	17	-	13	吉里吉里地区 震災復興土地 区画整理事業 (都市再生区 画整理事業)	吉里吉里	町	町	直接	完了	3,363,149	H24	～	R1	H23				0	H24年6月一部契約済
																H24	13,500		93,274	▲ 79,774	
																H25	375,000		308,304	66,696	H25.7月用地取得等支援業務委託契約、H25年9月設計施工契
																H26	450,000		233,762	216,238	
																H27	738,330	360,130	215,682	882,778	
																H28	120,846		605,501	▲ 484,655	
																H29	576,563		324,743	251,820	
																H30		▲ 39,252	847,739	▲ 886,991	
																R1			▲ 36,961	36,961	
																R2		▲ 72,756	▲ 72,756	0	
																R3					
累計	2,274,239	248,122	2,519,288	3,073																	
98	D	-	21	-	6	寺野地区下水 道事業	寺野	町	町	直接	完了	66,000	H24	～	H29	H23				0	H25年度実施予定
																H24	10,500			10,500	
																H25	39,000			39,000	H25.12月設計契約
																H26			7,168	▲ 7,168	
																H27			41,318	▲ 41,318	
																H28			0	0	
																H29			0	0	
																H30			0	0	
																R1				0	
																R2				0	
																R3				0	
累計	49,500	0	48,486	1,014																	
99	D	-	21	-	7	町方地区下水 道事業(施設 増設)	町方・花 輪田	町	町	直接	完了	488,100	H24	～	H27	H23				0	
																H24	7,750			7,750	
																H25	77,500		0	77,500	H26年度実施予定
																H26			8,912	▲ 8,912	
																H27	325,500		368,115	▲ 42,615	H28.3事業完了
																H28				0	
																H29		▲ 33,723		▲ 33,723	
																H30				0	
																R1				0	
																R2				0	
																R3				0	
累計	410,750	▲ 33,723	377,027	0																	
102	D	-	4	-	13	寺野地区災害 公営住宅整備 事業	寺野	町	町	直接	完了	1,061,767	H25	～	H30	H23				0	
																H24				0	
																H25	27,562		0	27,562	H26年4月UR都市再生機構行委託契約予定
																H26	505,732		365,728	140,004	H26.12月16戸分についてURと買取契約を締結
																H27			246,812	▲ 246,812	H27.6月木造11戸についてURと買取契約締結
																H28	325,143		▲ 16,791	341,934	H28.4月木造11戸についてURと買取確定契約締結
																H29		201,894	106,019	95,875	擁壁設置工事、造成工事費アロケを実施
																H30		▲ 203,339	155,222	▲ 358,561	木造11戸完成、造成工事費アロケを実施
																R1				0	
																R2		72,053	72,053	0	
																R3				0	
累計	858,437	70,608	929,043	2																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
103	D	-	4	-	14		安渡地区災害 公営住宅整備 事業	安渡	町	町	直接	完了	829,134	H25	～	R1	H23				0	H25.4月用地取得契約 用地取得完了 H30.3月木造8戸(町内事業者)が完成予定 木造33戸完成 公共施設(道路)の効果促進への切出し等を実施
																	H24				0	
																	H25	8,225		113,328	▲ 105,103	
																	H26	335,082		77,833	257,249	
																	H27			2,251	▲ 2,251	
																	H28		389,774	5,274	384,500	
																	H29		14,651	472,381	▲ 457,730	
																	H30			▲ 34,223	34,223	
																	R1		▲ 22,241	34,995	▲ 57,236	
																	R2				0	
																	R3				0	
累計																	343,307	382,184	671,839	53,652		
104	◆	D	-	4	-	1	公営住宅長寿 命化計画策定 事業	大槌町	町	町	直接	完了	9,925	H25	～	H25	H23				0	H25.7月業務委託契約
																	H24				0	
																	H25	7,940		4,956	2,984	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計																	7,940	0	4,956	2,984		
105	◆	D	-	4	-	1	災害公営住宅 駐車場整備事 業(大ケ口地 区)	大ケ口	町	町	直接	完了	4,480	H25	～	H25	H23				0	H25.7月買取契約
																	H24				0	
																	H25	3,584		3,239	345	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計																	3,584	0	3,239	345		
106	◆	D	-	4	-	2	災害公営住宅 駐車場整備事 業(屋敷前地 区)	屋敷前	町	町	直接	完了	1,344	H25	～	H25	H23				0	H25.10月買取契約
																	H24				0	
																	H25	1,075		911	164	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計																	1,075	0	911	164		
107	◆	D	-	4	-	6	災害公営住宅 駐車場整備事 業(大ケ口二 丁目地区)	沢山・大 ケ口	町	町	直接	廃止	3,200	H25	～	H25	H23				0	H26年度実施予定 事業が不要となった。
																	H24				0	
																	H25	2,560		0	2,560	
																	H26			0	0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計																	2,560	0	0	2,560		

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	◆	D	-	4	-	7	-								H25	～							H25	
108	◆	D	-	4	-	7	-	1	災害公営住宅 駐車場整備事 業(柁内地区)	柁内	町	町	直接	廃止	832	H25	～	H25	H23				0	H26年度実施予定 事業が不要となった。
																			H24				0	
																			H25	665		0	665	
																			H26			0	0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	665	0	0	665	
109	◆	D	-	4	-	8	-	1	災害公営住宅 駐車場整備事 業(三枚堂地 区)	三枚堂	町	町	直接	廃止	1,728	H25	～	H28	H23				0	H26年度用地取得予定
																			H24				0	
																			H25	1,382		0	1,382	
																			H26			0	0	
																			H27			0	0	
																			H28			0	0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	1,382	0	0	1,382	
110	◆	D	-	4	-	9	-	2	災害公営住宅 駐車場整備事 業(町方地区)	町方	町	町	直接	完了	6,800	H25	～	H30	H23				0	H26年度用地取得予定
																			H24				0	
																			H25	2,560		0	2,560	
																			H26			0	0	
																			H27	1,920		0	1,920	
																			H28	960		0	960	
																			H29			5,440	▲ 5,440	
																			H30			0	0	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	5,440	0	5,440	0	
末広町集合53台分(財源振替)																								
111	◆	D	-	4	-	10	-	1	災害公営住宅 駐車場整備事 業(吉里吉里 地区)	吉里吉里	町	町	直接	廃止	1,664	H25	～	H30	H23				0	H26年度用地取得予定
																			H24				0	
																			H25	1,331		0	1,331	
																			H26			0	0	
																			H27			0	0	
																			H28			0	0	
																			H29			0	0	
																			H30			0	0	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	1,331	0	0	1,331	
112	◆	D	-	4	-	11	-	1	災害公営住宅 駐車場整備事 業(赤浜地区)	赤浜	町	町	直接	廃止	704	H25	～	H30	H23				0	H26年度用地取得予定
																			H24				0	
																			H25	563		0	563	
																			H26			0	0	
																			H27			0	0	
																			H28			0	0	
																			H29			0	0	
																			H30			0	0	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	563	0	0	563	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
113	◆	D	-	4	-	12	-	1	災害公営住宅 駐車場整備事業 (浪板地区)	浪板	町	町	直接	廃止	448	H25	～	H29	H23			0	H26年度用地取得予定	
																			H24			0		
																			H25	358		0		358
																			H26			0		0
																			H27			0		0
																			H28			0		0
																			H29			0		0
																			H30			0		0
																			R1					
																			R2					0
																			R3					
																			累計	358	0	0		358
																			114		D	-		15
H24			0																					
H25	661,170		98,263	562,907																				
H26	785,172		294,678	490,494																				
H27	382,038		306,135	75,903																				
H28		37,875	841,054	▲ 803,179																				
H29	698,671		717,746	▲ 19,075																				
H30	782,858	370,307	745,576	407,589																				
R1			301,239	▲ 301,239																				
R2			202,688	▲ 202,688																				
R3				0																				
累計	3,309,909	408,182	3,507,379	210,712																				
116	★	F	-	4	-	1	-	1	市街地復興効 果促進事業 (県分)	大槌町	県	県	直接	完了	150,659	H25	～	R2					H23	
																			H24			0		
																			H25	601,157		460	600,697	
																			H26			20,717	▲ 20,717	
																			H27			6,401	▲ 6,401	
																			H28		▲ 171,122	6,315	▲ 177,437	
																			H29		▲ 207,000	41,596	▲ 248,596	
																			H30		▲ 45,265	24,314	▲ 69,579	
																			R1				0	
																			R2		▲ 57,241		▲ 57,241	
																			R3				0	
																			累計	601,157	▲ 480,628	99,803	20,726	
																			117		D	-	15	-
H24			0																					
H25	89,250		41,819	47,431																				
H26	213,150		130,547	82,603																				
H27	148,240		178,733	▲ 30,493																				
H28	296,770		235,905	60,865																				
H29	276,864		429,516	▲ 152,652																				
H30		47,775	22,481	25,294																				
R1			30,546	▲ 30,546																				
R2				0																				
R3																								
累計	1,024,274	47,775	1,069,547	2,502																				
118	◆	D	-	21	-	2	-	1	沢山地区内水 排除事業	沢山	町	町	直接	完了	153,135	H25	～	H29						
																			H24			0		
																			H25	96,140		0	96,140	
																			H26	26,368		0	26,368	
																			H27			4,906	▲ 4,906	
																			H28			4,406	▲ 4,406	
																			H29			96,895	▲ 96,895	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3					
																			累計	122,508	0	106,207	16,301	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
119	◆	D	-	4	-	12	-	2	既存建築物除 去事業	浪板	町	町	直接	完了	3,500	H25	~	H26	H23			0	H26.6月完了予定	
																			H24			0		
																			H25	2,800		2,795		
																			H26			▲ 5		
																			H27			5		
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
																			累計	2,800	0	2,790		10
																			121		D	-		1
H24			0																					
H25			0																					
H26	2,219		0																					
H27	152,301		7,640																					
H28	121,765		40,721																					
H29	56,274	56,859	52,012																					
H30		▲ 128,582	40,960																					
R1			▲ 169,542																					
R2		▲ 19,541	▲ 10,403																					
R3			▲ 19,541																					
累計	332,559	▲ 91,264	151,736	89,559																				
122	◆	D	-	4	-	1	-	3	大槌町災害公 営住宅管理シ ステム整備事 業	大槌町	町	町	直接	完了	14,300	H26	~	H26					H23	
																			H24			0		
																			H25			0		
																			H26	11,440		11,172		
																			H27			268		
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
																			累計	11,440	0	11,172	268	
																			123	◆	D	-	23	-
H24			0																					
H25			0																					
H26	6,720		6,713																					
H27			7																					
H28			0																					
H29			0																					
H30			0																					
R1			0																					
R2			0																					
R3			0																					
累計	6,720	0	6,713	7																				
124	◆	D	-	15	-	3	-	1	大槌町震災遺 構保存調査事 業	大槌町	町	町	直接	完了	9,000	H26	~	H27						
																			H24			0		
																			H25			0		
																			H26	7,200		7,197		
																			H27			3		
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
																			累計	7,200	0	7,197	3	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
126	D	-	20	-	3	赤浜地区復興 まちづくり支援 施設整備事業	赤浜	町	町	直接	完了	660,509	H26	~	R1	H23				0	用地の確保・入札の遅れから、H27年度内の完成は困難な状 用地の確保・入札の遅れから、H28年度以降の発注予定。			
																H24				0				
																H25				0				
																H26	88,068			88,068				
																H27	352,271		5,363	346,908				
																H28			2,364	▲ 2,364				
																H29				0				
																H30			119,425	▲ 119,425				
																R1			300,494	▲ 300,494				
																R2				0				
																R3				0				
																累計	440,339	0	427,646	12,693				
128	◆	D	-	15	-	3	-	2	町方地区津波 復興拠点支援 施設多目的空 間整備事業	町方	町	町	直接	完了	139,067	H28	~	H29	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28	55,626		28,125	27,501	
																			H29	55,627		81,568	▲ 25,941	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	111,253	0	109,693	1,560	
129	D	-	5	-	3	大槌町災害公 営住宅家賃低 廉化事業	大槌町	町	町	直接	完了	320,996	H30	~	R2	H23				0				
																H24				0				
																H25				0				
																H26				0				
																H27				0				
																H28				0				
																H29				0				
																H30	142,250		43,596	98,654				
																R1		125,246	93,520	31,726				
																R2			119,737	▲ 119,737				
																R3				0				
																累計	142,250	125,246	256,853	10,643				
130	◆	D	-	23	-	12	-	1	浪板海岸砂浜 再生事業	浪板	県	県	直接	完了	1,116,592	R1	~	R3	H23				0	R1年7月 工事発注 R3年度に繰越 (R3年3月時点の契約済事業費1,068,680千 R3年9月 工事完了)
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1	446,025		446,025	0	
																			R2	447,248		408,920	38,328	
																			R3			38,323	▲ 38,323	
																			累計	893,273	0	893,268	5	
131	D	-	5	-	4	-		災害公営住宅 家賃低廉化事 業【補助率変 更分】	町内4か 所	県	県	直接	完了	49,184	R2	~	R2	H23				0		
																		H24				0		
																		H25				0		
																		H26				0		
																		H27				0		
																		H28				0		
																		H29				0		
																		H30				0		
																		R1				0		
																		R2	40,986		38,813	2,173		
																		R3				0		
																		累計	40,986	0	38,813	2,173		

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	173,655	0	0	173,655	
										H24	14,171,062	0	2,088,061	12,083,001	
										H25	26,161,041	0	13,181,589	12,979,452	
										H26	18,675,041	0	9,698,151	8,976,890	
										H27	14,843,300	0	12,373,345	2,469,955	
										H28	12,979,637	0	13,813,002	▲ 833,365	
										H29	9,032,569	▲ 150,770	17,756,782	▲ 8,874,983	
										H30	1,708,889	▲ 120,069	13,865,586	▲ 12,276,766	
										R1	0	270,839	6,789,703	▲ 6,518,864	
										R2	0	0	▲ 4,011,743	4,011,743	
										R3	0	0	252,293	▲ 252,293	
								120,606,626	市町村交付分 計		97,745,194	0	85,806,769	11,938,425	
										H23	249,375	0	52,695	196,680	
										H24	3,438,205	0	326,572	3,111,633	
										H25	4,507,273	0	544,800	3,962,473	
										H26	3,705,875	0	1,393,942	2,311,933	
										H27	0	0	2,590,661	▲ 2,590,661	
										H28	12,629	▲ 171,122	220,064	▲ 378,557	
										H29	0	▲ 287,388	2,913,624	▲ 3,201,012	
										H30	0	▲ 1,148,925	1,962,885	▲ 3,111,810	
										R1	609,700	▲ 166,100	647,159	▲ 203,559	
										R2	578,908	▲ 57,241	510,555	11,112	
										R3	0	0	38,323	▲ 38,323	
								13,023,321	都道府県交付分 計		13,101,965	▲ 1,830,776	11,201,280	69,909	
										H23	423,030	0	52,695	370,335	
										H24	17,609,267	0	2,414,633	15,194,634	
										H25	30,668,314	0	13,726,389	16,941,925	
										H26	22,380,916	0	11,092,093	11,288,823	
										H27	14,843,300	0	14,964,006	▲ 120,706	
										H28	12,992,266	▲ 171,122	14,033,066	▲ 1,211,922	
										H29	9,032,569	▲ 438,158	20,670,406	▲ 12,075,995	
										H30	1,708,889	▲ 1,268,994	15,828,471	▲ 15,388,576	
										R1	609,700	104,739	7,436,862	▲ 6,722,423	
										R2	578,908	▲ 57,241	▲ 3,501,188	4,022,855	
										R3	0	0	290,616	▲ 290,616	
								133,629,947	合計		110,847,159	▲ 1,830,776	97,008,049	12,008,334	

(様式2E)

大槌町 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 環境省

令和4年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況										
37	E-1-1	低炭素社会対応浄化槽導入事業	大槌町	町	町	直接	完了	100,765	H24 ~ H30	H23				0											
										H24	24,806		5,547	19,259											
										H25	24,806		15,138	9,668	H25年度49件実施										
										H26			11,994	▲ 11,994	H26年度38件実施										
										H27	4,536		9,570	▲ 5,034	H27年度33件実施										
										H28	21,425		8,712	12,713	H28年度40件実施										
										H29			3,984	▲ 3,984	H29年度13件実施										
										H30			1,320	▲ 1,320	H30年度5件実施										
										R1				0											
										R2				0											
										R3				0											
										累計	75,573	0	56,265	19,308											
																				市町村交付分	H23	0	0	0	0
																					H24	24,806	0	5,547	19,259
																					H25	24,806	0	15,138	9,668
																					H26	0	0	11,994	▲ 11,994
																					H27	4,536	0	9,570	▲ 5,034
																					H28	21,425	0	8,712	12,713
																					H29	0	0	3,984	▲ 3,984
																					H30	0	0	1,320	▲ 1,320
										R1	0	0	0	0											
										R2	0	0	0	0											
										R3	0	0	0	0											
										100,765	市町村交付分 計	75,573	0	56,265	19,308										
										都道府県交付分	H23	0	0	0	0										
											H24	0	0	0	0										
											H25	0	0	0	0										
											H26	0	0	0	0										
											H27	0	0	0	0										
											H28	0	0	0	0										
											H29	0	0	0	0										
											H30	0	0	0	0										
											R1	0	0	0	0										
											R2	0	0	0	0										
										R3	0	0	0	0											
										0	都道府県交付分 計	0	0	0	0										
										市町村都道府県計	H23	0	0	0	0										
											H24	24,806	0	5,547	19,259										
											H25	24,806	0	15,138	9,668										
											H26	0	0	11,994	▲ 11,994										
											H27	4,536	0	9,570	▲ 5,034										
											H28	21,425	0	8,712	12,713										
											H29	0	0	3,984	▲ 3,984										
											H30	0	0	1,320	▲ 1,320										
											R1	0	0	0	0										
											R2	0	0	0	0										
										R3	0	0	0	0											
										100,765	合計	75,573	0	56,265	19,308										