

(様式1)

盛岡市 復興交付金事業計画 令和3年度進捗状況報告 総括表
令和4年3月末時点

(単位:千円)

	年度	交付額 (国費)	契約済額 (国費相当額)
	盛岡市 交付分	H23	0
H24		0	0
H25		0	0
H26		0	0
H27		0	0
H28		0	0
H29		0	0
H30		0	0
R1		5,600	4,220
R2		20,800	17,570
R3		0	0
合計		26,400	21,790

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	0	0	0	0

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
		H23	0
H24		0	0
H25		0	0
H26		0	0
H27		0	0
H28		100,603	5,232
H29		994,652	535,832
H30		0	917,281
R1		0	54,646
R2		2,774,319	2,994,596
R3		0	0
合計		3,869,574	4,507,587

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和3年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	21,790	26,400	0	4,610	0
都道府県交付分	4,507,587	3,869,574	1,386,204	0	748,191
合計	4,529,377	3,895,974	1,386,204	4,610	748,191

※令和2年度までの交付額、令和3年度までの事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
1	D	-	4	-	1	-	災害公営住宅 整備事業(備 後第一)	備後第一	県	県	直接	完了	1270950	H28	～	H30	H23				0	移転補償契約、着手済み 8号棟完成、9.10号棟工事着手 9.10号棟完成
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	96,702		2,165	94,537	
																	H29	989,628	140,280	532,423	597,485	
																	H30			577,492	▲ 577,492	
																	R1		▲ 114,530		▲ 114,530	
																	R2				0	
																	R3				0	
累計																	1,086,330	25,750	1,112,080	0		
2	◆	D	-	4	-	1	災害公営住宅 駐車場等整備 事業(備後第 一)	備後第一	県	県	直接	完了	4600	H29	～	H30	H23				0	8号棟完成、9.10号棟工事着手 9.10号棟完成
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	5,024	4,918	1,973	7,969	
																	H30			1,706	▲ 1,706	
																	R1		▲ 6,263		▲ 6,263	
																	R2				0	
																	R3				0	
累計																	5,024	▲ 1,345	3,679	0		
3	◆	D	-	4	-	2	災害公営住宅 整備事業発注 支援業務(盛 岡第一)	盛岡第一	県	県	直接	完了	4411	H28	～	H30	H23				0	H29.1契約 完了
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	2,926		2,926	0	
																	H29		7,972	602	7,370	
																	H30				0	
																	R1		▲ 7,370		▲ 7,370	
																	R2				0	
																	R3				0	
累計																	2,926	602	3,528	0		
4	◆	D	-	4	-	3	災害公営住宅 整備事業発注 支援業務(盛 岡第二)	盛岡第二	県	県	直接	完了	1219	H28	～	H29	H23				0	H29.1契約
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	975		141	834	
																	H29			834	▲ 834	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計																	975	0	975	0		

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
5	D	-	4	-	2	-	災害公営住宅 整備事業(盛 岡第一)	盛岡第一	県	県	直接	完了	4512635	H29	～	R2	H23				0	H30年度中に契約 H31.3基本設計完了、用地取得完了
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	390,095	0	390,095		
																	H30	880,100	307,774	572,326		
																	R1				0	
																	R2	2,678,360	2,915,019	▲ 236,659		
																	R3				0	
累計																	2,678,360	1,270,195	3,222,793	725,762		
6	D	-	5	-	1	-	災害公営住宅 家賃低廉化事 業(備後第 一、盛岡第 一)	備後第 一、盛岡 第一	県	県	直接	完了	148986	H30	～	R2	H23				0	平成30年度より事業実施
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	31,944	0	31,944		
																	H30	49,350	27,309	22,041		
																	R1		48,975	▲ 48,975		
																	R2	49,067	48,803	264		
																	R3				0	
累計																	49,067	81,294	125,087	5,274		
7	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業(備後第 一、盛岡第 一)	備後第 一、盛岡 第一	県	県	直接	完了	19972	H30	～	R2	H23				0	平成30年度より事業実施
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	3,333	0	3,333		
																	H30	6,309	3,000	3,309		
																	R1		5,671	▲ 5,671		
																	R2	5,269	66	5,457	▲ 122	
																	R3				0	
累計																	5,269	9,708	14,128	849		
8	◆ D	-	4	-	2	-	災害公営住宅 支援センター 等整備事業 (盛岡第一)	盛岡第一	県	県	直接	完了	52029	R1	～	R2	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2	41,623	25,317	16,306		
																	R3				0	
累計																	41,623	0	25,317	16,306		

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況														
	R1	～	R2																																		
9	◆	D	-	4	-	2	-	3	市道中屋敷町 青山一丁目2 号線歩道改修 事業	盛岡第一	市	市	直接	完了	33000	R1	～	R2	H23				0	R1年度より事業実施 令和2年11月19日完成引渡し													
																H24				0																	
																H25				0																	
																H26				0																	
																H27				0																	
																H28				0																	
																H29				0																	
																H30				0																	
																R1	5,600		4,220	1,380																	
																R2	20,800		17,570	3,230																	
																R3				0																	
																累計	26,400	0	21,790	4,610																	
																														市町村 交付分	各年度 別合計	H23	0	0	0	0	
																H24	0	0	0	0																	
H25	0	0	0	0																																	
H26	0	0	0	0																																	
H27	0	0	0	0																																	
H28	0	0	0	0																																	
H29	0	0	0	0																																	
H30	0	0	0	0																																	
R1	5,600	0	4,220	1,380																																	
R2	20,800	0	17,570	3,230																																	
R3	0	0	0	0																																	
計	33000	0	26,400	4,610																																	
														都道府県 交付分	各年度 別合計	H23	0	0	0	0																	
H24	0	0	0	0																																	
H25	0	0	0	0																																	
H26	0	0	0	0																																	
H27	0	0	0	0																																	
H28	100,603	0	5,232	95,371																																	
H29	994,652	578,542	535,832	1,037,362																																	
H30	0	935,759	917,281	18,478																																	
R1	0	▲ 128,163	54,646	▲ 182,809																																	
R2	2,774,319	66	2,994,596	▲ 220,211																																	
R3	0	0	0	0																																	
計	6014802	1,386,204	3,869,574	748,191																																	
														市町村都道府県 交付分	各年度 別合計	H23	0	0	0	0																	
H24	0	0	0	0																																	
H25	0	0	0	0																																	
H26	0	0	0	0																																	
H27	0	0	0	0																																	
H28	100,603	0	5,232	95,371																																	
H29	994,652	578,542	535,832	1,037,362																																	
H30	0	935,759	917,281	18,478																																	
R1	5,600	▲ 128,163	58,866	▲ 181,429																																	
R2	2,795,119	66	3,012,166	▲ 216,981																																	
R3	0	0	0	0																																	
合計	6047802	1,386,204	3,895,974	752,801																																	